

**Ongoing schemes under JNNURM as on 01.04.2011**

**Electrical Division, Mawphlang  
Programme : JNNURM**

**Unit : ` in lakh**

Sl. No.	Division	Name of scheme	Estimated cost	Date of sanction in (dd.mm.yyy)	Financial achievement as on 31.03.2011	Of which expenditure under State plan	Of which expenditure under Central	Physical achievement as on 31.03.2011	Financially Spilled over as on 01.04.2011	Amount required during 2011-12	Date of completion as		Delay in years	Reason for delay
											Original envisage	Revised		
<b>1</b>	<b>2</b>	<b>3</b>	<b>4</b>	<b>5</b>	<b>6</b>	<b>7</b>	<b>8</b>	<b>9</b>	<b>10</b>	<b>11</b>	<b>12</b>	<b>13</b>	<b>14</b>	<b>15</b>
1	Electrical Division, Mawphlang	Greater Shillong Water Supply Project (Phase III)	19349.72	20.10.2008	4835.84	483.74	4353.69	20%	14513.88	14513.88	31.03.2012	-	-	-

(H.S. Nongkynrih)  
**Executive Engineer**  
**(PHE)**  
**Electrical Division**