

Annexure VI ONGOING SCHEMES AS ON 1.4.11 UNDER MNP

Sl No.	Name of Scheme	Name of Block	Type of Scheme	Name of Habitation under the Scheme	Status of habitation as on 1.4.11	Date of Sanctioned in (dd-mm-yyy format)	Estimate Cost (In lakhs)	Population benefited		Cumulative expenditure incurred upto 31.3.11 (in lakhs)	Overall Physical progress in %	Balance fund required for completion (in lakhs)	Amount required during 2011-12	Date of completion as dd.mm.yy		Delay in years	Reason for delay	Remarks funded under RIDF
								Present	Ultimate					Originally envisaged	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	Improvement of water supply at Lumiablot under the scheme improvement of water supply to different areas/localities of Shillong	Myliem	Gravity	-	-	10-03-2008	44.003	-	-	44.208	95%	0.00	0.00	-	-	-	-	-
2	Improvement of water supply at Lawjynriew area, Shillong		Pumping	-	-	10-03-2008	50.675	-	-	46.180	92%	4.50	4.50	-	-	-	-	-
3	Improvement of water supply at Madanrtng area, Shillong		Pumping	-	-	10-03-2008	234.974	-	-	115.600	62%	119.37	119.37	-	-	-	-	-
4	Improvement of water supply at Demthring area, Shillong		Pumping	-	-	10-03-2008	87.647	-	-	71.360	75%	16.29	16.29	-	-	-	-	-
5	Improvement of Pohkseh w/s/s.		Gravity	-	-	24-02-2010	25.432	-	-	13.290	0%	12.14	12.14	-	-	-	-	-
6	Improvement of Lawsotun area, Shillong		Pumping/ Gravity	-	-	31-03-2010	254.263	-	-	54.680	22%	199.58	199.58	-	-	-	-	-
7	Replacement of Phase-II Feeder Main of GSWSS		Gravity	-	-	31-03-2010	590.110	-	-	0.000	0%	590.11	590.11	-	-	-	-	-

*Executive Engineer (PHE)
Greater Shillong Water Supply
Division No-I; Shillong.*

Annexure-VI
(R in Lakhs)

Annexure VI ONGOING SCHEMES AS ON 1.4.11 UNDER ARWSP (NRDWP)

Sl No.	Name of Scheme	Name of Block	Type of Scheme	Name of Habitation under the Scheme	Status of habitation as on 1.4.11	Date of Sanctioned in (dd-mm-yyy format)	Estimate Cost (In lakhs)	Population benefited		Cumulative expenditure incurred upto 31.3.11 (in lakhs)	Overall Physical progress in %	Balance fund required for completion (in lakhs)	Amount required during 2011-12	Date of completion as		Delay in years	Reason for delay	Remarks funded under RIDF
								Present	Ultimate					Originally envisaged	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
									NIL									

Executive Engineer (PHE)
Greater Shillong Water Supply
Division No-I; Shillong.