

ANNEXURE-VI ON GOING SCHEMES AS ON 01.04.2010 UNDER MNP UNDER G.S.W.S. DIVISION NO - II MAWPHLANG

Sl.No.	Name of Scheme	Name of Block	Type of scheme	Name of habitation under the scheme	Status habita-tions as on 1.4.11	Date of sanction in(dd/mm/yy yy format)	Estimated cost	Population benefited		Cummulative expenditure incurred upto 31.3.11	Overall physical Progress in %	Balance fund required for completion	Amount required during 2008-10	Date of completion as dd.mm.yy		Delay in years	Reason for delay
								Present	Ultimate					Originally envisaged	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	Laitlyngkhoi w.s.s	Mawphlang	Gravity	LaitLyngkhoi	PC	31.3.05	15.89 (Revised estimate of Rs 24.69 submitted)	275	385	16.12	95%	8.57	8.57	31.3.10	31.3.12	1	Revised estimate awaiting sanctioned
2	Renovation of Lyndet Khlaw w.s.s	Mawphlang	Gravity	Lyndet Khlaw	PC	15.03.11	23.32	309	440	--	--	23.32	23.32	31.3.12	--	--	--
Total =							48.01	--	--	16.12	--	31.89	31.89				

Executive Engineer (PHE)
G.S.W.S. Division No-II
Mawphlang