

ANNEXURE-VI

ON GOING SCHEMES AS ON 1.4.2011 UNDER MNP

in Lakhs

SL. No.	Name of Scheme	Name of Block	Type of scheme	Name of habitation under the scheme	Status of habitation as on 1.4.11	Date of sanction in(dd-mm-yyyy format)	Estimated cost.	Population benefitted		Cumulative expenditure incurred upto 31.3.2011	Overall Physical progress in %	Balance fund required for completion	Amount required during 2011-12	Date of completion		Delay in years	Reason for delay
								Present	Ultimate					Original	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
	MNP																
1	Nongsohphan W.S.S.	Pynursla	Gravity	Nongsoh phan	FC	NO.PHE/203/97/27 dt. 15.3.2000	8.27	330	462	9.22	100%			31/3/2003	31/3/2012	9	Revised estimate submitted, yet to be sanctioned.
2	Reconstruction of Nohwet W.S.S	Pynursla	Gravity	1.Nohwet 2.Lympung shyrgan	PC	NO.PHE/226/05/9 dt 31/3/2006	128.76	1999	2799	107.48	85%	21.28	21.28	31/3/2011	31/3/2012	1	Due to non receipt of D.I. Special in time.
3	Augmentation of Mawta war W.S.S. (Revised)	Myllem	Pumping	Mawtawar	PC	NO.PHE/52/06/7 dt 31/3/2006 & No.PHE/52/06/25 dt. 15/3/2011	230.69	5933	8300	143.75	90%	86.94	50.00	31/3/2011	31/3/2012	1	Delay due to drawal of power line by Me.S.E.B.
4	Lapalang w.s.s.	Pynursla	Gravity	(i) Lapalang (ii) Nongthymmai	PC	NO.PHE .250/07/10 dt.31.3.08	73.03	2382	3335	73.71	70%	-	-	31/3/2012	-	-	Revised estimate submitted, yet to be sanctioned.
5	Pongtung w.,s,s	Pynursla	Gravity	Pongtung	PC	NO.PHE .247/07/10 dt.31.3.08	69.78	821	1150	54.71	60%	15.07	15.07	31/3/2012	-	-	Work in progress
6	Nongshken w,s,s,	Pynursla	Gravity	(i)Nongshken (ii) Korblang (iii)Mwdang (iv)Wahsherkh mut (v)Wahumlin	PC	NO.PHE .249/07/6 dt.19.3.08	204.83	3583	5016	142.59	25%	62.24	30.00	31/3/2013	-	-	Work in progress

ANNEXURE-VI

ON GOING SCHEMES AS ON 1.4.2011 UNDER MNP

in Lakhs

SL. No.	Name of Scheme	Name of Block	Type of scheme	Name of habitation under the scheme	Status of habitation as on 1.4.11	Date of sanction in(dd-mm-yyyy format)	Estimated cost.	Population benefitted		Cumulative expenditure incurred upto 31.3.2011	Overall Physical progress in %	Balance fund required for completion	Amount required during 2011-12	Date of completion		Delay in years	Reason for delay
								Present	Ultimate					Originaly	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
	MNP																
7	Mawnianglah w/s/s	Myllem	Pumping	Myllem	PC	NO.PHE.248/0710 dt.31/3/08	82.82	3229	4520	49.98	90%	32.84	32.84	31/3/2012	-	-	Work in progress
8	Mawpyrthuh w.s.s.	Pynursla	Gravity	1. Mawpyrthuh.2.Nongthymmai Kyndiar.3.Ringer,4.Theinskai	PC	NO.PHE.449/2008/10 dt.24.3.2009	54.68	710	994	33.05	50%	21.63	21.63	31/3/2012	-	-	Work in progress
9	Wahkhen wss	Pynursla	Gravity	1.Wahkhen	PC	NO.PHE.452/2008/9 dt.11.1..2010	75.36	1742	2439	41.11	50%	34.25	20.00	31.3.2013	-	-	Work in progress
10	Augmentation of Sohong W.S.S.	Pynursla	Gravity	1.Sohlang 2.Mawriang 3.Mawrynkang	PC	NO.PHE.43/2010/12 dt.31.3.2010	91.78	1218	1698	38.16	5%	53.62	20.00	31/3/2014	-	-	Work in progress
11	Temporary W/S arrangement for ensuing 2011 Assembly meet of Mawtwar Pres. Church	Myllem	Pumping	Mawtwar	-	NO.CE/PHE./TB-303/2010-11/06 dt.8.3.2011	0.79	-	-	0.00	100%	0.79	0.79	31/3/2011	-	-	Scheme physically completed . Financial liabilities to be adjusted.

Executive Engineer(PHE)
Investigation Unit Division
Shillong