

ONGOING SCHEMES AS ON 1-4-2011 FOR SCHOOL/ICDS WATER SUPPLY

(Rs, in lakhs)

Sl. No.	Name of Scheme	Date of Sanction (dd-mm-yy)	Estimated cost			Cummulative Expenditure Upto 31.3.2011			Physical achievement upto 31.3.2011	Type of School/ ICDS	Block	Remarks
			Central	State	Total = Central + State	Central	State	Total = Central + State				
1	2	3	4	5	6	7	8	9	10	11	12	11
1	Balat Bazar RCLPS	14.7.2008	0.296	0.296	0.592	0.000	0.225	0.225	80%	School	Ranikor	Work in progress
2	Mawlongbah LPS	14.7.2008	0.344	0.344	0.688	0.287	0.367	0.654	80%	School	Ranikor	Work in progress
3	Sadorgorah LPS	14.7.2008	0.240	0.240	0.480	0.276	0.185	0.461	80%	School	Ranikor	Work in progress
4	Konjoy-A Govt LPS	14.7.2008	0.278	0.278	0.556	0.293	0.233	0.526	80%	School	Ranikor	Work in progress
5	Moheskhola LPS	14.7.2008	0.365	0.365	0.730	0.330	0.344	0.674	80%	School	Ranikor	Work in progress
6	Nongjri Umsur LPS	14.7.2008	0.266	0.266	0.532	0.284	0.220	0.504	80%	School	Ranikor	Work in progress
7	Bagli Govt LP School	2.02.2009	0.372	0.372	0.743	0.650	0.000	0.650	80%	School	Ranikor	Work in progress
8	Chitogre Govt LP School	2.02.2009	0.477	0.477	0.955	0.379	0.330	0.709	75%	School	Ranikor	Work in progress
9	Upper Umsih Govt LP School	2.02.2009	0.436	0.436	0.872	0.364	0.313	0.677	100%	School	Ranikor	Physically Completed
10	Upper Rajapara Govt LP School	2.02.2009	0.410	0.410	0.819	0.350	0.280	0.630	75%	School	Ranikor	Work in progress
11	Sooling Govt LP School	2.02.2009	0.410	0.410	0.819	0.379	0.273	0.652	75%	School	Ranikor	Work in progress
12	Kakorkora Bengali LP School	2.02.2009	0.372	0.372	0.743	0.650	0.002	0.652	75%	School	Ranikor	Work in progress
13	Kakorkora Garo LP School	2.02.2009	0.372	0.372	0.743	0.650	0.002	0.652	75%	School	Ranikor	Work in progress
14	Lower Rajapara LP School	2.02.2009	0.372	0.372	0.743	0.650	0.000	0.650	75%	School	Ranikor	Work in progress
15	Pyndenlaru LP School	2.02.2009	0.410	0.410	0.820	0.000	0.279	0.279	75%	School	Ranikor	Work in progress
16	Chimasora LP School	2.02.2009	0.372	0.372	0.743	0.650	0.000	0.650	75%	School	Ranikor	Work in progress
17	Kutchisora LP School	2.02.2009	0.372	0.372	0.743	0.650	0.000	0.650	75%	School	Ranikor	Work in progress

ONGOING SCHEMES AS ON 1-4-2011 FOR SCHOOL/ICDS WATER SUPPLY

(Rs, in lakhs)

Sl. No.	Name of Scheme	Date of Sanction (dd-mm-yy)	Estimated cost			Cummulative Expenditure Upto 31.3.2011			Physical achievement upto 31.3.2011	Type of School/ ICDS	Block	Remarks
			Central	State	Total = Central + State	Central	State	Total = Central + State				
1	2	3	4	5	6	7	8	9	10	11	12	11
18	Khonjoy Modern LP School	2.02.2009	0.446	0.446	0.892	0.379	0.303	0.682	75%	School	Ranikor	Work in progress
19	Nonghyllam Pres LP School	2.02.2009	0.498	0.498	0.996	0.392	0.229	0.621	75%	School	Ranikor	Work in progress
20	Nonghyllam RCLP School	2.02.2009	0.451	0.451	0.903	0.362	0.300	0.662	75%	School	Ranikor	Work in progress
21	Rongdigre LP School	2.02.2009	0.372	0.372	0.743	0.000	0.000	0.000	75%	School	Ranikor	Work in progress
22	Sasniang Govt LP School	2.02.2009	0.234	0.234	0.468	0.213	0.132	0.345	100%	School	Ranikor	Physically Completed
23	Dommawlein Bukhong LP School	2.02.2009	0.253	0.253	0.505	0.247	0.123	0.370	100%	School	Ranikor	Physically Completed
24	Domnongtraw LP School	2.02.2009	0.238	0.238	0.475	0.211	0.119	0.330	95%	School	Ranikor	Work in progress
25	Khalina Memorial LP School	2.02.2009	0.258	0.258	0.515	0.249	0.124	0.373	100%	School	Ranikor	Physically Completed
26	Mawkabait RCLP School	2.02.2009	0.282	0.282	0.564	0.207	0.107	0.314	100%	School	Ranikor	Physically Completed
27	Mountmanroi LP School	2.02.2009	0.240	0.240	0.480	0.210	0.111	0.321	95%	School	Ranikor	Work in progress
28	Wahkhra Shngimawlein RCLP School	2.02.2009	0.314	0.314	0.628	0.269	0.189	0.458	100%	School	Ranikor	Physically Completed
29	Rangmaw RCLP School	2.02.2009	0.249	0.249	0.498	0.246	0.115	0.361	100%	School	Ranikor	Physically Completed
30	Mawmerang LP School	2.02.2009	0.266	0.266	0.532	0.209	0.084	0.293	98%	School	Ranikor	Work in progress
31	Jibon Memo LP School	2.02.2009	0.270	0.270	0.540	0.207	0.129	0.336	98%	School	Ranikor	Work in progress
32	Wahsiej COG LP School	2.02.2009	0.264	0.264	0.528	0.250	0.135	0.385	100%	School	Ranikor	Physically Completed
33	Laitmawbah RCLP School	2.02.2009	0.249	0.249	0.498	0.208	0.116	0.324	100%	School	Ranikor	Physically Completed
34	Nongnad RCLP School	2.02.2009	0.280	0.280	0.559	0.211	0.099	0.310	95%	School	Ranikor	Work in progress

ONGOING SCHEMES AS ON 1-4-2011 FOR SCHOOL/ICDS WATER SUPPLY

(Rs, in lakhs)

Sl. No.	Name of Scheme	Date of Sanction (dd-mm-yy)	Estimated cost			Cumulative Expenditure Upto 31.3.2011			Physical achievement upto 31.3.2011	Type of School/ ICDS	Block	Remarks
			Central	State	Total = Central + State	Central	State	Total = Central + State				
1	2	3	4	5	6	7	8	9	10	11	12	11
35	Permasi RCLP School	2.02.2009	0.305	0.305	0.610	0.398	0.188	0.586	100%	School	Ranikor	Physically Completed
36	Pyndeniasiat RCLP School	2.02.2009	0.313	0.313	0.625	0.395	0.189	0.584	100%	School	Ranikor	Physically Completed
37	Pynden Mawlieh LP School	2.02.2009	0.196	0.196	0.391	0.199	0.090	0.289	98%	School	Ranikor	Work in progress
38	Sakwang Pres LP School	2.02.2009	0.264	0.264	0.527	0.199	0.168	0.367	100%	School	Ranikor	Physically Completed
39	Sasniang RCLP School	2.02.2009	0.229	0.229	0.457	0.209	0.091	0.300	98%	School	Ranikor	Work in progress
40	St. Leo's RCLP School	2.02.2009	0.295	0.295	0.590	0.295	0.256	0.551	100%	School	Ranikor	Physically Completed
41	Nongitser Pres LP School	2.02.2009	0.291	0.291	0.581	0.222	0.150	0.372	95%	School	Ranikor	Work in progress
42	Nongpynden Pres LP School	2.02.2009	0.240	0.240	0.480	0.000	0.142	0.142	75%	School	Ranikor	Work in progress
43	Klensi LP School	2.02.2009	0.216	0.216	0.431	0.203	0.106	0.309	92%	School	Ranikor	Work in progress
44	Domiasiat Govt LP School	2.02.2009	0.298	0.298	0.596	0.000	0.016	0.016	75%	School	Ranikor	Work in progress
45	Mawthengbah DCLP School	2.02.2009	0.282	0.282	0.563	0.000	0.016	0.016	100%	School	Ranikor	Physically Completed
46	Nongsynrieh Govt LP School	2.02.2009	0.310	0.310	0.620	0.407	0.046	0.453	100%	School	Ranikor	Physically Completed

ONGOING SCHEMES AS ON 1-4-2011 FOR SCHOOL/ICDS WATER SUPPLY

(Rs, in lakhs)

Sl. No.	Name of Scheme	Date of Sanction (dd-mm-yy)	Estimated cost			Cummulative Expenditure Upto 31.3.2011			Physical achievement upto 31.3.2011	Type of School/ ICDS	Block	Remarks
			Central	State	Total = Central + State	Central	State	Total = Central + State				
1	2	3	4	5	6	7	8	9	10	11	12	11
47	Pyndenkseh Govt LP School	2.02.2009	0.335	0.335	0.670	0.440	0.025	0.465	100%	School	Ranikor	Physically Completed
48	Mawsaw Govt LP School	2.02.2009	0.196	0.196	0.392	0.317	0.000	0.317	100%	School	Ranikor	Physically Completed
49	Dewlieh LP School	2.02.2009	0.244	0.244	0.489	0.000	0.115	0.115	75%	School	Ranikor	Work in progress
50	Rangkhiat LP School	2.02.2009	0.222	0.222	0.443	0.248	0.096	0.344	100%	School	Ranikor	Physically Completed
51	Nongdom Pres LP School	2.02.2009	0.168	0.168	0.337	0.209	0.073	0.282	100%	School	Ranikor	Physically Completed
52	Nongbahjynrin Pres LP School	2.02.2009	0.237	0.237	0.473	0.251	0.099	0.350	100%	School	Ranikor	Physically Completed
53	Nongdom Shngimawlein LP School	2.02.2009	0.230	0.230	0.460	0.223	0.138	0.361	100%	School	Ranikor	Physically Completed
54	Umsaw Domrisaw LP School	2.02.2009	0.230	0.230	0.461	0.250	0.108	0.358	100%	School	Ranikor	Physically Completed
55	Nongbri Tyngkur LP School	2.02.2009	0.261	0.261	0.521	0.252	0.135	0.387	100%	School	Ranikor	Physically Completed
56	Nimai Modern Academy LP School	2.02.2009	0.243	0.243	0.486	0.248	0.116	0.364	100%	School	Ranikor	Physically Completed
57	Myrkhew Jaber LP School	2.02.2009	0.252	0.252	0.503	0.254	0.123	0.377	100%	School	Ranikor	Physically Completed
58	Mawkhan LP School	2.02.2009	0.301	0.301	0.602	0.242	0.216	0.458	100%	School	Ranikor	Physically Completed
59	Mawjyrsim LP School	2.02.2009	0.294	0.294	0.587	0.000	0.166	0.166	100%	School	Ranikor	Physically Completed
60	Mawphansyiem Mawmluh Pres LP School	2.02.2009	0.355	0.355	0.710	0.254	0.276	0.530	100%	School	Ranikor	Physically Completed
61	Lawsiken LP School	2.02.2009	0.275	0.275	0.550	0.256	0.150	0.406	100%	School	Ranikor	Physically Completed
62	Shngimawlein Govt. LP School	2.02.2009	0.265	0.265	0.530	0.254	0.142	0.142	100%	School	Ranikor	Physically Completed
63	Siejianglad RCLP School	30.03.2009	0.604	0.604	1.209	0.739	0.354	0.000	100%	School	Ranikor	Physically Completed

ONGOING SCHEMES AS ON 1-4-2011 FOR SCHOOL/ICDS WATER SUPPLY

(Rs, in lakhs)

Sl. No.	Name of Scheme	Date of Sanction (dd-mm-yy)	Estimated cost			Cummulative Expenditure Upto 31.3.2011			Physical achievement upto 31.3.2011	Type of School/ ICDS	Block	Remarks
			Central	State	Total = Central + State	Central	State	Total = Central + State				
1	2	3	4	5	6	7	8	9	10	11	12	11
64	Tylli Sohma LP School	30.03.2009	0.599	0.599	1.198	0.730	0.352	0.000	100%	School	Ranikor	Physically Completed
			19.867	19.867	39.733	18.606	9.610	25.787				

Executive Engineer, (PHE)
Mawkyrwat Division,
Mawkyrwat .