

## ONGOING SCHEMES AS ON 01.04.2011 - 12 UNDER ARWSP (NRDWP)

(RS. IN LAKHS)

Sl. No	Name of Scheme	Name of Block	Type of Scheme	Name of habitation under the Scheme	Status of habitation as on 01.04.2011 as per Data	Date of Sanction in (dd-mm-yyyy format)	Estimated Cost	Population benefited		Cumulative expenditure incurred upto 31/03/2011	Overall Physical progress in %	Balance fund required for completion	Amount required during 2011-12	Date of Completion		Delay in years	Reason for delay	Remarks funded under RIDF	
								Present	Ultimate					Originally Envisaged	Revised				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
1	Nongkylla Khasi WSS	Umling	Gravity	Nongkylla Khasi	100%	28.03.2006	21.237	340	476	20.98	100%	0.257	0.257	Mar-12	-	-	Completed		
2	Nongsier WSS	Jirang	Gravity	Nongsier	100%	31.03.2006	20.786	153	214	20.313	100%	0.473	0.473	Mar-12	-	-	Completed		
3	Umden 'Comb' WSS	Umling	Gravity	Umden RC	100%	26.03.2004	312.687	1020	1428	271.68	95%	41.007	41.007	Mar-12	-	-		Work in progress	
				Lumding	100%			654	915									Work in progress	
				Manipur	100%			400	560									Work in progress	
				Umpyrdong	100%			483	676									Work in progress	
				Kynton Phanram	100%			460	644									Work in progress	
				Umden Khasi	100%			443	620									Work in progress	
				Diwon	100%			2000	2800									Work in progress	
				Lanbgpaduh	100%			365	511									Work in progress	
4	Byrnihat 'Comb' WSS	Umling	Gravity	Byrnihat	100%	31.03.2005	381.487	539	755	348.33	85%	33.157	33.157	Mar-12	-	-		Work in Progress	
				17 <sup>th</sup> Mile	100%			350	490									Work in Progress	
				Ronghona	100%			261	365									Work in Progress	
				Lum Nongthymmai	100%			203	284									Work in Progress	
				Harlibagan	100%			539	755									Work in Progress	
				Nongrim Hills	100%			461	645									Work in Progress	
				Nongkylla Khasi	100%			186	260									Work in Progress	
				Umsohkhling Them Comb. WSS	Umling			Gravity	Umsohkhling Them									100%	16.03.2007
Umsohkhlieng Thymmai	100%	33	46	Physically Completed															
6	Umkhwai (Umiong) WSS	Jirang	Gravity	Umiong	100%	16.03.2007	30.27	520	728	29.673	100%	0.597	0.597	Mar-12	-	-	Physically Completed		
7	Jarei Basai WSS	Jirang	Gravity	Jarei Basai	100%	31.03.2007	12.033	184	258	11.44	100%	0.593	0.593	Mar-12	-	-	Physically Completed		
8	Mawpnar Nongthymmai WSS	Jirang	Gravity	Mawpnar Nongthymmai	100%	31.03.2007	10.391	160	224	12.352	100%	-	-	Mar-12	-	-	Physically Completed		
9	Nongkynrih Lum WSS	Jirang	Gravity	Nongkynrih Lum	100%	31.03.2007	12.037	184	258	10.965	100%	1.072	1.072	Mar-12	-	-	Physically Completed		
10	Paritola Comb WSS	Umling	Gravity	Paritola Damsite	100%	31.03.2007	15.824	165	231	16.078	100%	-	-	Mar-12	-	-	Physically Completed		

## ONGOING SCHEMES AS ON 01.04.2011 - 12 UNDER ARWSP (NRDWP)

(RS. IN LAKHS)

Sl. No	Name of Scheme	Name of Block	Type of Scheme	Name of habitation under the Scheme	Status of habitation as on 01.04.2011 as per Data	Date of Sanction in (dd-mm-yyyy format)	Estimated Cost	Population benefited		Cumulative expenditure incurred upto 31/03/2011	Overall Physical progress in %	Balance fund required for completion	Amount required during 2011-12	Date of Completion		Delay in years	Reason for delay	Remarks funded under RIDF				
								Present	Ultimate					Originally Envisaged	Revised							
10	Bilpara Comb WSS	Jirang	Gravity	Umtrew Colony	100%	31.03.2007	15.522	100	140	15.292	100%	0.23	0.23	Mar-12	-	-	Physically Completed					
11	Bilpara WSS	Jirang	Gravity	Bilpara	100%	31.03.2007	6.557	107	150	6.459	100%	0.098	0.098	Mar-12	-	-	Physically Completed					
12	Umrynthlu Umpathi WSS	Umling	Gravity	Umrynthlu	100%	31.03.2007	10.509	182	255	11.238	100%	-	-	Mar-12	-	-	Physically Completed					
				Umpathi	100%	31.03.2007	9.19	149	209	7.70	90%	1.49	1.49	Mar-12	-	-	work in progress					
13	Umtong Kharphomaw WSS	Jirang	Gravity	Umtong Kharphomaw	100%	31.03.2007	16.358	98	137	15.147	90%	1.211	1.211	Mar-12	-	-	work in progress					
14	Paham Sohphan (Umngei) WSS	Umling	Gravity	Umngei	75-100%	31.03.2007	15.638	283	396	11.136	80%	4.502	4.502	Mar-12	-	-	work in progress					
15	Paham Diengmong Paham Diengsoh WSS	Umling	Gravity	Paham Diengmong	100%	31.03.2007	11.207	173	242	12.147	100%	-	-	Mar-12	-	-	Physically Completed					
				Paham Diengsoh	100%	31.03.2007	46	64	304.95	50%	183.756	183.756	Mar-13	-	-	work in progress						
16	Umsaren WSS	Umling	Gravity	Umsaren	100%	31.03.2007	73	102									work in progress					
17	Umtangar Nongthymmai WSS	Umling	Gravity	Umtangar Nongthymmai	100%	31.03.2007	72	101									work in progress					
18	Lalumpam Comb WSS	Umling	Gravity	Lalumpam	100%	31.03.2007	58	81										work in progress				
				Borgang	100%	31.03.2007	49	69											work in progress			
				Nangagang	100%	31.03.2007	44	62												work in progress		
				Purangang	100%	31.03.2007	727	1018												work in progress		
				Joigang	100%	31.03.2007	36	50													work in progress	
				Borkhuchi	100%	31.03.2007	138	193													work in progress	
				Borghatsari	100%	31.03.2007	120	168													work in progress	
				Mawsyntai	100%	31.03.2007	43	60													work in progress	
				Sarikuchi	100%	31.03.2007	55	77													work in progress	
				Umtham	100%	31.03.2007	254	356													work in progress	
				Paham Rngi	100%	31.03.2007	74	104													work in progress	
				Nalapara	100%	31.03.2007															work in progress	
Dehangang	100%	31.03.2007															work in progress					
Borghatsari Them	100%	31.03.2007															work in progress					

## ONGOING SCHEMES AS ON 01.04.2011 - 12 UNDER ARWSP (NRDWP)

(RS. IN LAKHS)

Sl. No	Name of Scheme	Name of Block	Type of Scheme	Name of habitation under the Scheme	Status of habitation as on 01.04.2011 as per Data	Date of Sanction in (dd-mm-yyyy format)	Estimated Cost	Population benefited		Cumulative expenditure incurred upto 31/03/2011	Overall Physical progress in %	Balance fund required for completion	Amount required during 2011-12	Date of Completion		Delay in years	Reason for delay	Remarks funded under RIDF
								Present	Ultimate					Originally Envisaged	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
	Lalumpam Comb WSS	Umling	Gravity	Haing Mane	25-50%	31.03.2007		21	30								work in progress	
				Dangjeng	100%	31.03.2007		127	178								Physically completed	
				Dehal	100%	31.03.2007		160	224								Physically completed	
19	Dangjeng Comb WSS	Umling	Gravity	Lamlynti	100%	31.03.2007	15.43	314	440	15.584	100%	-	-	Mar-12	-	-	Physically Completed	
				Dongkseh	100%	31.03.2007		29	41								Physically Completed	
20	Lamlynti Comb WSS	Umling	Gravity	Dong Mawlein	100%	31.03.2007	24.17	41	57	20.64	30%	3.53	3.53	Mar-12	-	-	Work in Progress	
				Donglum	100%	31.03.2007		56	78								Work in Progress	
21	Umsen A & Umsen B Comb. WSS	Jirang	Gravity	Umsen A	100%	16.10.07	6.29	50	70	5.716	90%	0.574	0.574	Mar-12	-	-	Work in Progress	
				Umsen B	100%			40	56								Work in Progress	
22	New Gunpati WSS	Jirang	Gravity	New Gunpati	50-75%	16.10.2007	13.694	216	302	10.819	50%	2.875	2.875	Mar-12	-	-	Border Dispute	
23	Mawblang WSS	Jirang	Gravity	Mawblang	100%	16.10.07	9.269	60	84	4.111	70%	5.158	5.158	Mar-12	-	-	Work in Progress	
				Twan Umphud	100%			65	91								Work in Progress	
				Umsohbyrnong	100%			39	57								Work in Progress	
24	Nongtyrlaw WSS	Jirang	Gravity	Nongtyrlaw	100%	16.10.2007	4.302	70	98	3.345	90%	0.957	0.957	Mar-12	-	-	Work in Progress	
25	Paham Mawlein	Umling	Gravity	Paham Mawlein	100%	25.10.07	8.361	127	178	6.467	90%	1.894	1.894	Mar-12	-	-	Work in Progress	
26	Wahsken	Umling	Gravity	Wahsken	100%	25.10.07	4.968	76	106	3.865	100%	1.103	1.103	Mar-12	-	-	Physically Completed	
27	Amjok WSS	Umling	Gravity	Amjok	100%	25.10.07	164.182	1300	1820	71.969	60%	92.213	92.213	Mar-13	-	-	Work in Progress	
		Umling	Gravity	Lower Amjok	100%			330	462								Work in Progress	
		Umling	Gravity	Borbhuin	100%			980	137								Work in Progress	
		Umling	Gravity	Upper Amjok	100%			210	294								Work in Progress	
28	Umnowe	Umling	Gravity	Umnowe	100%	25.10.07	14.005	220	308	12.55	80%	1.455	1.455	Mar-12	-	-	Work in Progress	
29	Rongbetathem Rongbetaneng WSS	Umling	Gravity	Rongbetathem	100%	25.10.07	12.048	86	120	11.789	80%	0.259	0.259	Mar-12	-	-	Work in Progress	
				Rongbetaneng	100%			50	70								Work in Progress	
30	Mawsmi G. S. Road WSS	Umling	Gravity	Mawsmi G. S. Road	100%	25.10.07	13.054	233	326	9.913	80%	3.141	3.141	Mar-12	-	-	Work in Progress	
31	Pdengshnong (Umsamlem) WSS	Umling	Gravity	Pdengshnong (Umsamlem)	100%	25.10.07	7.009	98	137	7.145	100%	-	-	Mar-12	-	-	Physically completed	

## ONGOING SCHEMES AS ON 01.04.2011 - 12 UNDER ARWSP (NRDWP)

(RS. IN LAKHS)

Sl. No	Name of Scheme	Name of Block	Type of Scheme	Name of habitation under the Scheme	Status of habitation as on 01.04.2011 as per Data	Date of Sanction in (dd-mm-yyyy format)	Estimated Cost	Population benefited		Cumulative expenditure incurred upto 31/03/2011	Overall Physical progress in %	Balance fund required for completion	Amount required during 2011-12	Date of Completion		Delay in years	Reason for delay	Remarks funded under RIDF
								Present	Ultimate					Originally Envisaged	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
32	Diphu WSS	Umling	Gravity	Diphu	100%	25.10.07	12.689	194	272	6.97	90%	5.719	5.719	Mar-12	-	-	Work in Progress	
33	Umshashait WSS	Umling	Gravity	Umshashait	0%	25.10.07	65.276	93	130	38.56	35%	26.716	26.716	Mar-12	-	-	Work in Progress	
				Mawtemen	0%			85	119								Work in Progress	
				Kbet Nongthymmai	0%			58	81								Work in Progress	
				Dongmawsoh	0%			491	687								Work in Progress	
				Dongkbet Pdeng	0%			49	69								Work in Progress	
				Nongwah	0%			63	88								Work in Progress	
				Umsaw Mawsiang	0%			57	80								Work in Progress	
34	Rongkseh Comb. WSS	Umling	Gravity	Rongkseh	100%	26.10.07	13.084	67	94	10.556	85%	2.528	2.528	Mar-12	-	-	Work in Progress	
				Rongdop	100%			60	84								Work in Progress	
				Rongdom	100%			57	80								Work in Progress	
35	Wahstar WSS	Umling	Gravity	Wahstar	100%	26.10.07	3.712	59	83	4.17	100%	-	-	Mar-12	-	-	Physically completed	
36	Lumpyngngad WSS	Umling	Gravity	Lumpyngngad	25-50%	26.10.07	9.784	134	188	8.663	80%	1.121	1.121	Mar-12	-	-	Work in Progress	
37	Umsaitksai WSS	Umling	Gravity	Umsaitksai	0%	26.10.07	8.539	162	227	5.001	70%	3.538	3.538	Mar-12	-	-	Work in Progress	
38	Mawkhein WSS	Umling	Gravity	Mawkhein	100%	26.10.07	4.872	82	115	4.561	100%	0.311	0.311	Mar-12	-	-	Physically completed	
39	Jermanai Pdeng & Jermanai Neng WSS	Umling	Gravity	Jermanai Pdeng	100%	26.10.07	6.28	67	94	3.96	80%	2.32	2.32	Mar-12	-	-	Work in Progress	
				Jermanai Neng	100%			60	84								Work in Progress	
40	Makoibari WSS	Umling	Gravity	Makoibari	100%	26.10.07	11.261	75	105	7.806	100%	3.455	3.455	Mar-12	-	-	Physically completed	
				Mawpdang	100%			99	139								Physically completed	
41	Pahamkut Diengngan WSS	Umling	Gravity	Pahamkut	100%	26.10.07	5.818	100	140	5.716	90%	0.102	0.102	Mar-12	-	-	Work in Progress	
				Paham Diengngan	100%			98	137								Work in Progress	
42	Paham Korstep WSS	Umling	Gravity	Paham Korstep	100%	26.10.2007	54.63	212	297	26.117	50%	28.513	28.513	Mar-12	-	-	Work in Progress	
				Paham Umjasong	100%			137	192								Work in Progress	
				Paham State	100%			127	178								Work in Progress	
				Paham Nongthymmai	100%			133	186								Work in Progress	

## ONGOING SCHEMES AS ON 01.04.2011 - 12 UNDER ARWSP (NRDWP)

(RS. IN LAKHS)

Sl. No	Name of Scheme	Name of Block	Type of Scheme	Name of habitation under the Scheme	Status of habitation as on 01.04.2011 as per Data	Date of Sanction in (dd-mm-yyyy format)	Estimated Cost	Population benefited		Cumulative expenditure incurred upto 31/03/2011	Overall Physical progress in %	Balance fund required for completion	Amount required during 2011-12	Date of Completion		Delay in years	Reason for delay	Remarks funded under RIDF
								Present	Ultimate					Originally Envisaged	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
				Pahamsyiem	100%			135	189								Work in Progress	
				Paham Putti	100%			115	161								Work in Progress	
43	Leprocy Colony WSS	Umling	Gravity	Leprocy Colony	100%	25.10.07	12.672	226	308	10.858	80%	1.814	1.814	Mar-12	-	-	Work in Progress	
44	Umshaken (Thymmai) WSS	Umling	Gravity	Umshaken (Thymmai)	100%	25.10.07	6.842	159	223	5.469	80%	1.373	1.373	Mar-12	-	-	Work in Progress	
45	Sargang WSS	Umling	Gravity	Sargang	100%	25.10.07	17.137	224	314	13.44	90%	3.697	3.697	Mar-12	-	-	Work in Progress	
46	Mawlyngkdein WSS	Umling	STC	Mawlyngkdein	25-50%	25.10.07	1.236	114	160	0.63	100%	0.606	0.606	Mar-12	-	-	Physically completed	
47	Marmain Rongkhirang WSS	Umling	Dugwell	Marmain Rongkhirang	50-75%	25.10.07	1.391	124	174	1.004	100%	0.387	0.387	Mar-12	-	-	Physically completed	
48	Nongthymmai Garo Comb. WSS	Umling	Gravity	Nongthymmai Garo	100%	25.10.07	36.075	503	704	20.59	60%	15.485	15.485	Mar-12	-	-	Work in Progress	
	Umdem			100%	99			139	Work in Progress									
49	Mawkangi Them Mawkangi Jrong W	Umling	Gravity	Mawkangi Them	0-25%	02.11.07	20.01	126	172	7.136	60%	12.874	12.874	Mar-12	-	-	Work in Progress	
	Mawkangi Jrong			0-25%	102			143	Work in Progress									
50	Khongkhatkhuli Comb WSS	Umling	Gravity	Khongkhatkhuli	100%	02.11.07	33.495	56	78	25.909	70%	7.586	7.586	Mar-12	-	-	Work in Progress	
	Upper Nerbong			100%	280			392	Work in Progress									
	Raikokshiap			100%	270			378	Work in Progress									
51	Iewsier WSS	Umling	Gravity	Iewsier	100%	02.11.07	4.992	72	101	3.68	100%	1.312	1.312	Mar-12	-	-	Physically completed	
52	Lumdkhar WSS	Umling	Gravity	Lumdkhar	100%	02.11.07	9.379	137	192	7.536	100%	1.843	1.843	Mar-12	-	-	Physically completed	
53	Nongthymmai Comb. WSS	Umling	Gravity	Nongthymmai	100%	02.11.07	11.575	46	64	9.148	100%	2.427	2.427	Mar-12	-	-	Physically completed	
	Pahampdem			100%	42			59	Physically completed									
	DongUmkloi			100%	31			43	Physically completed									
	Lumdiengan			100%	16			22	Physically completed									
	Lum Marai			100%	20			28	Physically completed									
54	Umshaken Heingnanag	Umling	Dugwell	Umshaken Heingnanag	25-50%	02.11.07	2.936	308	431	2.01	100%	0.926	0.926	Mar-12	-	-	Physically completed	
55	Kyntoit Umngoh – B WSS	Umling	Gravity	Kyntoit Umngoh – B	100%	02.11.07	4.844	78	109	5.869	100%	-	-	Mar-12	-	-	Physically completed	
56	Lalmati	Umling	Gravity	Lalmati	100%	02.11.07	22.145	337	472	17.087	70%	5.058	5.058	Mar-12	-	-	Work in Progress	
57	Pilangkata – B WSS	Umling	Gravity	Pilangkata – B	100%	02.11.07	15.089	208	291	12.746	70%	2.343	2.343	Mar-12	-	-	Work in Progress	

## ONGOING SCHEMES AS ON 01.04.2011 - 12 UNDER ARWSP (NRDWP)

(RS. IN LAKHS)

Sl. No	Name of Scheme	Name of Block	Type of Scheme	Name of habitation under the Scheme	Status of habitation as on 01.04.2011 as per Data	Date of Sanction in (dd-mm-yyyy format)	Estimated Cost	Population benefited		Cumulative expenditure incurred upto 31/03/2011	Overall Physical progress in %	Balance fund required for completion	Amount required during 2011-12	Date of Completion		Delay in years	Reason for delay	Remarks funded under RIDF
								Present	Ultimate					Originally Envisaged	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
58	Pahamlum (Nongkhrah) WSS	Umling	Gravity	Pahamlum (Nongkhrah)	100%	02.11.07	4.954	69	97	4.662	100%	0.292	0.292	Mar-12	-	-	Physically completed	
59	Langpadon Comb. WSS	Umling	Gravity	Langpadon	100%	02.11.07	19.418	170	238	13.041	80%	6.377	6.377	Mar-12	-	-	Work in Progress	
				Kyntoit Ingmane	100%			104	146								Work in Progress	
				Madan Football	100%			50	70								Work in Progress	
60	Pahamshiken WSS	Umling	Gravity	Pahamshiken	100%	13.11.07	18.673	266	372	17.037	95%	1.636	1.636	Mar-12	-	-	Work in Progress	
61	Soil Conservation WSS	Umling	Gravity	Soil Conservation	100%	13.11.07	10.344	168	235	8.218	90%	2.126	2.126	Mar-12	-	-	Work in Progress	
62	Mawryngkang Lum WSS	Umling	Gravity	Mawryngkang Lum	100%	13.11.07	6.344	107	150	6.564	100%	-	-	Mar-12	-	-	Physically Completed	
63	Lumpusain Comb. WSS	Umling	Gravity	Lumpusain	100%	13.11.07	22.076	160	224	14.068	90%	8.008	8.008	Mar-12	-	-	Work in Progress	
				Pahampdem	100%			175	245								Work in Progress	
64	Injal Thymmai WSS	Umling	Gravity	Injal Thymmai	100%	13.11.07	13.271	205	287	8.881	100%	4.39	4.39	Mar-12	-	-	Physically Completed	
65	Sohlait Thymmai WSS	Umling	Gravity	Sohlait Thymmai	100%	13.11.07	7.353	105	147	5.748	100%	1.605	1.605	Mar-12	-	-	Physically completed	
66	Rongkhruh WSS	Umling	Gravity	Rongkhruh	100%	13.11.07	9.958	251	351	8.225	100%	1.733	1.733	Mar-12	-	-	Physically completed	
67	Lumdiengblei Comb. WSS	Umsning	Gravity	Lumdiengblei	100%	13.11.07	26.904	3391	475	23.96	80%	2.944	2.944	Mar-12	-	-	Work in Progress	
				Lumsuting	100%			101	141								Work in Progress	
68	Lower Tamulkuchi WSS	Umling	Gravity	Lower Tamulkuchi	100%	13.11.07	6.592	102	143	6.355	100%	0.237	0.237	Mar-12	-	-	Physically completed	
69	Nongkyndang Comb. WSS	Umling	Gravity	Nongkyndang	100%	13.11.07	21.88	80	112	20.431	90%	1.449	1.449	Mar-12	-	-	Work in Progress	
				Lad lewsier	100%			70	98								Work in Progress	
				Mawdaran Pdeng	100%			133	186								Work in Progress	
70	Quinine WSS	Umling	Gravity	Quinine	100%	31.03.08	26.882	435	609	29.021	100%	-	-	Mar-12	-	-	Physically completed	
71	Lumphadar WSS	Umling	Gravity	Lumphadar	0-25%	31.03.08	10.824	67	94	6.254	85%	4.57	4.57	Mar-12	-	-	Work in Progress	
				Nongthymmai	100%			32	45								Work in Progress	
				Nongheh	100%			39	55								Work in Progress	
72	Mawlong – A WSS	Umling	Gravity	Mawlong – A	100%	31.03.08	11.143	291	407	7.882	60%	3.261	3.261	Mar-12	-	-	Work in Progress	
73	Umsohma WSS	Umling	Gravity	Umsohma	100%	31.03.08	6.515	102	143	4.543	90%	1.972	1.972	Mar-12	-	-	Work in Progress	
74	Umtyrnga WSS	Umling	Gravity	Umtyrnga	100%	31.03.08	59.493	892	1249	45.835	60%	13.658	13.658	Mar-12	-	-	Work in Progress	

## ONGOING SCHEMES AS ON 01.04.2011 - 12 UNDER ARWSP (NRDWP)

(RS. IN LAKHS)

Sl. No	Name of Scheme	Name of Block	Type of Scheme	Name of habitation under the Scheme	Status of habitation as on 01.04.2011 as per Data	Date of Sanction in (dd-mm-yyyy format)	Estimated Cost	Population benefited		Cumulative expenditure incurred upto 31/03/2011	Overall Physical progress in %	Balance fund required for completion	Amount required during 2011-12	Date of Completion		Delay in years	Reason for delay	Remarks funded under RIDF
								Present	Ultimate					Originally Envisaged	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
75	Lumkya WSS	Umling	Gravity	Lumkya	100%	31.03.08	13.258	243	340	7.225	85%	6.033	6.033	Mar-12	-	-	Work in Progress	
76	Nartap WSS	Umling	Gravity	Nartap	100%	31.03.08	14.738	314	440	8.802	80%	5.936	5.936	Mar-12	-	-	Work in Progress	
77	Erphukon WSS	Umling	Gravity	Erphukon	100%	31.03.08	10.647	164	230	8.467	85%	2.18	2.18	Mar-12	-	-	Work in Progress	
78	Kyndong Umthlong WSS	Umling	Gravity	Kyndong Umthlong	50-75%	31.03.08	2.079	239	335	1.51	100%	0.569	0.569	Mar-12	-	-	Physically Completed	
79	Umiong WSS	Umling	Gravity	Umiong	100%	31.03.08	21.712	314	440		15%	21.712	21.712	Mar-12	-	-	Work in Progress	
80	Rongsahep & Pisamhuru WSS	Umling	Gravity	Rongsahep	100%	31.03.08	21.534	333	466	14.515	70%	7.019	7.019	Mar-12	-	-	Work in Progress	
				Pisamhuru	100%			247	345								Work in Progress	
81	Pilangku - A WSS	Jirang	Gravity	Pilangku - A	100%	31.03.08	8.204	127	178	4.332	65%	3.872	3.872	Mar-12	-	-	Work in Progress	
82	Umjong WSS	Jirang	Gravity	Umjong	100%	31.03.08	12.175	188	263	10.631	90%	1.544	1.544	Mar-12	-	-	Work in Progress	
83	Pynker WSS	Jirang	Gravity	Pynker	100%	31.03.08	4.678	65	91	3.192	60%	1.486	1.486	Mar-12	-	-	Work in Progress	
84	Lumlyer Comb WSS	Umling	Gravity	Lumlyer	100%	31.03.08	32.204	158	221	20.626	85%	11.578	11.578	Mar-12	-	-	Work in Progress	
				Lumsohphoh	100%			120	168								Work in Progress	
				Dongmess	100%			115	161								Work in Progress	
				Lumsohmylleng	-			60	84								Work in Progress	
				Dongsohram	-			105	147								Work in Progress	
85	Umsaw Nongkharai WSS	Umling	Gravity	Umsaw Nongkharai	100%	31.03.08	12.89	425	595	3.584	75%	9.306	9.306	Mar-12	-	-	Work in Progress	
86	Paham Pdem Nartap WSS	Umling	Gravity	Paham Pdem Nartap	100%	31.03.08	9.994	147	206	5.612	80%	4.382	4.382	Mar-12	-	-	Work in Progress	
87	Nongthymmai Nongtluh WSS	Umling	Gravity	Nongthymmai Nongtluh	100%	31.03.08	39.298	514	720	24.436	75%	14.862	14.862	Mar-12	-	-	Work in Progress	
88	Khliehshnong WSS	Umling	Gravity	Khliehshnong	100%	31.03.08	9.687	134	201	8.513	70%	1.174	1.174	Mar-12	-	-	Work in Progress	
89	Domsyiem (Mawdem Domphlang) WSS	Umling	Gravity	Domsyiem (Mawdem Domphlang)	100%	31.03.08	2.769	47	66	2.449	70%	0.32	0.32	Mar-12	-	-	Work in Progress	
90	Nongspung - A WSS	Umling	Gravity	Nongspung - A	100%	31.03.08	12.352	176	238	7.875	70%	4.477	4.477	Mar-12	-	-	Work in Progress	
91	Paham Khristan WSS	Umling	Gravity	Paham Khristan	100%	31.03.08	8.624	135	189	5.785	95%	2.839	2.839	Mar-12	-	-	Work in Progress	
92	Khulia WSS	Umling	Gravity	Khulia	100%	31.03.08	20.953	282	395	16.539	70%	4.414	4.414	Mar-12	-	-	Work in Progress	
93	Paham Lum Pahamrioh Them WSS	Umling	Gravity	Paham Lum Pahamrioh Them	100%	31.03.08	20.313	342	513	7.361	60%	12.952	12.952	Mar-12	-	-	Work in Progress	
94	Narang WSS	Umling	Gravity	Narang	100%	31.03.08	25.504	450	630	18.975	70%	6.529	6.529	Mar-12	-	-	Work in Progress	

## ONGOING SCHEMES AS ON 01.04.2011 - 12 UNDER ARWSP (NRDWP)

(RS. IN LAKHS)

Sl. No	Name of Scheme	Name of Block	Type of Scheme	Name of habitation under the Scheme	Status of habitation as on 01.04.2011 as per Data	Date of Sanction in (dd-mm-yyyy format)	Estimated Cost	Population benefited		Cumulative expenditure incurred upto 31/03/2011	Overall Physical progress in %	Balance fund required for completion	Amount required during 2011-12	Date of Completion		Delay in years	Reason for delay	Remarks funded under RIDF
								Present	Ultimate					Originally Envisaged	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
95	West Patgoan (Patgoan) WSS	Umling	Gravity	West Patgoan (Patgoan)	100%	31.03.08	6.845	94	132	2.156	50%	4.689	4.689	Mar-12	-	-	Work in Progress	
96	Nongthymmai Mawskei Lum WSS	Jirang	Gravity	Nongthymmai Mawskei Lum	100%	31.03.08	5.393	80	112	4.511	70%	0.882	0.882	Mar-12	-	-	Work in Progress	
97	Khanapara Comb. WSS	Umling	Gravity	Khanapara Highway	0%	31.03.08	69.437			19.115	50%	50.322	50.322	Mar-13	-	-	Work in Progress	
				Khanapara Hill Duby	0%												Work in Progress	
				Upper Colony	0%												Work in Progress	
				Lower Colony	0%												Work in Progress	
				Khanapara Hill Duby	0%												Work in Progress	
				Hill Duby	25-50%												Work in Progress	
				Highway G.S. Road	0%												Work in Progress	
98	Nagrabil WSS	Umling	Gravity	Nagrabil	0%		23.529	253	354	9.948	40%	13.581	13.581	Mar-12	-	-	Work in Progress	
99	Dakapathar WSS	Jirang	Dugwell	Dakapathar	100%	31.03.08	1.33	43	60	0.863	100%	0.467	0.467	Mar-12	-	-	Physically completed	
100	Dong Mission (Umdihar) WSS	Umling	Dugwell	Dong Mission (Umdihar)	100%	31.03.08	1.386	118	165	1.00	100%	0.386	0.386	Mar-12	-	-	Physically completed	
101	Umdap Rngi WSS	Umling	Gravity	Umdap Rngi	100%	31.03.08	25.793	380	532	23.962	70%	1.831	1.831	Mar-12	-	-	Work in Progress	
102	Paham Thymmai & Nongbarim WSS	Umling	Gravity	Paham Thymmai	100%	31.03.08	11.809	83	116	7.264	60%	4.545	4.545	Mar-12	-	-	Work in Progress	
				Nongbarim	100%			68	95								Work in Progress	
103	Umdohkha WSS	Umling	Dugwell	Umdohkha	25-50%	31.03.08	3.477	338	473	2.512	100%	0.965	0.965	Mar-12	-	-	Physically completed	
104	Dymmu Paham WSS	Jirang	Dugwell	Dymmu Paham	50-75%	31.03.08	2.079	117	164	1.363	100%	0.716	0.716	Mar-12	-	-	Physically completed	
105	Jyrmang WSS	Jirang	Dugwell	Jyrmang	100%	31.03.08	1.386	124	174	0.859	100%	0.527	0.527	Mar-12	-	-	Physically completed	
106	18 <sup>th</sup> Mile WSS	Umling	Gravity	18 <sup>th</sup> Mile	100%	31.03.08	33.685	598	837	15.944	50%	17.741	17.741	Mar-12	-	-	Work in Progress	
107	Umlum (Umsamlem) WSS	Umsning	Gravity	Umlum (Umsamlem)	100%	31.03.08	11.996	4476	6280	9.372	70%	2.624	2.624	Mar-12	-	-	Work in Progress	
108	Marmain (Rongthelu) WSS	Umling	Dugwell	Marmain (Rongthelu)	50-75%	16.08.07	0.695	75	105	0.502	100%	0.193	0.193	Mar-12	-	-	Physically completed	
109	Laibamtuh WSS	Umling	Dugwell	Laibamtuh	50-75%	16.08.07	0.695	25	35	0.48	100%	0.215	0.215	Mar-12	-	-	Physically completed	
110	Umshakenlum WSS	Umling	Dugwell	Umshakenlum	25-50%	16.08.07	0.695	140	196	0.302	100%	0.393	0.393	Mar-12	-	-	Physically completed	
111	Lumjrang WSS	Umling	Gravity	Lumjrang	100%	31.11.07	4.212	101	141	4.977	100%	-	-	Mar-12	-	-	Physically completed	
		Umling	Gravity	1. Nongrim Umkyrpiang	100%												Physically completed	

## ONGOING SCHEMES AS ON 01.04.2011 - 12 UNDER ARWSP (NRDWP)

(RS. IN LAKHS)

Sl. No	Name of Scheme	Name of Block	Type of Scheme	Name of habitation under the Scheme	Status of habitation as on 01.04.2011 as per Data	Date of Sanction in (dd-mm-yyyy format)	Estimated Cost	Population benefited		Cumulative expenditure incurred upto 31/03/2011	Overall Physical progress in %	Balance fund required for completion	Amount required during 2011-12	Date of Completion		Delay in years	Reason for delay	Remarks funded under RIDF
								Present	Ultimate					Originally Envisaged	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
112	Nongrim Umkyrpiang WSS	Umling	Gravity	2. Nongthymmai Umkyrpi	100%	31.11.07	10.811	72	101	11.438	100%	-	-	Mar-12	-	-	Physically completed	
		Umling	Gravity	3. Nonglum Umkyrpiang	100%												Physically completed	
113	Tasku Surok	Jirang	Gravity	Tasku Surok	100%	16.3.2007	4.224	56	84	4.59	100%	-	-	Mar-12	-	-	Physically completed	
114	Imp of Umtarsen Surok WSS	Jirang	Gravity	Umtarsen Surok	0%	31.03.10	2.17	27	40	0.782	10%	1.388	1.388	Mar-12	-	-	Work in Progress	
115	Imp of Dolor Umpendeng Comb. WSS	Jirang	Gravity	Dolor Umpendeng	0%	31.03.10	2.76	21	30	1.19	10%	1.57	1.57	Mar-12	-	-	Work in Progress	
				Kyntu Khroh Umlur	0%	31.03.10		15	22								Work in Progress	
116	Imp of Sakurbaria WSS	Jirang	Gravity	Sakurbaria	0%	31.03.10	3.93	52	74	2.243	10%	1.687	1.687	Mar-12	-	-	Work in Progress	
117	Imp of Pynker - C WSS	Jirang	Gravity	Pynker - C	0%	31.03.10	7.21	105	147	3.1	20%	4.11	4.11	Mar-12	-	-	Work in Progress	
118	Mawiong WSS	Umling	Gravity	Mawiong	0-25%		42.492	552	773	19.62	20%	22.872	22.872	Mar-12	-	-	Work in Progress	
119	Umtrap WSS	Umling	STC	Umtrap	0%	10.08.2010	0.742	90	126	0	50%	0.742	0.742	Mar-13	-	-	Work in Progress	
120	Joigang - Neng WSS	Umling	Dugwell	Joigang	0-25%	10.08.2010	0.774	35	49	0	50%	0.774	0.774	Mar-13	-	-	Work in Progress	
121	Kyntoit School WSS	Jirang	STC	Kyntoit School	0-25%	10.08.2010	0.416	39	54	0.396	50%	0.02	0.02	Mar-13	-	-	Work in Progress	
122	Umlur WSS	Jirang	Gravity	Umlur	0-25%	18.11.2010	2.936	39	55	0	20%	2.936	2.936	Mar-13	-	-	Work in Progress	
123	Kroh Mariang WSS	Jirang	Gravity	Kroh Mariang	0%	18.11.2010	3.513	46	64	0.31	20%	3.203	3.203	Mar-13	-	-	Work in Progress	
124	Langkaduh WSS	Jirang	Gravity	Langkaduh	0%	18.11.2010	5.808	46	64	0.521	20%	5.287	5.287	Mar-13	-	-	Work in Progress	
125	Umshahling WSS	Jirang	Gravity	Umshahling	0%	18.11.2010	4.776	46	64	0	20%	4.776	4.776	Mar-13	-	-	Work in Progress	
126	Lailad -Combined WSS	Jirang	Gravity	1. Lailad	0%	18.11.2010	5.948	55	78	0	10%	5.948	5.948	Mar-13	-	-	Work in Progress	
			Gravity	2. Lailad Rim	0%	18.11.2010		41	58	0				Mar-13	-	-	Work in Progress	
127	Mawskei Lum WSS	Jirang	Gravity	Mawskei Lum	0-25%	18.11.2010	10.784	142	200	0.461	10%	10.323	10.323	Mar-13	-	-	Work in Progress	
128	Pahambah WSS	Umling	Gravity	Pahambah	0-25%	18.11.2010	2.52	49	68	0	20%	2.52	2.52	Mar-13	-	-	Work in Progress	
129	Paham - Sondur WSS	Umling	Gravity	Paham-Sondur	0-25%	18.11.2010	2.52	46	65	0	20%	2.52	2.52	Mar-13	-	-	Work in Progress	
130	Modelrum WSS	Umling	Ringwell	Modelrum	0-25%	18.11.2010	1.234	24	34	0	50%	1.234	1.234	Mar-13	-	-	Work in Progress	
131	Pahamsning WSS	Umling	Gravity	Pahamsning	0%	18.11.2010	8.445	110	154	0	20%	8.445	8.445	Mar-13	-	-	Work in Progress	
132	Umtrap (Umbi Mathan) WSS	Umling	Gravity	Umtrap (Umbi Mathan)	0%	18.11.2010	2.428	32	45	0	20%	2.428	2.428	Mar-13	-	-	Work in Progress	
133	Nongthymmai Umtyngar WSS	Umling	Gravity	Nongthymmai Umtyngar	0%	18.11.2010	5.692	85	119	0	10%	5.692	5.692	Mar-13	-	-	Work in Progress	

## ONGOING SCHEMES AS ON 01.04.2011 - 12 UNDER ARWSP (NRDWP)

(RS. IN LAKHS)

Sl. No	Name of Scheme	Name of Block	Type of Scheme	Name of habitation under the Scheme	Status of habitation as on 01.04.2011 as per Data	Date of Sanction in (dd-mm-yyyy format)	Estimated Cost	Population benefited		Cumulative expenditure incurred upto 31/03/2011	Overall Physical progress in %	Balance fund required for completion	Amount required during 2011-12	Date of Completion		Delay in years	Reason for delay	Remarks funded under RIDF
								Present	Ultimate					Originally Envisaged	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
134	Lumphyllon WSS	Umling	Gravity	Lumphyllong	0%	18.11.2010	3.069	41	58	0	10%	3.069	3.069	Mar-13	-	-	Work in Progress	
135	Umsohpai WSS	Jirang	Gravity	Umsohpai	0%	31.03.2011	9.86	129	180	0		9.86	9.86	Mar-13	-	-	Newly Sanctioned	
136	Domsohram Umtyngar WSS	Jirang	Gravity	Domsohram Umtyngar	0%	31.03.2011	11.413	150	210	0		11.413	11.413	Mar-13	-	-	Newly Sanctioned	
137	Nongbirlum WSS	Jirang	Gravity	Nongbirlum	0%	31.03.2011	26.352	350	490	0		26.352	26.352	Mar-13	-	-	Newly Sanctioned	
138	Umsohphria WSS	Jirang	Gravity	Umsohphria	0%	31.03.2011	7.637	100	140	0		7.637	7.637	Mar-13	-	-	Newly Sanctioned	
139	Santipur WSS	Umling	Gravity	Santipur	0%	31.03.2011	22.835	315	441	0		22.835	22.835	Mar-13	-	-	Newly Sanctioned	
140	Umkyrpiang WSS	Umling	Gravity	Umkyrpiang	0%	31.03.2011	35.765	465	651	0		35.765	30.89	Mar-13	-	-	Newly Sanctioned	
141	Umwang Them WSS	Umling	Gravity	Umwang Them	0%	31.03.2011	13.793	264	370	0		13.793	13.793	Mar-13	-	-	Newly Sanctioned	
142	Umdihar WSS	Umling	Gravity	Umdihar	0%	31.03.2011	55.805	131	184	0		55.805	45.84	Mar-13	-	-	Newly Sanctioned	
143	Tamon Parlong WSS	Umling	Gravity	Tamon Parlong	0%	31.03.2011	27.774	36	509	0		27.774	27.774	Mar-13	-	-	Newly Sanctioned	
144	Marmain Comb. WSS	Umling	Gravity	1. Marmain Neng	0%	31.03.2011	81.589	829	1160	0		81.589	72.22	Mar-13	-	-	Newly Sanctioned	
			Gravity	2. Rongkirang	0%			145	203	0							Newly Sanctioned	
			Gravity	3. Rongthelu	0%			86	121	0							Newly Sanctioned	
145	Khapmara WSS	Umling	Gravity	Khapmara	0%	31.03.2011	10.84	85	199	0		10.84	10.84	Mar-13	-	-	Newly Sanctioned	
146	Rongpherkong WSS	Umsning	Gravity	Rongpherkong	0%	31.03.2011	15.029	204	286	0		15.029	15.029	Mar-13	-	-	Newly Sanctioned	
<b>Total</b>							<b>3331.86</b>			<b>2140.07</b>		<b>1201.56</b>	<b>1177.35</b>					

Executive Engineer, PHE  
R.W.S Division, Nongpoh