

ONGOING SCHEMES AS ON 01-04-2011 UNDER RESIDENTIAL/NON RESIDENTIAL BUILDING

(₹In Lakhs)

Sl. No.	Division	Name of Scheme	Type (RB/NRB)	Estimated Cost	Date of sanction in (dd.mm.yy format)	Financial achievement as on 01-04-2011	Balance fund required for completion	Physical achievement as on 01-04-2011	Fund required during 2011-12
1	2	3	4	5	6	7	8	9	10
1	Sohra Division, Sohra	Construction of Officers and Staffs Quarter for P H E Sohra Division Sohra at Pynshadkhurai	RB	48.83	21.03.2003	36.15	12.68	70%	12.68
2		Construction of Sub-Divisional Officer Quarter and Staffs and Chowkidar Quarter for P H E Shella Sub-Division Shella at Saikarap	RB	37.69	30.03.2009	14.67	23.02	50%	23.02
3		Construction of Office Building for Executive Engineer P H E, Sohra Division, Sohra at Pynshadkhurai	NRB	35.22	25.03.2004	25.40	9.82	60%	9.82
4		Construction of P H E Sub-Divisional Office Building along with others anciliary works at Saikarap	NRB	56.65	26.03.2009	27.09	29.56	70%	29.56

**Executive Engineer P H E,
Sohra Division, Sohra.**