

**ONGOING SCHEMES AS ON 1.4.2011 UNDER RESIDENTIAL/NON RESIDENTIAL BUILDING**

**ANNEXURE-VIII**

Sl. No.	Division	Name of Scheme	Type (RB/NRB)	Estimated cost (Rs. In lakhs)	Date of sanction in (dd-mm-yyyy format)	Financial achievement as on 1.4.2011	Balance fund required for completion	Physical Achievement as on 1.4.2011	Fund required during 2011-12	Remarks
1	2	3	4	5	6	7	8	9	10	
1	-do-	Const. of twin type 3(three) storied officers Qtr.	R/B	103.93(Revised)	28.03.2009	83.69	-	90%	20.24	Revised estimate submitted
2	-do-	Constn. of staff quarters of Addl. Chief Engineer (PHE) Zone-II Tura	R/B	59.19	31.3.2011	-	-	-	59.19	New project
3	-do-	Extension of Office building of S.E. (PHE) Tura Circle, Tura	N.R.B.	17.89	25.3.2011	-	-	-	17.89	
4	-do-	Improvement of power supply and water supply to PHE Campus Tura.	N.R.B.	29.63	14.2.2011	-	-	-	29.63	
5	-do-	Construction of new proposed storeyard at Dakopgre	N.R.B.	19.46	21.3.2011	-	-	-	19.46	
6	-do-	Construction of pumps storecum workshop and Garrage under PHE Division, Tura	N.R.B.	11.13	31.3.2011	-	-	-	11.13	
7	-do	Construction of Chowkidhars Qtr. O/o. Addl. C.E. (PHE) Zone-II Tura.	R/B	12.29	27.9.2010	10.65			1.64	
<b>Total</b>				<b>253.52</b>		<b>94.34</b>			<b>159.18</b>	

Executive Engineer  
PHE Division, Tura