

ON GOING SCHEMES AS ON 1.4.11 under NRDWP

NRDWP (ARWSP)

(. In Lakhs)

Sl.	Name of scheme	Name of Block	Type of scheme	Name of habitation under the scheme	Status of habitations as on 1.4.11 as per	Date of sanction in (dd-mm-yy format)	Estimated cost (in lakhs)	Population benefited		Cumulative expenditure incurred upto 31.3.11	Overall physical progress in %	Balance fund required for completion	Amount required during 2011-12	Date of completion as		Delay in years	Reason for delay
								Present	Ultimate					Originally envisaged	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	Mawrong W.S.S.	Umsning	Pumping	Mawrong	1	31/03/06	45.651	753	1054	32.27803	1	13.37297	13.3736	31/03/09	31/03/11	1 Year	Scheme physically completed & financial liabilities yet to be cleared
2	Lumsainar WSS		Gravity	Lumsainar	1	31/03/07	17.89	289	405	16.6061	0.99	1.2839	1.2839	31/03/09	31/03/11	1 Year	-do-
3	Shyntur Bulia		Gravity	Shyntur Bulia	1	21/03/07	14.939	825	115	14.41935	0.99	0.51965	0.155895	31/03/09	31/03/11	1 Year	-do-
4	Umtraï WSS		Gravity	Umtraï	1	31/03/07	35.5	229	321	32.11089	0.99	3.38911	3.38842	31/03/09	31/03/11	1 Year	-do-
5	Umkhàng WSS		Gravity	Umkhàng	1	31/03/07	16.54	128	179	10.80995	0.95	5.73005	5.73115	31/03/09	31/03/11	1 Year	-do-
6	Madan Sohriman Comb. WSS		Gravity	1. Madan Sohriman 2. Sohliya (Umtung) 3. Nong Tarian 4. Pyngkrep 5. PWD Area 6. Hospital Area	100% 100% 100% 100% 100%	31/03/07	654.1	14141	19797	424.7434	0.7	229.3566	225.3661	31/03/10	31/03/11	1 Year	Due to late receipt of Pipes & Late connection of power line.
7	Shilliang Lumshnong WSS		Gravity	Shilliang Lumshnong	1	31/03/07	15.1	235	329	14.78213	0.99	0.31787	0.31829	31/03/09	31/03/11	1 Year	Scheme physically completed & financial liabilities yet to be cleared
8	Nongthymma		Gravity	Nongthymmai	1	31/03/07	11.99	187	262	10.81	0.99	1.18	1.17819	31/03/09	31/03/11	1 Year	-do-
9	Mawker WSS		Gravity	Mawker	1	08/011/07	27.501	379	531	20.65625	0.85	6.84475	6.84339	31/03/09	31/03/11	1 Year	-do-
10	Syntumaw WSS		Gravity	Syntumaw	1	08/011/07	7.709	117	164	7.32649	0.98	0.38251	0.37761	31/03/09	31/03/11	1 Year	-do-
11	Umsyuh WSS		Gravity	Umsyuh	1	08/011/07	6.584	152	213	5.13576	0.98	1.44824	1.44447	31/03/09	31/03/11	1 Year	-do-
12	Umniangdait		Gravity	Umniangdait	1	27/03/08	5.549	77	108	4.76286	0.98	0.78614	0.78206	31/03/10	31/03/11	1 Year	-do-
13	Raitong		Gravity	Raitong Surok	1	27/03/08	2.7157	128	179	2.13414	0.98	0.58156	0.58495	31/03/10	31/03/11	1 Year	-do-
14	Lad Jair Jair		Gravity	Lad Jair Jair Umbi	1	27/03/08	15.594	171	239	12.61833	0.9	2.97567	2.97328	31/03/10	31/03/11	1 Year	-do-
15	Amdu WSS		Gravity	Amdu	1	27/03/08	10.5	133	186	6.31085	0.75	4.18915	4.1898	31/03/10	31/03/11	1 Year	Late receipt of pipes
16	Umlýngkhung Mawtari WSS		Gravity	Umlýngkhung Mawtari	1	27/03/08	19.853	366	512	18.34409	0.94	1.50891	1.50862	31/03/10	31/03/11	1 Year	Scheme physically completed & financial liabilities yet to be cleared
17	Mawlaho WSS		Gravity	Mawlaho	1	27/03/08	26.557	552	773	16.92916	0.57	9.62784	2.886243	31/03/10	31/03/11	1 Year	Late receipt of pipes & Yet to be completed
18	Umtyrkhang		Gravity	Umtyrkhang	1	27/03/08	13.157	205	287	7.84658	0.6	5.31042	5.30704	31/03/10	31/03/11	1 Year	-do-
19	Lawpyrdaw		Gravity	Lawpyrdaw	1	27/03/08	3.8745	54	76	2.72889	0.9	1.14561	1.14237	31/03/10	31/03/11	1 Year	Yet to be completed
20	Nongmawlon		Gravity	Nongmawlong	1	27/03/08	14.051	270	378	11.53243	0.9	2.51857	2.51699	31/03/10	31/03/11	1 Year	Yet to be completed

ON GOING SCHEMES AS ON 1.4.11 under NRDWP

NRDWP (ARWSP)

(. In Lakhs)

Sl.	Name of scheme	Name of Block	Type of scheme	Name of habitation under the scheme	Status of habitations as on 1.4.11 as per	Date of sanction in (dd-mm-yy format)	Estimated cost (in lakhs)	Population benefited		Cumulative expenditure incurred upto 31.3.11	Overall physical progress in %	Balance fund required for completion	Amount required during 2011-12	Date of completion as		Delay in years	Reason for delay	
								Present	Ultimate					Originally envisaged	Revised			
21	Rumshnong (Pamlatar) WSS		Gravity	Rumshnong (Pamlatar)	1	27/03/08	8.3945	118	166	5.46568	0.5	2.92882	0.878037	31/03/10	31/03/11	1 Year	Late receipt of pipes & Yet to be completed	
22	Mardon WSS		Gravity	Mardon	1	28/03/08	31.038	600	840	11.77888	0.7	19.25912	19.25784	31/03/10	31/03/11	1 Year	-do-	
23	Madan Dkhar		Gravity	Madan Dkhar	1	28/03/08	10.518	165	260	9.91988	0.98	0.59812	0.59759	31/03/10	31/03/11	1 Year	Yet to be completed	
24	Korhadem		Gravity	Korhadem	1	28/03/08	8.864	123	173	8.61068	0.98	0.25332	0.25255	31/03/10	31/03/11	1 Year	-do-	
25	Umwieh Snieh Comb. WSS		Gravity	Umwieh Snieh Comb.	1	28/03/08	47.807	655	918	31.9798	0.57	15.8272	4.746717	31/03/10	31/03/11	1 Year	Late receipt of pipes & works in progress	
26	Umrnong		Gravity	Umrnong	1	28/03/08	15.05	203	285	14.23136	0.9	0.81864	0.81314	31/03/10	31/03/11	1 Year	Late receipt of pipes & Yet to be	
27	Umlatara		Gravity	Umlatara	1	28/03/08	15.482	251	352	9.79658	0.8	5.68542	5.67958	31/03/10	31/03/11	1 Year	-do-	
28	Mawshang		Gravity	Mawshang	1	28/03/08	17.748	230	322	10.97387	0.85	6.77413	6.76883	31/03/10	31/03/11	1 Year	-do-	
29	Lymphuid WSS		Gravity	1. Lymphuid 2. Lymphuid Pdeng	100% 100%	28/03/08	27.177	503	704	15.28503	0.8	11.89197	11.89027	31/03/10	31/03/11	1 Year	-do-	
30	Lamalong WSS		Gravity	Lamalong	1	28/03/08	43.92	620	868	31.88072	0.55	12.03928	3.612147	31/03/10	31/03/11	1 Year	Late receipt of pipes & works in progress	
31	Mawkyrdep Comb. WSS		Gravity	1. Mawkyrdep 2. Sangamdong	100% 100%	27/03/08	29.287	758	1061	27.4067	0.4	1.8803	0.563067	2010	31/03/11	1 Year	-do-	
32	Umbang (Shilliang Umsohlait) WSS		Gravity	Umbang (Shilliang Umsohlait)	1	27/03/08	6.475	123	172	5.7417	0.97	0.7333	0.73575	31/03/10	31/03/11	1 Year	Late receipt of pipes & Yet to be completed	
33	Lad Umsaw WSS		Gravity	Lad Umsaw	1	28/03/08	15.239	227	318	3.39256	0.1	11.84644	11.84425	2010	31/03/11	1 Year	Late receipt of pipes & works in progress	
34	Pdengshnong		Gravity	Pdengshnong	1	28/03/08	48.918	948	1327	43.58425	1	5.33375	5.33322	2010	31/03/11	1 Year	Scheme physically completed &	
35	Sumer 4 No. WSS		Gravity	Sumer 4 No.	1	39755	36.768	1324	1854	12.97384	0.1	23.79416	23.79551	2009	31/03/11	1 Year	Late receipt of pipes & works in progress	
36	Palwi Nonglamet		Gravity	Palwi Nonglamet	1	39305	23.808	406	568	19.48039	0.9	4.32761	4.32869	2009	31/03/11	1 Year	Late receipt of pipes & Yet to be completed	
37	Pdengshnong Thadrang WSS		Gravity	Pdengshnong Thadrang	1	39305	29.47	1084	1518	25.43382	1	4.03618	4.03595	2010	31/03/11	1 Year	Scheme physically completed & financial liabilities yet to be cleared	
38	Khyndewso		Gravity	Khyndewso	1	39305	31.272	1023	1432	31.41996	1	-0.14796	0.172	2010	31/03/11	1 Year	-do-	
39	Pdengnongrim WSS	Umsning	Gravity	Pdengnongrim	1	28/03/08	50.664	162	-	12.25207	0.78	38.41193	38.40594	31/03/10	31/03/11	1 Year	Late receipt of pipes & works in progress	
							Total = .			1463.2547			1004.49345					

Executive Engineer (PHE)
Umsning Division, Umsning