

STATEMENT SHOWING THE DETAILS OF ONGOING SCHEMES AS ON 01-04-2005 UNDER PHE NORTH DIVISION TURA
ANNEXURE – I

Sl. No.	Name of schemes	Type of schemes	Name of habitation under the schemes	Nos. of habitation	Date of sanction	Estimated cost	Pop. Benefited		Commulative Expenditure incurred up to 31-03-05	Overall physical progress in %	Balance fund req. for completion	Amount required during 2005-06	Date of completion		Delay in years	Reason for delay
							Present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
ARSWP																
1	Construction of R.C.C. R/Well at Rajpur vill.	R/Well	1. Rajpur	1	15-03-04	5.66	512	665	4.55	80%	1.11	1.11	31-03-05	31-03-06		
2	Construction of R.C.C.R/W at Gafuapara village	R/Well	1. Gafuapara	1	01-303-05	0.6	517	672	0.45	100%	0.15	0.15	31-03-05	-		
3	Improvement & Re-generation of the yield of Gimegiri w.s.s.	Gravity	1. Gimegiri													
			2. Warenggiri	6	31-03-05	3.05	1628	2117	-	-	3.05	3.05	31-03-06			
			3. Dijinggiri													
			4. Rongaddotgiri													
			5.Rongmatchoogiri													
			6. Wankolagiri													
4	Improvement & Re-generation of the yield of Thakimagiri w.s.s.	Gravity	1. Thakimagiri	6	31-03-05	2.92	1549	2014	-	-	2.92	2.92	31-03-06			
			2. Wanokgiri													
			3. Jongnagiri													
			4. Sindapara													
			5. Amokgiri													
			6. Mangjigiri													
5	Imp.& Regn.of the yeild of Dilsigiri w.s.s.	Gravity	1. Dilsigiri	1	31-03-05	3.72	135	176	-	-	3.72	3.72	31-03-06			
6	Construction of R.C.C. R/Well at Songjalgiri, Rongsalgiri and Rongmalgiri village	R/Well	1. Songjalgiri	3	31-03-05	1.82	112	145	-	-	1.82	1.82	31-03-06			
			2. Rongsalgiri				60	78								
			3. Rongmalgiri				190	247								
7	Construction of R.C.C. R/Well at Kakaimari village	R/Well	1. Kakaimari	1	31-03-05	2.42	578	751	-	-	2.42	2.42	31-03-06			