

**Details of Ongoing Schemes As on 1.4.2006**  
**Under State Sector Rural Water Supply Program Including PMGY**

**Annexure - I**

**MNP**

(RS IN LAKHS)

SI No	Name of Schemes	Type of Schemes	Name of the habitation under the schemes	No of habitation	Date of Sanction	Estimated Cost(Lakhs)	Population benefitted Present / Ultimate		Commulative expenditure incurred upto 31.3.2005(Lakhs)	Overall physical progress in %	Balance fund required for completion (Lakhs)	Amount required during 2006-07 (Lakhs)	Date of Completion as dd mm yy		Delay in years	Reasons for delay
							Present	Ultimate					Original Envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Jabar	Gravity	Jabar	1	18.08.03	18.10	738	1,033	17.769	100%	0.33	0.332	Sept '05	Sept '06	1 yr.	Due to land dispute

**Executive Engineer**  
**G.S.W.S Division**  
**Shillong**