

DETAILS OF ONGOING SCHEMES AS ON 01-04-2006

M N P

Rs. in lakhs

Sl. No.	Name of Scheme	Type of Scheme	Name of habitation under the scheme	No. of habitation	Date of sanctioned.	Estimated Cost.	Population. Benefited		Commulative Expenditure incurred upto 31-3.2006	Overall Physical Progress in %	Balance fund required for completion	Amount required during 2006-07	Date of completion as dd.mm.yy		Delay in Years .	Reason for delay.
							Present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Reno.of Mangsang	Gravity	1. Mangsang Megogitim	7 Nos.	PHE/314/2000/20	43.58	173	225	43.13	100%	0.45	0.45	31-3-04	31-3-07	2	Financial Liabilities
			2. Chitul Apal		Dt. 20.03.01		321	417								
			3. Mangsang Bamil				941	1223								
			4. Mangsang Rongisim				267	347								
			5. Mangsang Babupara				141	184								
			6. Mangsang Simsang Atimbo				354	460								
			7. Rongme Songital				213	227								
2	Reno.of Dilma Dilsekgre	-do-	1. Ampangre	5 Nos.	PHE/352/2000/20	38.05	456	593	35.86	100%	2.19	2.19	31-3-04	31-3-07	2	Financial Liabilities
			2. Dilma Ampangre		Dt. 20.03.01		126	177								
			3. Dilma Debrakgre				122	223								
			4. Dilma Debrak (NC)				175	227								
			5. Dilma Apal				90	117								
3	Raksenggiri	-do-	1. Raksenggiri	4 Nos.	PHE/291/2000/11	26.26	95	123	29.59	100%	0	0	31-3-04	31-3-07	2	Financial Liabilities
			2. Chidorenggittim		Dt. 20.02.01		113	147								
			3. Rongkandi Songgital - B				103	134								
			4. Rongmitugittim				322	419								
4	Pathergittim	-do-	1. Pathergittim Bazar	6 Nos.	PHE/292/2000/11	52.41	426	354	46.53	9 3 %	5.88	5.88	31-3-04	31-3-06	2	Delayed by contractor
			2. Pathergittim Bazar - B		Dt. 13.02.01		116	151								
			3. Jadi Bazar				416	541								
			4. Rongsa Atong				221	287								
			5. Rongsa Ading				214	278								
			6. Era Aning				293	387								
5	Reno.of Jambal	-do-	1. Rongjeng Gauram	10	PHE/367/2000/20	140.843	145	189	149.78	100%	-	6.56	31-3-04	31-3-07	2	Financial Liabilities
			2. Chiring Dokru	Nos.	Dt. 20.03.01		248	322								
			3. Rongjeng Wajagittim				214	278								
			4. Rongjeng Gongdot				329	428								
			5. Rongjeng				1674	2177								
			6. Rongjeng Ara				561	729								
			7. Waja - B				97	126								
			8. Jambalgittim				735	956								
			9. Aragittim				54	70								
			10. Mission Compound				570	741								
6	Reno. of	Gravity	1. Rombhagiri	4 Nos.	PHE/295/01/9	25.37	338	439	26.53	100%	0	0	31-3-05	31-3-07	1	Financial

Sl. No.	Name of Scheme	Type of Scheme	Name of habitation under the scheme	No. of habitation	Date of sanctioned.	Estimated Cost.	Population. Benefited		Commulative Expenditure incurred upto 31-3.2006	Overall Physical Progress in %	Balance fund required for completion	Amount required during 2006-07	Date of completion as dd.mm.yy		Delay in Years .	Reason for delay.
							Present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
	Rombhagiri		2. Chokagre		Dt. 30.03.02		139	189								Liabilities
			3. Silchotgre				116	151								
			4. Rombha Nokat				40	52								
7	Reno.of Dambo	Gravity	1. Dambo Bima	4 Nos.	PHE/298/2001/24	24.95	747	971	29.33	100%	0	0	31-3-05	31-3-07	1	Financial Liabilities
			2. Dambo Reserve – I		Dt. 28.03.02		175	228								
			3. Dambo Reserve – II				320	416								
			4. Dambo Mrok				246	320								
8	Upper Balsrigittim	-do-	1. Upper Balsrigittim	3 Nos.	PHE/241/02/25	78.63	205	268	87.12	100%	0	0	31-3-06	31-3-07	-	-
			2. T.B.Hospital Complex		Dt. 11.03.03		510	663								
			3. Ramsang College Complex				2200	2860								
9	Reno.of Dawagre	Gravity	1. Dawa Songgital	6 Nos.	PHE/243/2002/13	73.72	201	261	46.76	50%	26.96	26.96	31-3-06	31-3-07	-	-
			2. Dawa Nengkatok		Dt. 20.11.03		62	81								
			3. Dawa Gittongre				430	559								
			4. Dawa Nengjata				83	108								
			5. Dobetkolgre				557	724								
			6. Ampangdamgre				525	683								
10	Rongap Nokat	-do-	1. Rongap Asimgre	4 Nos.	PHE/240/03/13	31.95	101	137	36.94	100%	0	0	31-3-06	31-3-07	-	-
			2. Rongap Songital		Dt. 01.03.04		234	204								
			3. Rongap Songiticham				389	506								
			4. Rongap Nokat				47	61								
11	Reno.of Dinamingre	-do-	1. Dinamingre	2 Nos.	PHE/160/03/14	27.46	389	506	22.98	60%	4.48	4.48	31-3-07		-	-
			2. Dolwarigre		Dt. 01.03.04		47	61								
12	Reno.of Silchanggittim	-do-	1. Silchanggittim	1 No.	PHE/158/03/14	19.56	570	741	13.46	60%	6.1	6.1	31-3-07	-	-	-
					Dt. 13.03.04											
13	Reno.of Gabil Koksi	-do-	1. Gabil Koksi	1 No.	PHE/144/03/17	15.04	496	654	1.51	75%	13.53	1.51	31-3-07	-	-	-
					Dt. 26.03.04											
14	Reno.of Ronga Agal	-do-	1. Ronga Agal	3 Nos.	PHE/144/03/17	37.38	562	731	26.18	60%	11.2	11.2	31-3-07	-	-	-
			2. Nengkram		Dt. 31.03.04		404	525								
			3. Imtragittim				383	498								
15	Reno.of Rangme	-do-	1. Mangsang Rangme	4 Nos.	PHE/157/03/14	53.67	135	176	31.17	40%	22.5	22.5	31-3-07	-	-	-
			2. Mangsang Dosikgittim		Dt. 29.03.04		252	328								
			3. Simingre				122	158								
			4. Mangsang Mokura				675	878								
16	Re-const. of Nongchram	-do-	1. Nongchram – I	3 Nos.	PHE/174/02/8	61.3	839	1091	50.28	40%	11.02	11.02	31-3-07	-	-	-
			2. Nongchram – II		Dt. 30.09.03		1061	1379								
17	Reno.of Awangga	-do-	1. Awangga	1 No.	PHE/163/02/15	15.89	420	546	14.32	40%	1.57	1.57	31-3-07	-	-	-
					Dt. 26.03.04											

[illegible]

Sl. No.	Name of Scheme	Type of Scheme	Name of habitation under the scheme	No. of habitation	Date of sanctioned.	Estimated Cost.	Population. Benefited		Commulative Expenditure incurred upto 31-3.2006	Overall Physical Progress in %	Balance fund required for completion	Amount required during 2006-07	Date of completion as dd.mm.yy		Delay in Years .	Reason for delay.
							Present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17

254.193

Executive Engineer(PHE)
RWS Division,Simsanggi