

Annexure -VI B

Ongoing Schemes as on 31.03.2011 under MNP

Unit ` inLakh

Sl. No.	Name of Scheme	Name of Block	Type of scheme	Name of habitations under the scheme	Date of sanction in (dd-mm-yy) format	Estimated cost	Population benefitted		Commulative Expenditure incurred upto 31.03.11	Overall physical progress in %	Balance fund reqd for completion	Reason for delay
							Present	Ultimate				
<i>1</i>	<i>2</i>	<i>3</i>	<i>4</i>	<i>5</i>	<i>6</i>	<i>7</i>	<i>8</i>	<i>9</i>	<i>10</i>	<i>11</i>	<i>12</i>	<i>13</i>
1	Reconstruction of Nongbah wss	Thadlaskein	River Pumping	Nongbah A Nongbah B Nongbah C Nongbah D Nongbah Mulang Nongbah Nongtidiang	30-03-2007	435.87	6338	10233	169.53	60%	296.12	-
2	Improvement of Rymbai wss	Khliehriat	River Pumping	Pohshnong Synrang Syngkhai Pohskur Pompyrthat Umsatai Deinsatlang Lad Rymbai Dkhaih East Khliehriat East Khliehriat West	31-03-09	2744.79	44915	76398	893.95	30%	2204.13	-
3	Improvement of Wahiajer wss	Thadlaskein	River Pumping	Wahiajer	03-02-2009	510.64	6054	-	166.21	65%	354.76	-
4	Improvement of Nongjngi wss	Thadlaskein	River Pumping	Nongjngi A Nongjngi B Moolephaw Iongtrep Iongthma Ionglywit	31-03-09	430.90	4605	-	190.81	50%	265.51	-
5	Improvement of Mynso wss	Laskein	River Pumping	Mynso Mynso B	31-03-09	341.58	3998	6049	88.84	50%	285.69	-
6	Improvement of Shangpung wss	Laskein	River Pumping	Shangpung Khliehmushut Mission Pohshnong A Pohshnong B Moosyiem	31-03-05	222.70	6879	11780	91.62	60%	139.64	-
7	8-Mer Tuber Shohshrieh Comb wss	Khliehriat	River Pumping	8-Mer	28.3.09	505.91	4189	6332	93.61	10%	441.15	-

Annexure -VI B

Ongoing Schemes as on 31.03.2011 under MNP

Unit ` inLakh

Sl. No.	Name of Scheme	Name of Block	Type of scheme	Name of habitations under the scheme	Date of sanction in (dd-mm-yy) format	Estimated cost	Population benefitted		Commulative Expenditure incurred upto 31.03.11	Overall physical progress in %	Balance fund reqd for completion	Reason for delay
							Present	Ultimate				
<i>1</i>	<i>2</i>	<i>3</i>	<i>4</i>	<i>5</i>	<i>6</i>	<i>7</i>	<i>8</i>	<i>9</i>	<i>10</i>	<i>11</i>	<i>12</i>	<i>13</i>
				Shohshrieh								
				Pasyih								
8	Deinchynrum WSS	Khliehrait	River Pumping	Deinchynrum	31.03.2010	91.66	1355	1930	1.57	1%	91.66	-

**Executive Engineer (PHE)
Electrical Division
Jowai**