

ON GOING SCHEMES AS ON 1.4.11-12 UNDER ARWSP (NRDWP) &MNP

(` In Lakh)

Sl. No	Name of Scheme	Name of Block	Type of Scheme	Name of habitaion under the	Status of habitaiton as on 1.4.10 as per data Realignment.	Date of sanction in (dd-mm-	Estimated Cost	Population benefitted		Commulative expenditure	Overall physical progress	Balance fund required	Amount required during	Date of completion as		Delay in years	Reason for delay	Remarks funded under
								Present	Ultimate					Originally envisaged	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	Kynshi Bangla WSS	Mawthadr aishan	PWS (Gravity)	Kynshi Bangla	FC (100)%	13/3/2005	39.77	986	1380	39.77000	98.00%	0.000	0.000	31/12/09	31/03/12	3	Nearing completion	
2	Implementation of Wahra Mawrang W/S/S	Mairang	Gravity PWS	1. Wahra	FC (100)%	27/11/2008	49.94	664	930	49.96595		-0.026	-0.026	31/12/11			Nearing completion	
				2. Mawrang	FC (100)%													
3	Implementation of Lawkynter WSS	Mairang	Gravity PWS	Lawkynter	FC (100)%	02-04-2009	15.26	320	448	0.00000	85.00%	15.260	7.630	31/3/12	31/03/13	1	Nearing completion	Funded under RIDF VI
4	Implementation of Mawkyi W/S/S	Mairang	Gravity PWS	Mawkyi	FC (100)%	05-02-2009	21.090	428	600	0.00000	90.00%	21.090	10.550	31/3/12	31/03/13	1	Nearing completion	
5	Implementation of Sohpi W/S/S	Mairang	Gravity PWS	1. Sohpi	FC (100)%	18/2/2009	21.850	419	608	0.00000	85.00%	21.850	10.930	31/12/11	31/03/13	0.2	Nearing completion	
				2. Lyntirim	FC (100)%													