

ONGOING SCHEMES AS ON 1.4.2011-12 UNDER MNP

Sl. No	Name of Scheme	Name of Block	Type of cheme	Name of Habitation under the Scheme	Status of Habitation as on 1.4.2011 as per Data Realignment	Date of sanction in (dd.mm.yy)	Estimated Cost	Population benefited		Cummulative expenditure incurred upto 31.3.2011	Overall physical progress in %	Balance fund required for completion	Amount required during 2011-12	Date of completion		Delay in years	Reason for delay
								Present	Ultimate					Originally envisaged	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	Motorable Road to T/P at Resubelpara wss	Resubelpara			FC	27-03-09	45.005			29.028	100%	15.977	15.977	31-3-11	31-3-12		1 Fund constraint
2	Mansinggre Songittal wss	Resubelpara	Ring wells	Mansinggre Songittal	100%	12-02-2009	0.566	70	93	0.37	100%	0.196	0.196	31-3-11	31-3-12		1 -do-
3	Waksotodam wss	Resubelpara	Gravity	Wakso todam	100%	23-09-09	16.002	229	345	10.52	100%	5.482	5.482	31-3-12			
4	Selbalgiri wss	Resubelpara	Gravity	Selbalgiri	100%	23-09-09	23.305	331	456	11.413	95%	11.892	11.892	31-3-12			
5	Sarongkhoh wss	Resubelpara	Gravity	Sarongkhoh	100%	25-09-09	23.565	329	435	14.913	75%	8.652	8.652	31-3-12			
6	Sepikol wss	Resubelpara	Gravity	Sepikol	100%	25-09-09	34.863	497	670	17.516	80%	17.347	17.347	31-3-12			
7	Rangsel wss	Resubelpara	Gravity	Rangsel	100%	09-09-09	14.965	328	433	3.311	85%	11.654	11.654	31-3-12			
8	Nishangram Babupara wss	Resubelpara	Gravity	Nishangram babupara	100%	09-09-09	27.174	377	498	3.434	60%	23.74	23.74	31-3-12			
9	Daringre wss	Resubelpara	Gravity	Damringre	100%	09-09-09	22.379	333	439	3.802	90%	18.577	18.577	31-3-12			
10	Thapa Dajongiri wss	Resubelpara	Gravity	Thapa Dajonggre	100%	25-09-09	39.59	578	740	25.375	95%	14.215	14.215	31-3-12			
11	Thapa Kantholgiri wss	Resubelpara	Gravity	Thapa Kantholguri	100%	09-09-09	50.78	700	925	12.906	75%	37.874	37.874	31-3-12			
12	Rongmatchu wss	Kharkutta	Gravity	Rongmath Apal	100%	09-09-09	38.009	130	172	14.896	90%	23.112	23.112	31-3-12			
				Rongmatchu	100%			176	225								
				Sambrak	100%			187	245								
				Upper Sambrak	100%			265	265								
13	New Amerim wss	Kharkutta	Gravity	New amerim	100%	09-09-09	18.333	292	389	6.469	100%	11.864	11.864	31-3-12			
14	Tombuma wss	Kharkutta	Gravity	Tombuma	100%	23-09-09	11.487	99	130	3.374	90%	8.112	8.112	31-3-12			
				Tombuma Kama gandim													
					100%			64	85								
15	Chilpara Songittal wss	Kharkutta	Gravity	Chilpara Songittal	100%	25-09-09	23.609	110	145	14.994	95%	8.615	8.615	31-3-12			
				Chilpara Songitul													
				Tengasot Songmagittim													
					100%			166	201								
					100%			121	160								
16	Sari awe wss	Kharkutta	Gravity	Lower Sari awe	100%	09-07-09	24.245	150	198	8.592	80%	15.653	15.653	31-3-12			
				Sari Awe	100%			175	231								
				Upper Sari Awe	100%			141	186								
17	Chambildam wss	Resubelpara	Gravity	Chambildam	100%	09-09-09	29.307	397	524	25.167	100%	4.14	4.14	31-3-12			
18	Achotchongre wss	Resubelpara	Gravity	Achotchongre	100%	07-09-09	36.034	487	590	12.36	80%	23.674	23.674	31-3-12			
19	Rajasimla songma wss	Kharkutta	Gravity	Konchikol Aga Rajasimla Babupara Rajasimla Songma	100%	01-09-09	27.263	152	200	3.027	95%	24.236	24.236	31-3-12			
					100%			114	150								
					100%			110	145								
20	Agropathar wss	Kharkutta	Gravity	Agropathar	100%	09-09-09	22.802	305	402	3.789	95%	19.013	19.013	31-3-12			
21	Rem Nokmakittim wss	Songsak	Gravity	Rem Nokmagittim	100%	05-10-09	12.161	165	218	6.041	90%	6.12	6.12	31-3-12			
22	Dame abanda wss	Songsak	Gravity	Dame Abanda	100%	05-10-09	12.262	176	232	6.916	90%	5.346	5.346	31-3-12			
23	Lower Jambal wss	Kharkutta	Gravity	Jambal songittal	0-25%	13-10-09	69.535	173	228	21.565	65%	47.97	47.97	31-3-12			
				Lower Jambal	25-50%			150	198								
				Soba Jambal	25-50%			390	515								
24	Akharok Songitcham wss	Songsak	Gravity	Akharok Songitcham	100%	13-01-10	20.498	277	366	5.842	60%	14.656	14.656	31-3-12			

ONGOING SCHEMES AS ON 1.4.2011-12 UNDER MNP

Sl. No	Name of Scheme	Name of Block	Type of cheme	Name of Habitation under the Scheme	Status of Habitation as on 1.4.2011 as per Data Realignment	Date of sanction in (dd.mm.yy)	Estimated Cost	Population benefited		Cummulative expenditure incurred upto 31.3.2011	Overall physical progress in %	Balance fund required for completion	Amount required during 2011-12	Date of completion		Delay in years	Reason for delay
								Present	Ultimate					Originally envisaged	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
25	Jogogre wss	Songsak	Gravity	Jogogre	100%	14-01-10	28.043	378	499	1.979	60%	26.064	26.064	31-3-12			
26	Narongkol wss	Resubelpara	Gravity	Narongkol	100%	13-01-10	14.771	205	270	5.468	95%	9.303	9.303	31-3-12			
27	Wakso Chirongban R/w	Resubelpara	R/wells	Wakso Chirongban	100%	28-01-10	3.219	420	554	2.407	100%	0.812	0.812	31-3-12			
28	Nokatgre wss	Resubelpara	Gravity	Nokatgre	100%	13-10-09	14.84	220	290	9.712	95%	5.128	5.128	31-3-12			
29	Dingrepa wss	Songsak	Gravity	Dingrepa	100%	13-10-09	23.296	315	415	2.569	95%	20.726	20.726	31-3-12			
30	Digisingre wss	Resubelpara	Gravity	Digisinggre	100%	13-10-09	17.962	289	381	3.333	60%	14.629	14.629	31-3-12			
31	Chima Impel Comb wss	Kharkutta	Gravity	Chima Aga	25-50%	13-10-09	45.296	229	302	2.984	60%	42.312	42.312	31-3-12			
				Chima Impel	25-50%			363	479								
				Nilwa Guarichol	50-75%			141	187								
32	Manchang wss	Kharkutta	Gravity	Manchang	100%	02-09-09	22.23	303	400	0.755	80%	21.474	21.474	31-3-12			
33	Kimdegre wss	Resubelpara	Gravity	Kimdegre	25-50%	14-02-11	17.5	230	323	-	0%	17.5	17.5	31-3-13			
34	Darakona wss	Resubelpara	Gravity	Darakona	25-50%	16-03-11	36.056	614	860	-	0%	36.056	26.633	31-3-13			
35	Greater Kharkutta wss	Kharkutta	Gravity	Lower Kharkutta	50-75%	18-03-11	621.264	240	348	-	0%	621.264	155	31-3-14			
				Kharkutta Songittal	25-50%			631	915								
				Kharkutta Rewasing	0%			255	370								
				Kharkutta Reserve	0-25%			261	378								
				K.Reservegittim	0-25%			143	207								
				K.Dakuma	0-25%			81	118								
				K.Koborkhana	0-25%			70	101								
				Upper Kharkutta	25-50%			231	335								
				Mopikol	25-50%			572	829								
				Chiwaki	100%			174	252								
				ChiwakiWatregittim	25-50%			117	170								
				Chotcholja	20-50%			464	673								
				Chot.Arichakgittim	0-25%			97	141								
				Chot.Chichanggittim	0-25%			168	244								
				Chot.Songgachi	0-25%			139	202								
				Bolsaldam	25-50%			325	473								
	Improvement of existing Ringwells with Forcelift pump & Terafilter at									-							
37	Dajongpara	Resubelpara	S/wells	Dajongpara	100%	17-03-11	1.865	293	410	-	0%	1.865	1.865	31-3-12			
38	Bekbekgre Songittal	Resubelpara	S/wells	Bekbekgre Songittal	100%	17-03-11	1.243	263	368	-	0%	1.243	1.243	31-3-12			
39	Salpara Bakenang	Resubelpara	S/wells	Salpara Bakenang	100%	17-03-11	1.836	300	420	-	0%	1.836	1.836	31-3-12			
40	Motcholpara	Resubelpara	S/wells	Moycholpara	100%	17-03-11	1.836	174	244	-	0%	1.836	1.836	31-3-12			
41	Matcha Melaram	Resubelpara	S/wells	Matcha Melaram	100%	17-03-11	1.865	271	380	-	0%	1.865	1.865	31-3-12			
42	Ballonggre Refugee	Resubelpara	S/wells	Ballonggre Refugee	0-25%	17-03-11	1.243	248	348	-	0%	1.243	1.243	31-3-12			
43	Sildubi	Resubelpara	S/wells	Sildubi	100%	17-03-11	1.865	245	344	-	0%	1.865	1.865	31-3-12			
44	Balnanggre (Agal)	Resubelpara	S/wells	Balnanggre (Agal)	100%	17-03-11	1.224	429	601	-	0%	1.224	1.224	31-3-12			
45	Raksan Galima	Resubelpara	S/wells	Raksan Galima	100%	17-03-11	1.243	131	183	-	0%	1.243	1.243	31-3-12			
46	Baralipara	Resubelpara	S/wells	Baralipara	100%	17-03-11	1.243	198	277	-	0%	1.243	1.243	31-3-12			
47	Maoripara	Resubelpara	S/wells	Maoripara	100%	17-03-11	1.863	185	260	-	0%	1.863	1.863	31-3-12			
48	Dandakol	Resubelpara	S/wells	Dandakol	100%	17-03-11	2.432	516	723	-	0%	2.432	2.432	31-3-12			

ONGOING SCHEMES AS ON 1.4.2011-12 UNDER MNP

Sl. No	Name of Scheme	Name of Block	Type of cheme	Name of Habitation under the Scheme	Status of Habitation as on 1.4.2011 as per Data Realignment	Date of sanction in (dd.mm.yy)	Estimated Cost	Population benefited		Cummulative expenditure incurred upto 31.3.2011	Overall physical progress in %	Balance fund required for completion	Amount required during 2011-12	Date of completion		Delay in years	Reason for delay
								Present	Ultimate					Originally envisaged	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
49	Tatolgre	Resubelpara	S/wells	Tatolgre	100%	17-03-11	2.487	383	537	-	0%	2.487	2.487	31-3-12			
50	Wakso Achugre	Resubelpara	S/wells	Wakso Achugre	100%	17-03-11	1.224	283	397	-	0%	1.224	1.224	31-3-12			
51	Chisim Akhanang	Resubelpara	S/wells	Chisim Akhanang	100%	17-03-11	2.487	359	503	-	0%	2.487	2.487	31-3-12			
TOTAL							1514.175			352.04		1162.135	743.655				