

ANNEXURE - VI

ON GOING SCHEMES AS ON 1.4.2011-12 UNDER ARWSP (NRDWP)

(Rs. In lakhs)

Sl No	Name of Scheme	Name of Block	Type of Scheme	Name of Habitation under the scheme	Status of habitations as on 1.4.11 as per data realignment	Date of sanction in (dd-mm-yy)	Estimated Cost	Population Benefited		Cumulative Expenditure incurred upto 31.3.2011	Overall Physical pro-gress in %	Balance Fund required for completion	Amount required during 2011-12	Date of completion as dd.mm.yy		Delay in years	Reason for delay	Remarks funded under RIDF
								Present	Ultimate					Originally envisaged	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	Madankseh W.S.S.	Mawkynrew	Pumping	1.Madankseh	NC	28.3.07	29.935	95	133	25.9	95%	3.14	3.14	-	31.3.12	3 Yrs	Land dispute	-
				2.Laimaw	NC			115	161									
				3.Madan Thangsning	NC			233	326									
2	Nongkyntir W.S.S.	Mylliem	Pumping	1.Nongkyntir	NC	15.1.08	70.895	165	231	64.3	95%	6.6	6.6	-	31.3.12	2 Yrs	Late received of Pump	-
				2.Mawthariabah	NC			120	168									
				3.Saw Nombor	NC			99	138									
				4.Pomlakrai Mawbyinna	NC			604	845									
3	Umrin W.S.S.	Mawkynrew	Pumping	1.Umrin	NC	31.3.08	80.595	419	587	62.31	98%	18.28	18.28	-	31.3.12	2 Yrs	Late received of Pump	-
				2.Thynroit	PC			1664	2330									
				3.Nongspung	PC			711	1000									
				4.Nongrum	PC			272	381									
4	Improvement & Regeneration of the source of Siltham W.S.S.	Mawkynrew	Pumping	1.Siltham	-	31.3.10	10.679	125	175	0.84	105	9.84	9.84	31.3.11	-	-	-	-
				2.Nengnong	-			-	-									
5	Improvement & Regeneration of the source of Khliehasem	Mawkynrew	Pumping	1.Khliehasem	-	31.3.10	19.089	491	687	18.78	83%	0.31	0.31	31.3.11	-	-	-	-
				2.Mawlynghong	-			-	-									
				3.Sohriewkai	-			-	-									
6	Improvement & Regeneration of the source of Dienglieng W.S.S.	Mawkynrew	Pumping	1.Dienglieng	-	31.3.10	19.98	1917	2683	19.07	83%	0.91	0.91	31.3.11	-	-	-	-
				2.Pingwait	-			-	-									
				3.Tanglei	-			-	-									

ANNEXURE - VI

ON GOING SCHEMES AS ON 1.4.2011-12 UNDER ARWSP (NRDWP)

(Rs. In lakhs)

Sl No	Name of Scheme	Name of Block	Type of Scheme	Name of Habitation under the scheme	Status of habitations as on 1.4.11 as per data realignment	Date of sanction in (dd-mm-yy)	Estimated Cost	Population Benefited		Cummulative Expenditure incurred upto 31.3.2011	Overall Physical pro-gress in %	Balance Fund required for completion	Amount required during 2011-12	Date of completion as dd.mm.yy		Delay in years	Reason for delay	Remarks funded under RIDF
								Present	Ultimate					Originally envisaged	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
7	Improvement & Regeneration of the source of Khwad W.S.S.	Mawkynrew	Pumping	1.Khwad	-	31.3.10	24.433	383	536	0.87	8%	23.56	23.56	31.3.12	-	-		-
				2.Wahshnong	-													
8	Improvement & Regeneration of the source of Khapmaw W.S.S.	Mawkynrew	Pumping	Khapmaw	-	31.3.10	16.787	238	333	13.88	85%	2.91	2.91	31.3.11	-	-		-
9	Improvement & Regeneration of the source of Khapmaw W.S.S.	Mawkynrew	Pumping	1.Nongpyrudi	-	31.3.10	26.201	390	546	1.32	8%	24.88	24.881	31.3.11	-	-		-
				2.Porbah	-													
							297.694			207.27		90.431	90.431					

Executive Engineer (PHE)

Shillong

Sewerage & Drainage Division