

DETAILS OF ONGOING SCHEMES UNDER SUBMISSION PROGRAMME AND SUSTAINABILITY

ANNEXURE - VI

(Rs. In lakhs)

Sl No	Name of Scheme	Name of Block	Type of Scheme	Name of Habitation under the scheme	Status of habitations as on 1.4.11 as per data	Date of sanction in (dd-mm-yy)	Estimated Cost	Population Benefited		Cumulative Expenditure	Overall Physical pro-gress in %	Balance Fund required for	Amount required during 2011-12	Date of completion as dd.mm.yy		Delay in years	Reason for delay	Remarks funded under RIDF
								Present	Ultimate					Originally envisaged	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
4	Improvement & Regeneration of	Mawkynrew	Pumping	1.Siltham	-	31.3.10	10.679	125	175	0.84	105	9.84	9.84	31.3.11	-	-		-
				2.Nengnong	-													
5	Improvement & Regeneration of the source of Khliehasem W.S.S.	Mawkynrew	Pumping	1.Khliehasem	-	31.3.10	19.089	491	687	18.78	83%	0.31	0.31	31.3.11	-	-		-
				2.Mawlynghong	-													
				3.Sohriewkai	-													
6	Improvement & Regeneration of the source of Dienglieng W.S.S.	Mawkynrew	Pumping	1.Dienglieng	-	31.3.10	19.98	1917	2683	19.07	83%	0.91	0.91	31.3.11	-	-		-
				2.Pingwait	-													
				3.Tanglei	-													
7	Improvement & Regeneration of the source of Khwad W.S.S.	Mawkynrew	Pumping	1.Khwad	-	31.3.10	24.433	383	536	0.87	8%	23.56	23.56	31.3.12	-	-		-
				2.Wahshnong	-													
8	Improvement & Regeneration of the source of Khapmaw W.S.S.	Mawkynrew	Pumping	Khapmaw	-	31.3.10	16.787	238	333	13.88	85%	2.91	2.91	31.3.11	-	-		-
9	Improvement & Regeneration of the source of Khapmaw W.S.S.	Mawkynrew	Pumping	1.Nongpyrdi	-	31.3.10	26.201	390	546	1.32	8%	24.88	24.881	31.3.11	-	-		-
				2.Porbah	-													
							117.169			54.76		62.41	62.411					

Executive Engineer (PHE)
Sewerage & Drainage Division
Shillong