

## ANNEXURE- IX

## ANNEXURE- IX ON GOING SCHEMES AS ON 1-4-2011 UNDER SUBMISSION OF SUSTAINABILITY PROGRAME (Rs.in lakhs)

Sl No	Name of Scheme	Programme(Submission/Sustainability)	Type of Scheme	No.of Habs. Under the Scheme	Date of Sanction	Estimate cost.Central.	Estimate cost.State	Total Estimated cost(Rs.in lakhs)	Expdt. (Central)	Expdt. (State)	Total Expdt. upto 31.3.2011	Physical achievement (%) upto 31.3.2011
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Construction of Impounding Dam for Rongreng Baiza West W.s.s	NRDWP	Dam	6	31.3.2010	38.96	Nil	38.96	-	-	6.13	25%
2	Construction of Impounding Dam Jambal W.s.s	-do-	-do-	12	31.3.2010	45.39	Nil	45.39	-	-	7.60	25%
3	Construction of Impounding Dam for Dobu Bajar W.s.s	-do-	-do-	3	31.3.2010	38.28	Nil	38.28	-	-	1.22	25%
4	Construction of Impounding Dam for Upper Balsrigittim W.s.s	-do-	-do-	7	31.3.2010	38.24	Nil	38.24	-	-	5.00	25%
	<b>Total:-</b>					<b>160.89</b>	-	<b>160.89</b>	-	-	<b>19.95</b>	

Executive Engineer(PHE)  
RWS:Division,Simsangiri  
Williamnagar

