

ANNEXURE-VI-ONGOING SCHEMES AS ON 1.4.11 UNDER ARWSP & MNP

Sl. No.	Name of Scheme	Name of Block	Type of Scheme	Name of habitation under the scheme	Status of habitations as on 1.4.10 as per Data Realignment	Date of sanction in (dd-mm-yyyy format)	Estimated cost	Population Benefited		Cumulative expenditure incurred upto 31.3.11	Overall Physical progress in %	Balance fund required for completion	Amount required during 2011-12	Date of completion as dd.mm.yy		Delay in years	Reason for delay	Remarks funded under RIDF
								Present	Ultimate					Originally envisaged	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
<u>N.R.D.W.P.</u>																		
1	Dolla Manda and Bandra Ading w.s.s.	Gambegre	Gravity	1.Dolla Manda 2. Bandra Ading	100% 100%	31.3.09	16.11	- -	142 170	7.39	22%	8.72	8.72	31.3.11			Work in progress	
2	Dapdalgi w.s.s.	Gambegre	Gravity	Dapdalgi	100%	31.3.09	7.97	-	140	2.50	21%	5.47	5.47	31.3.11	-	-	-do-	
3	Somonpara W.S.S.	Gambegre	Gravity	1. Somonpara	100%	27.3.07	48.92		527	44.41	100%	4.51	4.51	31.3.09	31.3.10	-	Work delayed due to slow progress work	
4	Asingiri Songital	Dalu	Gravity	1) Asingiri 2) Asingiri Songital	100% 100%	31.3.08	17.02	- 73	188	15.27	100%	1.75	1.75	31.3.09	-	-	-do-	
5	Asingiri W/S/S	Dalu	Gravity	1) Asingiri	100%	28.3.08	8.46	-	125	10.05	100%	-1.59	-1.59	31.3.09	-	-	TEO to be adjusted.	
6	Danangbisa W/S/S	Rongram	Gravity	1) Danangbisa	100%	28.3.08	36.42	-	5.81	31.17	100%	5.25	5.25	31.3.09	-	-	-do-	
7	Rongkhongre W/S/S	Gambegiri	Gravity	1) Rongkhongre	100%	18.3.08	17.21	-	281	11.05	100%	6.16	6.16	31.3.10	-	-	-do-	
8	Chiokgiri w.s.s.	Rongram	Gravity	1. Chiokgiri 2. Bawegiri	0-25% 0-25%	28.3.08	37.81		302 277	30.99	100%	6.82	6.82	31.3.10	-	-	Physically all the works completed	
9	Bolchugiri	Gambegre	Gravity	1) Bolchugiri	0-25%	31.11.07	7.78	-	174	6.42	100%	1.36	1.36	-	-	-	-do-	
10	Chulgittim w/s/s	Dalu	Gravity	1) Chinamaragittim 2) Chulgittim 3) Dasol Nokapgittim 4) Dolbogirigittim 5) Sorakparagittim 6) Megadopgittim 7) Tibapara	25-50% 100% 100% 100% 25-50% 100% 100%	29.3.06	66.00	- - - - - - -	96 162 76 84 74 256 205	70.07	100%	- 4.07	(-) 4.07	31.3.08	31.3.10	2	Work delayed for want of reqd size of pipes & TEO to be adjusted	
11	Bakatagiri W/S/S	Chokpot	Gravity	1) Bakatagiri Songital 2) Walbenggagiri 3) Debandagiri 4) Sonatomgiri 5) Bokatagiri 6) Agitinggiri 7) Kama Aningiri 8) Dakigiri 9) Debonda Nokmagittim	100% 100% 25-50% 100% 100% 25-50% 25-50% - 100%	13.11.07	49.83	- - - - - - - - -	127 59 117 120 109 59 125 74 57	52.27	100%	-2.44	-2.44	31.3.09	31.3.10	1	-do-	

29	Jijikapara w.s.s.	Dalu	Gravity	8) Songitchamgre	100%													
				Jijikapara	25-50%	14.2.11	38.87	766	1015	0.49	-	38.38	38.38	31.3.2013	-	-	New schemes.	
30	Jengjal w.s.s.	Rongram	Gravity	1)Jengjal	-	31.3.11	199.22	2261	3815	-	-	-	199.22	31.3.2014	-	-		
				2)Bolbokgiri	0-25%													
				3)Songma Bolbokgiri	0-25%													
				4) Jengjal Bolbokgiri	0-25%													
				5)Balading	100%													
				6)Bawegre	50-75%													
				7)Bollagre	20-50%													
				8)Baljek Agal	50-75%													
				9)Tepragre	100%													
				10)Tapragital	100%													
				11)Chiokreggital	75-100%													
31	Korapara w.s.s.	Dalu	Gravity	1) Korapara	0-25%	14.2.11	6.05	39	55	-	-	-	6.05	31.3.2013	-	-	-	
				2) Korapara	0-25%													
				Nok Songma														
32	Mebol Darechikgiri w.s.s.	Gambegre	Gravity	Mebol	-	31.3.11	31.50	-	-	-	-	-	31.50	31.3.2013	-	-	-	
				Darechikgiri w.s.s.	0-25%													
33	Marak Nokatgiri w.s.s.	Rongram	Gravity	Marak Nokatgiri	0-25%	14.2.11	47.61	606	879	13.86	-	33.75	33.75	31.3.2013	-	-	-	
34	Marak Songmagiri w.s.s.	Rongram	Gravity	Marak Songmagiri	0-25%	14.2.11	37.07	512	742	6.53	-	30.54	30.54	31.3.2013	-	-	-	
35	Megonggre w.s.s.	Dadeng	Gravity	Megonggre	0-25%	14.2.11	33.98	469	657	-	-	-	33.98	31.3.2013	-	-	-	
36	Marakpara w.s.s.	Betasing	-	1) Marakpara	0%	14.2.11	145.36	241	337	-	-	-	145.36	31.3.2014	-	-	-	
				2) Lutubari	0%	-	-	331	463									
				3) Nayapara	0-25%	-	-	155	216									
				4) Saptoka	0-25%	-	-	122	171									
				5) Saptoka Lower	0-25%	-	-	122	171									
				6) Mahis - bathenpara	0-25%	-	-	190	266									
				7) Chalitabari	0-25%	-	-	247	346									
				8) Dagkuripara	0-25%	-	-	322	451									
37	Nokatgittim w.s.s.	Gambegre	Gravity	Nokatgittim	0-25%	31.3.11	7.65	-	-	-	-	-	7.65	31.3.2013	-	-	-	
38	Rongpotgiri w.s.s.	Rongram	Gravity	Rongpotgiri	0-25%	01-07-2011	6.67	69	97	-	-	-	6.67	31.3.2013	-	-	-	
39	Rengsipara w.s.s.	Dalu	Gravity	1) Rengsipara	0-25%	31.3.11	74.13	107	150	-	-	-	74.13	13.3.2013	-	-	-	
				2)Onthapara Songital	0-25%				133									
				3)molmekgre	25-50%				200									
				4)Rengsipara Songma	25-50%				181									
				5)Rengsi Ading	50-75%													
40	Santogre Dopgre Apal w.s.s.	Gambegre	S.T.C.	1) Santagre	0-25%	31.3.11	1.40	108	157	-	-	-	1.40	31.3.2013	-	-	-	
				2) Dopgiri	25-50%			52	75									
41	Samingre w.s.s.	Rongram	Gravity	Samingre	0-25%	25.2.11	23.99	279	391	0.29	-	23.70	23.70	31.3.2013	-	-	-	

59	Dobokgre w.s.s.	Dalu	-do-	Dobokgre	25-50%	31.3.2011	2.45	101	141	-	-	-	2.46	31.3.2012	-	-	-
60	Rongsagre w.s.s.	Dalu	-do-	Rongsagre	0-25%	31.3.2011	2.46	89	125	-	-	-	2.46	31.3.2012	-	-	-
61	Dosinggre w.s.s.	Dalu	-do-	1) Dosinggre	0-25%	31.3.2011	4.93	63	88	-	-	-	4.93	31.3.2012	-	-	-
				2) Dosigiri	50-75%	-	-	46	64	-	-	-	-	-	-	-	-
				3) Dosigiri Adinggiri	50-75%	-	-	61	85	-	-	-	-	-	-	-	-
				4) Dosigiri songital	50-75%	-	-	36	50	-	-	-	-	-	-	-	-
62	Jonangpara w.s.s.	Dalu	-do-	Jonangpara	0-25%	31.3.2011	5.18	-	-	-	-	-	5.18	31.3.2012	-	-	-
63	Sanjeng Nokat	Dalu	-do-	Sanjeng Nokat	0-25%	31.3.2011	4.21	176	246	-	-	-	4.21	31.3.2012	-	-	-
64	Bangsitolagre	Dalu	Sanitary wall	1)Bangsitolagiri	-	31.3.2011	24.68	897	1256	-	-	-	24.68	31.3.2012	-	-	-
				2)Piljegiri	-	-	-	51	71	-	-	-	-	-	-	-	-
				3)Sangtagre	-	-	-	71	99	-	-	-	-	-	-	-	-
				4)Gobindapara-B	-	-	-	41	57	-	-	-	-	-	-	-	-
65	Babadam	Gambegre	-do-	1) Babadam	0-25%	31.3.2011	8.63	108	101	-	-	-	8.63	31.3.2012	-	-	-
				2) Gambarigiri	0-25%			118	165								
				3) Dona Bollongiri	0-25%			57	80								
66	Lokipara	Dalu	Gravity	Lokipara Songmong	0-25%	31.3.2011	12.52	163	-	-	-	-	12.52	31.3.2013	-	-	-
	Songmong w.s.s.				-	-	-	-	-	-	-	-	-	-	-	-	-
67	Romba Ading	Rongram	-do-	1) Romba Ading	0-25%	31.3.2011	10.74	141	198	-	-	-	10.74	31.3.2013	-	-	-
	songitcham w.s.s.			songitcha	-	-	-	-	-	-	-	-	-	-	-	-	-
68	Ranggapara w.s.s.	Dalu	-do-	1)Ranggapara	0-25%	31.3.2011	8.92	128	179	-	-	-	8.92	31.3.2013	-	-	-
69	Songdongpara w.s.s.	Dalu	-do-	1) Songdongpara	0-25%	31.3.2011	4.09	48	67	-	-	-	4.09	31.3.2013	-	-	-
70	Jengitchagiri w.s.s.	Gambegre	-do-	1)Jengitchagiri & other	-	31.3.2011	207.30	-	4106	-	-	-	207.30	31.3.2011	-	-	-
71	Pilanggagre w.s.s.	Dalu	Gravity	1)Pilanggagiri	0-25%	31.3.2011	2.32	40	55	-	-	-	2.32	31.3.2013	-	-	-
				Total			2229.61			323.70			1905.91				

Executive Engineer
PHE Division, Tura