

ANNEXURE-VI-ONGOING SCHEMES AS ON 1.4.11 UNDER MNP

Sl. No.	Name of Scheme	Name of Block	Type of Scheme	Name of habitation under the scheme	Status of habitations as on 1.4.10 as per Data Realignment	Date of sanction in (dd-mm-yyyy format)	Estimated cost	Population Benefited		Cumulative expenditure incurred upto 31.3.11	Overall Physical progress in %	Balance fund required for completion	Amount required during 2011-12	Date of completion as dd.mm.yy		Delay in years	Reason for delay	Remarks funded under RIDF
								Present	Ultimate					Originally envisaged	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MNP Tangabari, Gandhipara (Garo), Gandhipara (Koch) Boiragipara wss.	Betasing	R/P	1. Tangabari 2. Gandhipara (Garo) 3. Gandhipara (Koch) 4. Boiragipara	100% 100% 100% 100%	31.3.08	120.53	- - - -	835 368 814 620	115.91	100%	4.62	4.62	31.3.10	-	-	Work completed financial liabilities to be cleared.	
2	Wakalnangiri w.s.s.	Gambegre	Gravity	1. Wakalnangiri	50-75%	4.11.08	2.71		53	1.87	100%	0.84	0.84	31.3.2012	-	-	-do-	
3	Greater Assanggre w.s.s.	Rongram	Gravity	1. Assanggre 2. Rongram Bazar 3. Allagre	100% 100% 25-50%	27.1.09	443.93		332 1578 1211	224.26	50%	219.67	219.67	31.3.12	-	-	Work in progress	
4	Songitalgiri w.s.s.	Rongram	Gravity	1. Songitalgiri	100%	26.2.09	10.02		194	8.48	95%	1.54	1.54	31.3.12	-	-	Work in progress	
5	Ringgigri (NC) and Rongkhonggiri w.s.s.	Rongram	Gravity	1. Ringgigri 2. Rongkhonggiri	0-25% 100%	10.2.09	10.90	176	121	9.37	95%	1.53	1.53	31.3.12	-	-	Work in progress	
6	Agilanggiri w.s.s.	Rongram	Gravity	1. Agilanggiri	100%	2.3.09	22.95		850	16.70	75%	6.25	6.25	31.3.12	-	-	Work in progress	
7	Rongdenggiri and Rongranggiri w.s.s.	Gambegre	Gravity	1. Rongdenggiri 2. Rongranggiri	100% 100%	27.3.09	7.26		70 83	6.32 -	80%	0.94	0.94	31.3.12	-	-	Work in progress	
8	Bokmagre, Danak Dopgiri, Rongbakgre and Wakka Akhonggiri w.s.s.	Rongram	Gravity	1. Bokmagre 2. Danak Dopgiri, 3. Rongbakgre 4. Wakka Akhonggiri	100% 100% 100% 100%	27.3.09	24.27		332 168 504 100	18.14	75%	6.13	6.13	31.3.12	-	-	Work in progress	
9	Daronggiri w.s.s.	Gambegre	Gravity	1. Daronggiri	100%	31.3.09	27.53		-	20.02	75%	7.51	7.51	31.3.12	-	-	Work in progress	
10	Dangsugiri Boldagre w/s/s	Gasuapara	Gravity	Dangsugiri	-	11.09.09	13.56	-	-	12.54	90%	1.02	1.02	31.3.12	-	-	-do-	
11	JongbaChiring w/s/s	Gambegre	Gravity	Jombu chiring	100%	01.09.09	15.04	-	-	1.22	8%	13.82	13.82	31.3.12	-	-	-do-	
12	Ganol Camp w/s/s (Extn)	Rongram	Gravity	Ganal Camp	100%	23.09.09	8.11	-	-	5.36	75%	2.75	2.75	31.3.12	-	-	-do-	
13	Rongbakgiri w/s/s	Rongram	R/W	Rongbakgiri	100%	16.09.09	4.48	-	-	3.70	80%	0.78	0.78	31.3.12	-	-	-do-	
14	Sesengpara w/s/s	Dalu	Gravity	Sesengpara	100%	13.01.10	34.83	-	-	2.10	15%	32.73	32.73	31.3.12	-	-	-do-	
15	Indik Nokat w/s/s	Gambegre	Gravity	Indik Nokat	100%	28.01.10	7.53	-	-	2.99	40%	4.54	4.54	31.3.12	-	-	New Scheme	
16	Spl.repair of D.T.W Barengapara	Dalu	D.T.W.	Barengapara	100%	30.11.09	8.62	-	-	Nil	-	8.62	8.62	31.3.12	-	-	-do-	
17	Re-const. of Molmegre w/s/s	-do-	Gravity	Molmegre	0-25%	13.01.10	11.47	-	-	6.43	50%	5.04	5.04	31.3.12	-	-	-do-	
18	Imp. of Goramara	Selsella	R/Pumping	Goramara	-	28.01.10	32.65	-	-	30.33	85%	2.32	2.32	31.3.12	-	-	-do-	
20	Lower Raphaphanggri w/s/s	Zikzak	D.T.W.	L.Raphaphanggri	25-50%	28.01.10	99.94	-	-	29.72	30%	70.22	70.22	31.3.12	-	-	-do-	
19	Kujikura w.s.s.	Dalu	R/Pumping	1)Kujikura		15.3.11	31.72	-	-	-	-	31.72	31.72	-	-	-	-	
20	Constn. of spring tap chamber 11 nos	Rongram	S.T.C	1)Jendilgiri 2)Ampangre 3)Sasatgre 4)Chibasalgre 5)Bolmagre 6)Asakgre 7)Selbalgre		15.3.11	9.89	-	-	-	-	9.89	9.89	-	-	-	-	

ANNEXURE-VI-ONGOING SCHEMES AS ON 1.4.11 UNDER MNP

Sl. No.	Name of Scheme	Name of Block	Type of Scheme	Name of habitation under the scheme	Status of habitations as on 1.4.10 as per Data Realignme	Date of sanction in (dd-mm-yyyy format)	Estimated cost	Population Benefited		Cumulative expenditure incurred upto 31.3.11	Overall Physical progress in %	Balance fund required for completion	Amount required during 2011-12	Date of completion as dd.mm.yy		Delay in years	Reason for delay	Remarks funded under RIDF
								Present	Ultimate					Originally envisaged	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
	<u>MNP</u>			8)Rombagre 9)Sanchengre 10)Agalgre 11)Warittinggiri														
21	Kalchenggiri	Rongram	Gravity	1) Kalchenggiri	0-25%	-	12.75	-	-	2.79	25%	9.96	9.96	31.3.12			-do-	
22	ABDK Sobha Rangsakona w.s.s.	Betasing	Gravity	Rangsakona ABDK Sobha	-	21.3.11	9.17	-	-	-	-	9.17	9.17	-	-	-	-	

Executive Engineer
PHE Division, Tura