

ONGOING SCHEME AS ON 1.4.2011-12 RB & NRB

(` in lakhs)

Sl No.	Name of Scheme	Name of Block	Type of Scheme	Name of habitation under the scheme	Status of habitations as on 1.4.2011 as per Data Realignment	Date of sanction in (dd.mm.yy)	Estimated Cost	Population benefited		Cumulative expenditure incurred upto 31.3.2011	Overall physical progress in %	Balance fund required for completion	Amount required during 2011-12	Date of completion as dd.mm.yy		Delay in Years	Reason for Year	Remarks funded under RIDF
								Present	Ultimate					Originally envisaged	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	Construction of security protection wall arround PHE Campus at Phulbari (Phase-I)					18-02-10	21.83	-	-	15.31	80%	6.52	6.52					
2	Providing security Brick wall fencing surrounding the PHE Campus of Tikrikilla Section.					31-03-11	23.81	-	-	-	-	23.81	23.81					

Executive Engineer (PHE)
Tura North Division, Tura