

**DETAILS OF ONGOING SCHEME AS ON 31.12.2005  
UNDER ACCELERATED RURAL WATER SUPPLY PROGRAM (ARWSP)**

Annexure - I

Sl. No.	Name of Schemes	Type of Scheme	Name of habitation under the Schemes	Nos. of habitation	Date of sanction	Estimated cost	Population		Cummulative expenditure incurred	Overall physical progress in %	Balance fund required for completion	Amount required during 2005-2006	Date of completion		Delay in years	Reasons for delay
							Present	Ultimate					Originally envisaged	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Mawrasai W.S.S	Gravity	1. Mawrasai 2. Khlieh Shnong 3. Nongdiang 4. Blai 5. Nongmadan	7	26.3.2005	Rs.28.88	500	700	23.34	10%	Rs.5.54	Rs.2,300,000.00	31.3.2008	-----	-----	-----