

DETAILS OF ONGOING SCHEMES AS ON 01.04.2006 (under Submission programme)

ANNEXURE-II

Sl.No	Name of schemes	Type of Schemes	Name of habitation under the schemes	Nos. of habitations	Date of sanction as dd.mm.yy	Estimated cost			Cummulative expenditure incurred upto 31.12.2005			Physical achievement upto 31.12.2005 %	Amount required for completion		Balance required during 2005-2006		Date of Completion as dd.mm.yy		Delay in years	Reasons for delay
						Central	State	Total = Central+State	Central	State	Total = Central+State		Central	State	Central	State	Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	Qty Imp. Of Pyndenmaw rambah	G	Pyndenmaw rambah	1	25.03.2004	2.162	0.72	0.72	1.24	-	1.24	92%	0.921	0.72	0.921	0.72	31.03.06			

Executive Engineer, (PHE)
Mawkyrwat Division, Mawkyrwat.