

DETAILS OF ONGOING SCHEMES AS ON 1-4-2006 (under Submission Programme & Sustainability & School water supply schemes sanctioned Annexure - II

Sl. No.	Name of schemes	Type of scheme	Name of habitation under the scheme	Nos. of hab.	Date of sanction as dd. mm.yy	Estimate cost			Cumulative expenditure incurred upto 31-3-2006			Physical achievement upto 3/31/2006	Amount required for completion		Balance required during 2006-07		Date of Completion as dd.mm.yy.		Delay in year	Reason for delay
						Central	State	Total	Central	State	total		Central	State	Central	State	Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21

SCHOOLS

1	Water Supply to various L.P. & U.P. schools	R/Well	94 Nos. R/Well	-	-	23.44	7.81	31.3	23.49	-	23	20%	-	7.81	-	7.81	-	-	-	70 Nos. completed
---	---	--------	----------------	---	---	-------	------	------	-------	---	----	-----	---	------	---	------	---	---	---	-------------------

Executive Engineer (PHE)
Tura North Division, Tura.