

DETAILS OF ONGOING SCHEMES AS ON 1-4-2006 (under Submission Programme & Sustainability & School water supply schemes sanctioned      Annexure - II

Sl. No.	Name of schemes	Type of scheme	Name of habitation under the scheme	Nos. of hab.	Date of sanction as dd. mm.yy	Estimate cost			Cumulative expenditure incurred upto 31-3-2006			Physical achievement upto 31-3-06	Amount required for completion		Balance required during 2006-07		Date of Completion as dd.mm.yy.		Delay in year	Reason for delay
						Central	State	Total	Central	State	total		Central	State	Central	State	Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
<b><u>(b) Sustainability</u></b>																				
1	Implementation and Regeneration of the yeild of Dobokjakol-giri w.s.s.		Regenaration wate supply	-	3/31/2006	2.95	0.98	3.93	-	-	-	-	2.95	0.98	2.95	0.98	31-3-06			
2	Implementation and Regeneration of the yeild of Bolchukatong giri w.s.s.		-do-	-	3/31/2006	3.35	1.11	4.46	-	-	-	-	3.35	1.11	3.35	1.11	31-3-06			
						6.3	2.09						6.3	2.09	6.3	2.09				

Executive Engineer (PHE)  
Tura North Division, Tura.