

ONGOING SCHEMES UNDER MNP AS ON 01-04-2011

(` in lakhs)

Sl N	Name of scheme	Name of Block	Type of scheme	Name of habitations under the scheme	Status of habitations as on 1-4-2011 as per	Date of sanction in (dd-mm-yy)	Estimated cost	Population benefited		Cumulative expenditure incurred upto 31-3-	Overall physical progress in %	Balance fund required for	Amount required during 2011-12	Date of completion as dd.mm.yy		Delay in Years	Reason for delay	Remarks funded under RIDF
								Present	Ultimate					Originally envisaged	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	Aug. of Boldamgre wss	Zikzak	DTW pumping	i) Boldamgre ii) Gandhigiri iii) Jangiri iv) South Boldamgiri v) Gandhigiri Barman vi) Gandhigiri Garo vii) Kalaichar Upper viii) Kalaichar Lower ix) Wanangiri x) Kalaigaon xi) Wanangiri-II xii) Kalaichar BOP XIII) Boldamgiri BOP	-	31.3.2001	97.22	1835	2080	104.13	100%	-	-	31.3.2005	30.3.2012	7	Financial liability to be adjusted	
2	Impl. Of Upper Zikzak wss	Zikzak	DTW pumping	i) Upper Zikzak ii) Gangikona iii) Zikzak iv) Agonggittim v) Rakhaldubi vi) Zikzak Block	PC	31.3.2008	110.01	2070	2691	112.01	100%	-	-	30.3.2011	30.3.2012	1	Due to financial liability	
3	Impl. Of Thakuranbari wss	Betasing	DTW pumping	i) Thakuranbari ii) Thakuranbari Ghatapara iii) Ichakuri Ghatapara iv) Nokmagittim v) Bandrikona vi) Paglapara vii) Ichakuri viii) Bashbari ix) Brojopara x) Morkona xi) Murikati	PC	31.3.2008	119.75	1585	2061	110.12	100%	9.63	9.63	31/03/2011	31/03/12	1	Due to financial liability	
4	STC at Bhorakapi Lotubari wss	Zikzak	STC	Bhorakapi Lotubari	PC	5.8.2008	1.07	120	175	0.98	100%	0.09	0.09	30.3.2009	30.3.2012	3	financial liability to be cleared	
5	Upp. Kalaichar Govt.LPS	Zikzak	R/well	Upp. Kalaichar	-	02.02.09	0.555	-	-	0.166	100%	0.39	0.39	2010	2011	1	Due to Financial liability	
6	Banbanga wss.	Zikzak	Gravity	i) Lower Banbanga ii) Bonbang iii) Ampati	PC	09-07-2009	21,91,700	-	449	1732	100%	4.597	4.597	2011	2012	1	do	
7	Agalgre Wss.	Betasing	River Pumping	i) Agalgre ii) Lower Agalgre iii) Gasura	PC	23-9-2009	65,98,300	-	1254	57.41	100%	16.77	16.77	2011	2012	1	do	
8	Magurmari Wss.	Zikzak	Gravity	i) Magrumari ii) Kulupara	PC	09-11-2009	50,58,500/-	-	1086	37.79	90%	12.795	12.795	2011	2012	1	do	
9	Sindilgiri Wss.	Zikzak	River Pumping	i) Sindilgiri ii) Parangittim iii) Kerupara iv) Megapgiri v) Okchogiri vi) Ranigittim	PC	23-9-2009	71,15,600/-	1028	1336	53.55	60%	17.606	17.606	2011	2012	1	do	
10	Balladinggre Wss	Betasing	Gravity	i) Balladinggre ii) Nokmagittim	-	05-10-09	24,04,900/-	-	454	23.12	100%	0.929	0.929	2011	2012	1	do	

ONGOING SCHEMES UNDER MNP AS ON 01-04-2011

(` in lakhs)

Sl N	Name of scheme	Name of Block	Type of scheme	Name of habitations under the scheme	Status of habitations as on 1-4-2011 as per	Date of sanction in (dd-mm-yy)	Estimated cost	Population benefited		Cumulative expenditure incurred upto 31-3-	Overall physical progress in %	Balance fund required for	Amount required during 2011-12	Date of completion as dd.mm.yy		Delay in Years	Reason for delay	Remarks funded under RIDF
								Present	Ultimate					Originally envisaged	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
11	Rongramgiri Wss	Betasing	S/Pumping	i) Rongramgiri ii) Badagre iii) Hajongpara iv) Nayagaon v) Songital	PC	05-10-09	59,42,700/-	803	1184	59.63	100%			2011	2012	1	do	
12	Babupara Wss	Zikzak	D.T.W	i) Babupara ii) Nokmapara iii) Jigatolpara iv) Fuljuripara	PC	05-10-09	39,80,100/-	-	839	38.07	100%	1.731	1.731	2011	2012	1	do	
13	Adinggitim Wss	-	Gravity	i) Adinggitim ii) Sentapara iii) Nalsapara iv) Boldamgre	NC/PC	13-10-09	13,40,900/-	246	319	10.88	90%	2.529	2.529	2011	2012	1	do	
14	Kalaicharpara Songgital wss	Zikzak	Gravity	i) Kalaicharpara Songgitalgiri ii) Songmagittim	PC	15-10-09	26,16,700/-	368	478	21.82	100%	4.347	4.347	2011	2012	1	do	
15	Jangre Apalgittim wss	Zikzak	Gravity	i) Jangiri ii) Songgitalgiri iii) Apalgittim iv) Nokmagittim v) Boldam Akonggre vi) Dampara vii) Nokmapara viii) Satboni ix) Wananggiri x) Sokbokgiri	PC	16-12-09	75,63,800/-	1131	1471	45.06	100%	30.578	30.578	2011	2012	1	do	
16	Kalaigaon Wss	Zikzak	River Pumping	i) Kalaigaon (Nayapara) ii) Kalaigaon (Tillapara) iii) Kalaigaon Dakdaripara iv) Morahalipara v) Daspara vi) Muslimpara	PC	23-9-09	1,19,99,600/-	1731	2250	11	25%	108.866	108.866	2,012	-	-	do	
17	Nagarpara Wss	Zikzak	Pumping	i) Nagarpara ii) Dargapara iii) Sahakambaba iv) Christiagittim v) Kochpara vi) Nagarpara PHC vii) Nagarpara Govt.LPS viii) Dargapara Govt. LPS ix) Nagarpara WMU Girls Govt. Aided Uyps x) Bakalai ECGS LPS xi) Dargapara ICDS xii) Nagarpara ICDS	PC	16-12-09	1,98,11,560/-	2922	3799	98.49	30%	99.62	99.62	2012	-	-	-	
18	Domapara Wss.	Zikzak	Gravity	i) Domapara ii) Nokmagittim iii) Konagittim.	PC	15/09/10	27.87	416	542	16	100%	12.21	12.21	2011	2012	1	Due to financial liability	
19	Kolkatolagittim wss	Betasing	R/W	i) Kolkatolagittim	PC	15/03/10	0.0555	85	110	-	100%	0.0555	0.0555	2011	2012	1	do	
20	Sanitary well at Kochpara(Betasing Bazar) wss	Betasing	R/w	Kochpara(Betasing Bazar)	PC	31-03-11	12340	26	37	-	-	0.1234	0.1234	31-03-12	-	-	-	

ONGOING SCHEMES UNDER MNP AS ON 01-04-2011

(` in lakhs)

Sl N	Name of scheme	Name of Block	Type of scheme	Name of habitations under the scheme	Status of habitations as on 1-4-2011 as per	Date of sanction in (dd-mm-yy)	Estimated cost	Population benefited		Cumulative expenditure incurred upto 31-3-	Overall physical progress in %	Balance fund required for	Amount required during 2011-12	Date of completion as dd.mm.yy		Delay in Years	Reason for delay	Remarks funded under RIDF
								Present	Ultimate					Originally envisaged	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
21	Sanitary well at Songmagittim (Wadagiri) wss	Zikzak	R/w	Songmagittim (Wadagiri)	PC	31-03-11	12340	38	55	-	-	0.1234	0.1234	31-03-12	-	-	-	
22	Sanitary well at Nayapara (Bansali) wss	Betasing	R/w	Nayapara (Bansali)	PC	31-03-11	12340	30	43	-	-	0.1234	0.1234	31-03-12	-	-	-	
23	Sanitary well at Paulpara (Nirghini) wss	Betasing	R/w	Paulpara (Nirghini)	PC	31-03-11	12340	60	87	-	-	0.1234	0.1234	31-03-12	-	-	-	
24	Sanitary well at Chimisinggiri (Badagiri) wss	Betasing	R/w	Chimisinggiri (Badagiri)	PC	31-03-11	12340	23	33	-	-	0.1234	0.1234	31-03-12	-	-	-	
25	Sanitary well at Adugiri(Adugre) wss	Betasing	R/w	Adugiri(Adugre)	PC	31-03-11	74040	294	426	-	-	0.7404	0.7404	31-03-12	-	-	-	
26	Sanitary well at Singwanggittim(Boldam Akonggre) wss	zikzak	R/w	Singwanggittim(Boldam Akonggre)	PC	31-03-11	12340	34	49	-	-	0.1234	0.1234	31-03-12	-	-	-	
27	Sanitary well at Kamagittim (Bandoraja) wss	Betasing	R/w	Kamagittim (Bandoraja)	PC	31-03-11	12340	45	66	-	-	0.1234	0.1234	31-03-12	-	-	-	
28	Sanitary well at Nokmagittim(Chapahti-I)	Zikzak	R/w	Nokmagittim (Chapahti-I)	PC	31-03-11	24680	117	170	-	-	0.2468	0.2468	31-03-12	-	-	-	
29	Sanitary well at Songmaggittim wss	Zikzak	R/w	Songmaggittim	PC	31-03-11	12340	41	60	-	-	0.1234	0.1234	31-03-12	-	-	-	
30	Sanitary well at Kharugaon Hajong wss	Betasing	R/w	Kharugaon	PC	31-03-11	12340	37	54	-	-	0.1234	0.1234	31-03-12	-	-	-	
31	Sanitary well at Bonka (Chepahati-I) wss	Betasing	R/w	Bonka (Chepahati-I)	PC	31-03-11	12340	93	135	-	-	0.1234	0.1234	31-03-12	-	-	-	
32	Sanitary well at Chapahati-II	Betasing	R/w	Chapahati-II	PC	31-03-11	37020	206	299	-	-	0.3702	0.3702	31-03-12	-	-	-	
33	Sanitary well at Songmagre (Gandhigre)	Betasing	R/w	Songmagre (Gandhigre)	PC	31-03-11	12340	18	25	-	-	0.1234	0.1234	31-03-12	-	-	-	
34	Sanitary well at Songitalgre (Janganapara)	Betasing	R/w	Songitalgre (Janganapara)	PC	31-03-11	12340	44	61	-	-	0.1234	0.1234	31-03-12	-	-	-	
35	Sanitary well at Wakantagre (Chelipara Nokat)	Betasing	R/w	Wakantagre (Chelipara Nokat)	PC	31-03-11	12340	42	59	-	-	0.1234	0.1234	31-03-12	-	-	-	
36	Sanitary well at Kathalbari (Betasing Hajong)	Betasing	R/w	Kathalbari (Betasing Hajong)	PC	31-03-11	24680	77	107	-	-	0.2468	0.2468	31-03-12	-	-	-	
37	Sanitary well at Natunpara (Kumli)	Betasing	R/w	Natunpara (Kumli)	PC	31-03-11	24680	89	124	-	-	0.2468	0.2468	31-03-12	-	-	-	
38	Sanitary well at Konapara Kodaldhowa	Zikzak	R/w	Konapara Kodaldhowa	PC	31-03-11	37020	134	187	-	-	0.3702	0.3702	31-03-12	-	-	-	
39	Sanitary well at Songitalgre (Chelipara Nokat)	Betasing	R/w	Songitalgre (Chelipara Nokat)	PC	31-03-11	12340	36	50	-	-	0.1234	0.1234	31-03-12	-	-	-	
40	Sanitary well at Bazar Area (Upper Kalaichor)	Zikzak	R/w	Bazar Area (Upper Kalaichor)	PC	31-03-11	37020	156	280	-	-	0.3702	0.3702	31-03-12	-	-	-	
41	Sanitary well at Silgaguri (Tarapara)	Zikzak	R/w	Silgaguri (Tarapara)	PC	31-03-11	12340	58	81	-	-	0.1234	0.1234	31-03-12	-	-	-	
42	Sanitary well at Nokmagittim(Boldamgre)	Zikzak	R/w	Nokmagittim(Boldamgre)	PC	31-03-11	37020	135	188	-	-	0.3702	0.3702	31-03-12	-	-	-	
43	Impl. Of Marupargre wss	Zikzak	Gravity	Marupargre	PC	31-03-11	102950	135	189	-	-	1.0295	1.0295	31-03-12	-	-	-	
44	Impl. Of Kashbaripara (Joyfar) wss	Betasing	DTW	Kashbaripara (Joyfar) wss	PC	01-10-2011	1123960	1365	1929	-	-	11.2396	11.2396	31-03-12	-	-	-	
45	Impl. Of Dinangpara wss	Zikzak	R/w	Dinangpara	PC	31-03-10	349605	498	722	-	-	3.49605	3.49605	31-03-12	-	-	-	

Executive Engineer(PHE)
Ampati Division, Ampati