

Details of Ongoing schemes as on 01.04.2011
Electrical Division, Mawphlang

Programme : ARWSP

Unit : Rs. In Lacs.

Sl. No.	Name of Schemes	Name of Block	Type of Scheme	Name of habitations under the scheme	Status of habitations as on 01.04.2011 as per data	Date of sanction in dd.mm.yy	Estimated Cost	Population benefitted		Cummlative expenditure incurred upto 31.03.2011	Overall physical progress in %	Balance fund required for completion	Amount required during 2011-12	Date of completion as dd.mm.yy		Delay in Years	Reason for delay
								Present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	Bamkhla wss	Mawkynrew	Pumping	Bamkhla	Not covered	30.03.2007	127.61	1953 souls	2734 souls	51.89	75	82.10	82.10	31.03.2009	31.12.2011		- Delay in handing over the land by the local authority for construction
				Mawlyngot	partially covered												
2	Wahthirong	Mawkynrew	Pumping	Wahthirong	Covered	28.03.2005	38.48	735 souls	1029 souls	18.99	90	19.49	19.49	31.03.2007	31.12.2010	3	Except financially the scheme is physically completed
3	Laitliewlong Tiehbah wss	Mawphlang	Pumping	Laitliewlong	Covered	28.03.2005	145.05	1964souls	2750souls	103.43	90	48.87	48.87	31.03.2007	31.12.2011	4	- do -
				Tiehbah	Covered												
				Mawkahiar	Covered												
				Wahrangba	Covered												
				Laitnongkseh	Covered												
4	Nongbsap wss	Mawphlang	DTW Pumping	Nongbsap Mission	Covered	28.03.2005	93.47	2091souls	2927souls	35.46	95	62.68	62.68	31.03.2007	31.12.2011	4	- do -
				Nongbsap Pyllun													
5	Umkrih wss	Mawphlang	Pumping	Dewsaw Mynshang	Not covered	28.03.2005	519.33	13617souls	19310souls	455.66	98	63.67	63.67	31.03.2007	31.12.2011	4	- do -
				Umlidoh	Covered												
				Kreit Nongshilliang	Covered												
				Nongshilliang Krang	Covered												
				Phansawrang	Covered												
				Mawlaiteng	Covered												
				Mawrihpih A	Covered												
				Mawrihpih B	Covered												
				Mawlumneng	Covered												
				Mawlumrum	Covered												
				Lawmei	Covered												
				Kyntonmynnar	Covered												
				Mawlaingut	Covered												
				Mawmih	Covered												
				Nongsawing	Covered												
				Kreit	Covered												
				Nonglumkrang	Covered												
				Nongrumkrang	Covered												
				Jamynthlen	Covered												
				Nongrangi	Covered												
Mawkharkrang	Covered																
Marbaniangkrang	Covered																
Dewsaw Mawrishan	Covered																
6	Greater Sohiong wss	Mawphlang	DTW Pumping	Mawthwan	Covered	28.03.2005	181.97	851 souls	1191 souls	134.41	95	56.65	56.65	31.03.2007	31.12.2011	3	- do -
				Nongkasen	Covered												
				Len Mawtap	Covered												
				Mawtap Pyllun	Covered												
				Nongbah Sohiong	Covered												
				Surok Spar	Covered												
				Domtop	Covered												
				Dong Surok	Covered												
				Dong Mission	Covered												
				Dong Len	Covered												

Details of Ongoing schemes as on 01.04.2011
Electrical Division, Mawphlang

Programme : ARWSP

Unit : Rs. In Lacs.

Sl. No.	Name of Schemes	Name of Block	Type of Scheme	Name of habitations under the scheme	Status of habitations as on 01.04.2011 as per data	Date of sanction in dd.mm.yy	Estimated Cost	Population benefitted		Cumulative expenditure incurred upto 31.03.2011	Overall physical progress in %	Balance fund required for completion	Amount required during 2011-12	Date of completion as dd.mm.yy		Delay in Years	Reason for delay
								Present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
7	Rynli Mawprem wss	Mawphlang	DTW Pumping	Mawprem	Covered	28.03.2005	133.51	1713 souls	2398 souls	85.99	95	54.19	54.19	31.03.2007	31.12.2011	4	Except financially the scheme is physically completed
				Lummawtun	Covered												
				Mawpunneng neng	Covered												
				Rynli	Covered												
				Mawpun Neng	Covered												
8	Madan Sohum combined wss	12 Shnong	Pumping	Madan Sohum	Covered	24.03.2006	85.43	997 souls	1397 souls	54.63	100	35.06	35.06	31.03.2007	31.12.2011	4	- do -
				Mawmihthied	Covered												
				Mawkabor	Covered												
				Sohrarim	Covered												
9	Kynroh wss	Mawphlang	Pumping	Kynroh	Covered	31.03.2006	144.38	2890 souls	4046 souls	103.10	95	48.49	48.49	31.03.2007	31.12.2011	4	- do -
				Kynroh Nongbri	Covered												
				Kynroh Nonglyer	Covered												
				Mawpat	Covered												
				Synrang Nonglum	Covered												
				Wahtor	Covered												
10	Setthliew-Laitkynsew combined wss	12 Shnong	Pumping	Laitkynsew	Not covered	31.03.2006	107.46	1912 souls	2677 souls	88.38	95	19.08	19.08	31.03.2008	31.12.2011	3	- do -
				Syllaimun	Not covered												
				Laitmawlong-Wahpein	Covered												
				Setthliew-Madan Dewsaw	Covered												
				Lumsokhkan	Not covered												
11	Laitpynter Synrangkaban wss	Mawphlang	Pumping	Laitpynter	Covered	09.03.2007	83.57	1549 souls	2168 souls	10.00	95	77.74	77.74	31.12.2008	31.12.2011	3	- do -
				Synrangkaban	Covered												
				Mawshaton	Covered												
12	Mawbeh wss	12 Shnong	Pumping	Mawbeh	Covered	30.03.2007	178.84	2931 souls	4103 souls	95.06	85	83.78	83.78	31.03.2009	31.12.2011	2	Delay in handing over the land by the local authority for construction of pump house
				Synrangsohnoh	Covered												
				Wahstew	Covered												
13	Wahtyngngai wss	12 Shnong	Pumping	Wahtyngngai	Not covered	30.03.2007	1090.08	21542 souls	30228 souls	465.12	65	628.88	628.88	31.03.2009	31.12.2011	2	- do -
				Laitkynsew	partially covered												
				Laitmawlong	Covered												
				Nongthymmai Madan Phutbol	Covered												
14	Pyrda Kukon wss	12 Shnong	Pumping	Pyrda	Covered	30.03.2007	47.34	727 souls	1018 souls	11.86	60	35.48	35.48	31.12.2008	31.12.2011	32	- do -
				Kukon	Covered												
				Rngidiengsai	Covered												
15	Lad Mawphlang	12 Shnong	Pumping	Lad Mawphlang	Covered	30.03.2007	82.51	1257 souls	1760 souls	37.46	100	45.05	45.05	31.03.2009	31.12.2011	2	Except financially the scheme is physically completed
16	Laitlyndop wss	12 Shnong	Pumping	Laitlyndop	Covered	30.03.2007	88.50	1349 souls	1889 souls	23.83	80	64.67	64.67	31.03.2009	31.12.2011	2	- do -
17	Implementation of Mawkneng wss	Mawphlang	Pumping	Mawkneng	Covered	10.03.2008	130.27	1972 souls	2815 souls	70.02	70	60.25	60.25	31.03.2010	31.12.2011	1	Delay in handing over the land by the local authority for construction of Pump House.
				Kyandong Wahlang	Covered												
				Laitmawbudi	Covered												
				Wahstew	Covered												
				Domsik	Covered												
				Wahkroh	Covered												

Details of Ongoing schemes as on 01.04.2011
Electrical Division, Mawphlang

Programme : ARWSP

Unit : Rs. In Lacs.

Sl. No.	Name of Schemes	Name of Block	Type of Scheme	Name of habitations under the scheme	Status of habitations as on 01.04.2011 as per data	Date of sanction in dd.mm.yy	Estimated Cost	Population benefitted		Cummlative expenditure incurred upto 31.03.2011	Overall physical progress in %	Balance fund required for completion	Amount required during 2011-12	Date of completion as dd.mm.yy		Delay in Years	Reason for delay
								Present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
				Mawjongka	Covered												
18	Implementation of Umsaw Combined wss	Mawphlang	DTW	Umsaw	Covered	10.03.2008	102.78	1642 souls	2193 souls	29.66	60	73.12	73.12	31.03.2010	31.12.2011	1	- do -
				Madan Umsaw	Covered												
				Dombhoi	Covered												
				Umsohiong	Covered												
				Nongsynrang	Covered												
19	Implementation of Laitnongrem wss	Mawphlang	Pumping	Laitnongrem	Covered	10.03.2008	66.77	996 souls	1421 souls	7.37	60	59.40	59.40	31.03.2010	31.12.2011	1	Delay in handing over the land by the local authority for construction of Pump House.
20	Implementation of Kroh Combined wss	Mawphlang	Pumping	Kroh	Covered	31.03.2008	119.67	1406 souls	2569 souls	21.07	75	98.60	98.60	31.03.2010	31.12.2011	1	- do -
21	Implementation of Mawkroh wss	Mawphlang	Pumping	Mawkroh	Covered	31.03.2008	59.66	892 souls	1271 souls	31.09	75	28.57	28.57	31.03.2010	31.12.2011	1	- do -
				Kharangoi	Covered												
				Lummawria	Covered												
				Wahlyngai	Covered												
				Mawkynthei	Covered												
22	Implementation of Nongshiing wss	Mawphlang	Pumping	Nongshiing	Covered	31.03.2008	47.60	701 souls	1013souls	3.10	80	17.50	17.50	31.03.2010	31.12.2011	1	Delay in handing over the land by the local authority for construction of zonal reservoir.
				Dewlieh	Covered												
				Lumjingtep	Covered												
				Mawrisnai	Covered												
				Jabar	Covered												
				Umsier	Covered												
23	Implementation of Kyllang Jasap wss	Mawphlang	Pumping	Kyllang Jasap	Covered	31.03.2008	90.42	1378 souls	1926 souls	50.62	80	39.80	39.80	31.03.2010	31.12.2011	1	- do -
				Mawmaram	Covered												
				Pyrton Sohphoh	Covered												
24	Implementation of Nongur Pepjynrong wss	Mawphlang	Pumping	Nongur	Covered	31.03.2008	100.41	1504 souls	2137souls	42.70	70	57.71	57.71	31.03.2010	31.12.2011	1	- do -
				Pepjynrong	Covered												
				Dira	Covered												
25	Implementation of Mawthlong wss	Mawphlang	Pumping	Mawthlong	Covered	31.03.2008	27.70	397souls	509 souls	16.58	72	11.12	11.12	31.03.2010	31.12.2011	1	- do -
26	Implementation of Nonglidang Nongliput wss	Mairang	Pumping	Nonglidang	Not covered	31.03.2008	171.91	2702 souls	3662 souls	103.19	80	68.72	68.72	31.03.2010	31.12.2011	1	- do -
		Mairang		Nongliput A	Covered												
		Mairang		Mawria	Not covered												
		Mawphlang		Bangla	Covered												
		Mawphlang		Rim Shylla	Covered												
		Mawphlang		Sohlwai	Covered												
27	Jaud wss	Mawphlang	Pumping	Jaud	Covered	31.03.2009	17.80	248 souls	339 souls	1.85	80	15.95	15.95	31.03.2011	31.03.2012	-	-
28	Lyngwa wss	Mawphlang	Pumping	Lyngwa	Covered	31.03.2009	58.54	719 souls	1104 souls	2.53	70	56.01	56.01	31.03.2011	31.03.2012	-	-
29	Laitlum B wss	Mawkynew	Pumping	Laitlum B	Covered	31.03.2009	29.20	71 souls	113 souls	-	0	29.2	29.20	31.03.2012	-	-	-
				Nengshnong	Covered			103 souls	164 souls								
				Pdengshnong	Covered			115 souls	184 souls								
30	6th Mile DTW wss	Mylliem	DTW	6th Mile area	Covered	31.03.2009	78.90	1021 souls	1391 souls	-	0	78.9	78.90	31.03.2012	-	-	-

(H.S.Nongkynrih)
Executive Engineer (PHE)
Electrical Division