

**Details of Ongoing schemes as on 01.04.2011**

**Annexure - VI**

**Electrical Division, Mawphlang**

**Programme : State Plan (RWSS)**

**Unit : Rs. In Lacs.**

| Sl. No.        | Name of Scheme   | Name of Block | Type of Scheme | Name of habitations under the scheme | Status of habitations as on 01.04.2011 as per data realignment | Date of sanction in dd-mm-yy | Estimated Cost | Population benefitted |              | Commulative expenditure incurred 31.03.2011 | Overall physical progress in % | Balance fund required for completion | Amount required during 2011-12 | Date of completion as dd.mm.yy |            | Delay in Years | Reason for delay                                      |
|----------------|--|---------------|----------------|--------------------------------------|--|------------------------------|----------------|-----------------------|--------------|---|--------------------------------|--------------------------------------|--------------------------------|--------------------------------|------------|----------------|---|
|                |  |               |                |                                      |  |                              |                | Present               | Ultimate     |   |                                |                                      |                                | Originally envisage            | Revised    |                |   |
| 1              | 2  | 3             | 4              | 5                                    | 6  | 7                            | 8              | 9                     | 10           | 11  | 12                             | 13                                   | 14                             | 15                             | 16         | 17             | 18  |
| 1              | Improvement of Mawpynthih wss                            | Mylliem       | Pumping        | Mawpynthih                           | Covered  | 04.11.2003                   | 73.99          | 2,042 souls           | 2,860 souls  | 73.91                                       | 99                             | 7.48                                 | 7.48                           | 31.03.2006                     | 31.12.2011 | 5              | Except financially the scheme is physically completed |
| 2              | Implementation of Mawphlang-Mawngap-Marbisu combined wss | Mawphlang     | Pumping        | Marbisu Pdengshnong                  | Covered  | 31.03.2010                   | 789.17         | 9,925 souls           | 14,138 souls | 53.77                                       | 10                             | 735.40                               | 735.40                         | 31.03.2012                     | -          | -              | Works are in progress.                                |
|                |  |               |                | Marbisu Mawsmi                       | Covered  |                              |                |                       |              |   |                                |                                      |                                |                                |            |                |   |
|                |  |               |                | Sawlad                               | Covered  |                              |                |                       |              |   |                                |                                      |                                |                                |            |                |   |
|                |  |               |                | Umnylle Lumkohkat                    | Covered  |                              |                |                       |              |   |                                |                                      |                                |                                |            |                |   |
|                |  |               |                | Mawngap Dukan                        | Covered  |                              |                |                       |              |   |                                |                                      |                                |                                |            |                |   |
|                |  |               |                | Lumparing                            | Covered  |                              |                |                       |              |   |                                |                                      |                                |                                |            |                |   |
|                |  |               |                | Mawngap Mawsmi                       | Covered  |                              |                |                       |              |   |                                |                                      |                                |                                |            |                |   |
|                |  |               |                | Mawkynja                             | Covered  |                              |                |                       |              |   |                                |                                      |                                |                                |            |                |   |
|                |  |               |                | Mawngap Rim                          | Covered  |                              |                |                       |              |   |                                |                                      |                                |                                |            |                |   |
|                |  |               |                | Mawkohmon                            | Covered  |                              |                |                       |              |   |                                |                                      |                                |                                |            |                |   |
|                |  |               |                | Dongiewrim                           | Covered  |                              |                |                       |              |   |                                |                                      |                                |                                |            |                |   |
|                |  |               |                | Mawthiang                            | Covered  |                              |                |                       |              |   |                                |                                      |                                |                                |            |                |   |
|                |  |               |                | Nongrum                              | Covered  |                              |                |                       |              |   |                                |                                      |                                |                                |            |                |   |
|                |  |               |                | Mission                              | Covered  |                              |                |                       |              |   |                                |                                      |                                |                                |            |                |   |
| Mawpyllun      | Covered  |               |                |                                      |  |                              |                |                       |              |   |                                |                                      |                                |                                |            |                |   |
| Tataw Laitsder | Covered  |               |                |                                      |  |                              |                |                       |              |   |                                |                                      |                                |                                |            |                |   |
| Mawkharshiing  | Covered  |               |                |                                      |  |                              |                |                       |              |   |                                |                                      |                                |                                |            |                |   |

( H.S.Nongkynrih )  
**Executive Engineer**  
**(PHE)**  
**Electrical Division**