

ON-GOING SCHEMES AS ON 01-04-2011-12 UNDER MNP

(RS.in lakhs)

Name of district : East Khasi Hills

Name of Division: Hills

| SI No. | Name of scheme | Name of Block | Type of scheme | Name of habitations under the scheme | Status of habitations as on 1-4-2011 as per Data Realignment | Year of sanction | Estimated cost | Population | | Cumulative expenditure incurred upto 31-3-2011 | Overall physical progress in % | Balance fund required for completion | Amount required during 2011-12 | Date of | | Delay in Years | Reason for delay |
|--------|---------------------------|---------------|----------------|---|--|------------------|----------------|------------|----------|--|--------------------------------|--------------------------------------|--------------------------------|----------------------|---------|----------------|------------------|
| | | | | | | | | Present | Ultimate | | | | | Originally envisaged | Revised | | |
| 1 | 2 | 3 | 4 | 5 | 6 | | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 |
| 1 | Renv.Of Nongspung w.s.s. | Mawphlang | Gravity | i) Lukhylliem ii) Syiemlieh iii) Nongspung iv) Mawlein v) Dew saw vi) Sarong vii) Langih viii) Nongmynjer | 50-75% | 2008-09 | 100.708 | 1683 | 2356 | 68.844 | 95% | 31.864 | 31.864 | 31/3/2011 | - | - | - |
| 2 | Sinei Mawshynrut wss | Mawsynram | Gravity | i) Sinei Mawshynrut ii) Ummawria | 100% | 2008-09 | 36.135 | 478 | 669 | 20.927 | 70% | 15.208 | 15.208 | 31/3/2011 | - | - | - |
| 3 | Wahmawpat Combined w.s.s. | Mawsynram | Gravity | i) Wahmawpat ii) Mawhiang iii) Kpermasi | 100% | 2008-09 | 61.147 | 822 | 1151 | 39.573 | 90% | 21.574 | 21.574 | 31/3/2011 | - | - | - |
| 4 | Renv. Of Mawteibah w.s.s. | Mawsynram | Gravity | i) Mawteibah ii) Mawryngkang iii) Domsohpian | 75-100% | 2008-09 | 105.448 | 1386 | 1940 | 75.779 | 80% | 29.669 | 29.669 | 31/3/2011 | - | - | - |
| 5 | Renv. Of Weiloi w.s.s. | Mawsynram | Gravity | Weiloi | 75-100% | 2008-09 | 43.66 | 661 | 925 | 28.940 | 90% | 14.720 | 14.720 | 31/3/2011 | - | - | - |
| 6 | Mawpait w.s.s. | Ranikor | Gravity | Mawpait | 0% | 2009-10 | 12.47 | 165 | 231 | 4.317 | 95% | 8.153 | 8.153 | 31/3/2011 | - | - | - |
| 7 | Khliehriat w.s.s. | Mawsynram | Gravity | Khliehriat | 25-50% | 2009-10 | 18.061 | 237 | 332 | 1.593 | 40% | 16.468 | 16.468 | 31/3/2011 | - | - | - |
| 8 | Kenbah w.s.s. | Mawsynram | Gravity | Kenbah | 50-75% | 2009-10 | 38.8605 | 623 | 872 | 3.309 | 20% | 35.552 | 35.552 | 31/3/2011 | - | - | - |
| 9 | Kenmysaw w.s.s. | Mawsynram | Gravity | Kenmysaw | 50-75% | 2009-10 | 33.163 | 827 | 1158 | 1.555 | 20% | 31.608 | 31.608 | 31/3/2011 | - | - | - |
| 10 | Janiaw w.s.s. | Mawsynram | Gravity | Janiaw | 25-50% | 2009-10 | 7.76 | 100 | 140 | 0.000 | 20% | 7.760 | 7.760 | 31/3/2011 | - | - | - |

ON-GOING SCHEMES AS ON 01-04-2011-12 UNDER MNP

(RS.in lakhs)

Name of district : East Khasi Hills

Name of Division: Hills

| SI No. | Name of scheme | Name of Block | Type of scheme | Name of habitations under the scheme | Status of habitations as on 1-4-2011 as per Data Realignment | Year of sanction | Estimated cost | Population | | Cumulative expenditure incurred upto 31-3-2011 | Overall physical progress in % | Balance fund required for completion | Amount required during 2011-12 | Date of | | Delay in Years | Reason for delay |
|--------|-----------------------------|---------------|----------------|--|--|------------------|----------------|------------|----------|--|--------------------------------|--------------------------------------|--------------------------------|----------------------|---------|----------------|------------------|
| | | | | | | | | Present | Ultimate | | | | | Originally envisaged | Revised | | |
| 1 | 2 | 3 | 4 | 5 | 6 | | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 |
| 11 | Wahrisain w.s.s. | Mawsynram | Gravity | Wahrisain | 50-75% | 2009-10 | 14.258 | 205 | 287 | 1.633 | 50% | 12.625 | 12.625 | 31/3/2011 | - | - | - |
| 12 | Re-Const. of Domjri w.s.s | Mawsynram | Gravity | Domjri | 50-75% | 2009-10 | 18.021 | 236 | 330 | 0.913 | 30% | 17.108 | 17.108 | 31/3/2011 | - | - | - |
| 13 | Chirrakatta w.s.s. | Mawsynram | Gravity | Chirrakatta | 100% | 2009-10 | 28.343 | 501 | 701 | 14.054 | 90% | 14.289 | 14.289 | 31-03-2011 | | | |
| 14 | Kynrang w.s.s. | Mawsynram | Gravity | Kynrang | 100% | 2009-10 | 39.872 | 518 | 725 | 27.687 | 90% | 12.185 | 12.185 | 31-03-2011 | | | |
| 15 | Domshken w.s.s. | Mawsynram | Gravity | Domshken | 100% | 2009-10 | 21.15 | 358 | 501 | 9.812 | 90% | 11.338 | 11.338 | 31-03-2011 | | | |
| 16 | Nongshuid w.s.s. | Mawsynram | Gravity | Nongshuid | 100% | 2009-10 | 13.716 | 185 | 259 | 9.112 | 90% | 4.604 | 4.604 | 31-03-2011 | | | |
| 17 | Improvement of Kruin Nuir | Mawryngkneng | Gravity | Kruin and Nuir | 75-100% | 2009-10 | 10.27 | 666 | 933 | 6.818 | 98% | 3.452 | 3.452 | | | | |
| 18 | Re-construction of Mawkhanu | Mawryngkneng | Gravity | Mawsharoh Mawkhanu Maw Thum thum | 75-100% | 2009-10 | 13.3595 | 173 | 243 | 9.516 | 70% | 3.844 | 3.844 | | | | |
| 19 | Extension of Mawrie | Mylliem | Gravity | Mawrie | 75-100% | 2009-10 | 16.208 | 235 | 329 | 17.902 | 50% | 0.000 | 0.000 | | | | |
| 20 | Umsawli | Mylliem | Gravity | Umsawli | 75-100% | 2009-10 | 33.9685 | 442 | 619 | 1.959 | 10% | 32.009 | 32.009 | | | | |
| 21 | Mawmuthoh WSS | Mawryngkneng | pumping | Mawmuthoh | 75-100% | 2009-10 | 9.872 | 2150 | 3010 | 4.857 | 70% | 5.015 | 5.015 | | | | |
| 22 | Improvement of Rngikseh WSS | Mawryngkneng | Gravity | Rngi kseh | 75-100% | 2009-10 | 25.7355 | 1510 | 2114 | 14.197 | 75% | 11.538 | 11.538 | | | | |
| 23 | Mawiong Sung WSS | Mawryngkneng | Gravity | Mawiong | 75-100% | 2009-10 | 50.687 | 600 | 924 | 1.227 | 21% | 49.460 | 49.460 | | | | |

ON-GOING SCHEMES AS ON 01-04-2011-12 UNDER MNP

(RS.in lakhs)

Name of district : East Khasi Hills

Name of Division: Hills

| SI No. | Name of scheme | Name of Block | Type of scheme | Name of habitations under the scheme | Status of habitations as on 1-4-2011 as per Data Realignment | Year of sanction | Estimated cost | Population | | Cumulative expenditure incurred upto 31-3-2011 | Overall physical progress in % | Balance fund required for completion | Amount required during 2011-12 | Date of | | Delay in Years | Reason for delay |
|--------|---------------------------------|---------------|----------------|---|--|------------------|----------------|------------|----------|--|--------------------------------|--------------------------------------|--------------------------------|----------------------|---------|----------------|------------------|
| | | | | | | | | Present | Ultimate | | | | | Originally envisaged | Revised | | |
| 1 | 2 | 3 | 4 | 5 | 6 | | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 |
| 24 | Mylliem Bah Combined WSS | Mylliem | Gravity | Mawsawa Mawri Marbaniang Demthring Madan Ing syiem Nongbet Kyndong Syllai - U- Lor Nongkyntir 12th Mile Umlympung | 75-100% | 2009-10 | 480.817 | 10084 | 14118 | 19.121 | 15% | 461.696 | 280.000 | | | | |
| 25 | Nongshiliang Combined WSS | Mawryngkneng | Gravity | Nongshiliang | 75-100% | 2008-09 | 178.0455 | 2742 | 3839 | 51.702 | 30% | 12.634 | 12.634 | | | | |
| 26 | Kharbuli Umiew - Mawryntong WSS | Mawryngkneng | pumping | Kharbuli Umiew - Mawryntong | 75-100% | 2003-04 | 100.798 | 1840 | 2576 | 35.228 | 15% | 20.000 | 20.000 | | | | |
| 27 | Umsaw Combined WSS | Mawryngkneng | Gravity | Umsaw Mawber Mawlali Thynroit | 75-100% | 2009-10 | 442.894 | 2551 | 3571 | 15.380 | 20% | 427.514 | 427.514 | | | | |