

ON-GOING SCHEMES AS ON 01-04-2011-12 UNDER RIDF

(RS. in lakhs)

Name of District: East Khasi Hills

Division: Hills

Sl. No.	Name of Scheme	Name of Block	Type of Scheme	Name of Habitation under the Scheme	Status of Habitations as on 1-4-11 as per Data	Year of Sanction	Estimated cost	Population Benifited		Cumulative expenditure incurred	Overall Physical Progress in %	Balance Fund required for Completion	Amount required during 2011-12	Date of completion as		Delay in years	Reason for delay
								Present	Ultimate					Originally envisaged	Revised		
1	2	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
1	Lumdiengngan wss	Mawsynram	Gravity	Lumdiengngar	100%	2008-09	21.0385	361	505	20.986	100%			31-03-2011			
2	Raibah wss	Mawsynram	Gravity	Raibah	100%	2008-09	45.509	601	841	43.2033	95%	2.30574	2.30574	31-03-2011			
3	Sonatola wss	Ranikor	Gravity	Sonatola	100%	2008-09	40.092	635	889	37.0624	95%	3.02956	3.03	31-03-2011			
4	Mawdon wss	Mawsynram	Gravity	Mawdon	100%	2008-09	22.503	344	482	20.6151	95%	1.88786	1.88786	31-03-2011			