

ANNEXURE - VI

ON GOING SCHEMES AS ON 1.4.2011-12 UNDER NRDWP (90:10)

in lakhs

Sl. No	Name of scheme	Name of Block	Type of scheme	Name of habitation under the scheme	Status of habitation as on 1.4.10 as per Data Realignment	Date of section in (dd-mm-yyyy)	Estimated cost	Population benefited		Cumulative exp. Incurred up to 31.3.11	Over all physical progress in %	Balance fund req. for completion	Amount req. during 2011-12	Date of Completion dd-mm-yy		Delay in yrs.	Reason for delay	Remarks funded under RIDF		
								Present	Ultimate					Original envisaged	Revised					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19		
	NRDWP (90:10)																			
1	Mynthlu w.s.s	Saipung	DTW Pumping	Muknor	0-25%	6.1.11	60.73	769	1077	0%	0%	60.73	60.73	31.3.13						
2	Moulsei w.s.s	Saipung	Gravity	Moulsei	0-25%	6.1.11	51.54	887	938	0%	0%	51.54	51.54	31.3.13						
3	Lumsohrmen w.s.s	Amlarem	Dug Well	Lumsohrmen	25-50%	16.3.11	0.77	32	45	0%	0%	0.77	0.77	31.3.13						
4	Moosnad w.s.s	Amlarem	Dug Well	Moosnad	25-50%	16.3.11	0.77	19	27	0%	0%	0.77	0.77	31.3.13						
5	Impl. Of Padu Pyllun w.s.s	Amlarem	Gravity	1. Padu Bah	0-25%	No.PHE.78/2011/12 dt. 31.3.11	165.14	2073	2903	0%	0%	165.14	82.57	31.3.14						
				2. Padu Shnongpdeng																
				3. Padu Mawjyllang																
				4. Padu Pohklor																
				5. Padu Mawsku																
6	Const. Of Sanitary Well at Dona Bhoi	Khliehriat	Sanitary Well	Dona Bhoi	25-50%	No. PHE.305/2010/94 dt. 31.3.11	1.23	27	38	0%	0%	1.23	1.23	31.3.13						
7	Dona Skur w.s.s	Khliehriat	Sanitary Well	Dona Skur	25-50%	No. PHE.305/2010/93 dt. 31.3.11	1.23	40	56	0%	0%	1.23	1.23	31.3.13						

ANNEXURE - VI

ON GOING SCHEMES AS ON 1.4.2011-12 UNDER NRDWP (90:10)

in lakhs

Sl. No	Name of scheme	Name of Block	Type of scheme	Name of habitation under the scheme	Status of habitation as on 1.4.10 as per Data Realign ment	Date of section in (dd-mm-yyyy)	Estimated cost	Population benefited		Commulative exp. Incurred up to 31.3.11	Over all physical progress in %	Balance fund req.. for completio n	Amount req. during 2011-12	Date of Completion dd-mm-yy		Delay in yrs.	Reason for delay	Remarks funded under RIDF
								Present	Ultimate					Original envisaged	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
	NRDWP (90:10)																	
8	Moobando w.s.s	Laskein	Sanitary Well	Moobando	0-25%	No. PHE.305/2010/107 dt. 31.3.11	4.04	153	214	0%	0%	4.04	4.04	31.3.13				
9	Madanrwan w.s.s	Laskein	Sanitary Well	Madanrwan	0-25%	No. PHE.305/2010/106 dt. 31.3.11	6.85	276	387	0%	0%	6.85	6.85	31.3.13				
10	Lummuriap w.s.s	Laskein	Sanitary Well	Lummuriap	0-25%	No. PHE.305/2010/108 dt. 31.3.11	8.42	325	455	0%	0%	8.42	8.42	31.3.13				
11	Umdienglieng w.s.s	Laskein	Sanitary Well	Umdienglieng	0-25%	No. PHE. 305/2010/96 dt. 31.3.11	16.84	641	898	0%	0%	16.84	16.84	31.3.13				
12	Madanrtiang w.s.s	Thadlaskein	Sanitary Well	Madanrtiang	0-25%	No. PHE. 305/2010/97 dt. 31.3.11	6.85	274	384	0%	0%	6.85	6.85	31.3.13				
13	Madan Shynrang w.s.s	Thadlaskein	Sanitary Well	Madanshynrang	0-25%	No. PHE. 305/2010/99 dt. 31.3.11	2.81	135	189	0%	0%	2.81	2.81	31.3.13				
14	Saphai thymme w.s.s	Laskein	Sanitary Well	Saphai Thymme	0-25%	No. PHE. 305/2010/98 dt. 31.3.11	16.84	709	993	0%	0%	16.84	16.84	31.3.13				
15	Priang w.s.s	Laskein	Sanitary Well	Priang	0-25%	No. PHE. 305/2010/95 dt. 31.3.11	11.23	481	674	0	0%	11.23	11.23	31.3.13				

ANNEXURE - VI

ON GOING SCHEMES AS ON 1.4.2011-12 UNDER NRDWP (90:10)

in lakhs

Sl. No	Name of scheme	Name of Block	Type of scheme	Name of habitation under the scheme	Status of habitation as on 1.4.10 as per Data Realign ment	Date of section in (dd-mm-yyyy)	Estimated cost	Population benefited		Commulative exp. Incurred up to 31.3.11	Over all physical progress in %	Balance fund req.. for completio n	Amount req. during 2011-12	Date of Completion dd-mm-yy		Delay in yrs.	Reason for delay	Remarks funded under RIDF
								Present	Ultimate					Original envisaged	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
	NRDWP (90:10)																	
16	Maskut w.s.s	Thadlaskein	Sanitary Well	Maskut	0-25%	No. PHE. 305/2010/92 dt. 31.3.11	1.23	41	58	0	0%	1.23	1.23	31.3.13				
17	Moorathud w.s.s	Thadlaskein	Sanitary Well	Moorathud	25-50%	No. PHE. 305/2010/91 dt. 31.3.11	5.61	279	391	0	0%	5.61	5.61	31.3.13				
18	longkhyllaw w.s.s	Laskein	Sanitary Well	longkhyllaw	0-25%	No. PHE. 305/2010/91 dt. 31.3.11	1.23	64	90	0	0%	1.23	1.23	31.3.13				
19	Krem Myrsiang w.s.s	Thadlaskein	Sanitary Well	Krem Myrsiang	0-25%	No. PHE. 305/2010/101 dt. 31.3.11	11.23	465	651	0	0%	11.23	11.23	31.3.13				
20	Moobyрни w.s.s	Thadlaskein	Sanitary Well	Moobyрни	0-25%	No. PHE. 305/2010/100 dt. 31.3.11	11.23	80	112	0	0%	11.23	11.23	31.3.13				
21	Mooshadep w.s.s	Laskein	Sanitary Well	Mooshadep	0-25%	No. PHE. 305/2010/103 dt. 31.3.11	5.61	307	430	0	0%	5.61	5.61	31.3.13				

ANNEXURE - VI

ON GOING SCHEMES AS ON 1.4.2011-12 UNDER NRDWP (90:10)

in lakhs

Sl. No	Name of scheme	Name of Block	Type of scheme	Name of habitation under the scheme	Status of habitation as on 1.4.10 as per Data Realign ment	Date of section in (dd-mm-yyyy)	Estimated cost	Population benefited		Commulative exp. Incurred up to 31.3.11	Over all physical progress in %	Balance fund req.. for completio n	Amount req. during 2011-12	Date of Completion dd-mm-yy		Delay in yrs.	Reason for delay	Remarks funded under RIDF
								Present	Ultimate					Original envisaged	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
	NRDWP (90:10)																	
22	longshiwait w.s.s	Thadlaskein	Sanitary Well	longshiwait	0-25%	No. PHE. 305/2010/104 dt. 31.3.11	4.04	209	239	0	0%	4.04	4.04	31.3.13				
23	Umladang 'B' w.s.s	Thadlaskein	Sanitary Well	Umladang 'B'	25-50%	No. PHE. 305/2010/105 dt. 31.3.11	4.04	154	216	0	0%	4.04	4.04	31.3.13				
24	Dona Skur w.s.s	Khliehriat	Gravity	Donaskur	25.50%	No.PHE/78/2011/13 dt. 31.3.11	30.33	429	601	0	0%	30.33	30.33	31.3.13				
	Total						429.84	8869	12066			429.84	347.27					

Executive Engineer (PHE)
RWS Division, Jowai