

**Details of Schemes under Submission Programme under Central Sector.
ONGOING SCHEMES AS ON 01-04-2011 UNDER SUBMISSION & SUSTAINABILITY PROGRAM.**

Rs in Lakhs.

Sl. No.	Name of Scheme.	Program (Submission/Sustainability)	Type of Scheme.	No. of Habitations under the Scheme.	Date of Sanction.	Estimated Cost, Central.	Estimated Cost, State.	Total Estimated Cost (Rs. in Lakhs)	Expenditure (Central)	Expenditure (State)	Total Expenditure upto 31-03-2011	Physical Achievement (%) upto 31-03-2011	Division.
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Regeneration of Mawkyrwat WSS	Sustainability	Checked Dams	5(Five)nos	31.03.2008	5.0243	1.675	6.699	0.000	0.000	0.000	75%	Mawkyrwat
2	Regeneration of Pariong WSS	Sustainability	Checked Dams	4(Four)nos	31.03.2008	12.883	4.294	17.177	0.067	0.000	0.067	5%	Mawkyrwat
3	Regeneration of Rangthong WSS	Sustainability	Checked Dams	4(Four)nos	31-03-2010	5.499	0.000	5.499	0.000	0.000	0.000	5%	Mawkyrwat
4	Regeneration of Rangblang WSS	Sustainability	Checked Dams	5 (Five)nos	31-03-2010	8.704	0.000	8.704	0.000	0.000	0.000	5%	Mawkyrwat
5	Regeneration of Markham combined WSS	Sustainability	Checked Dams	1 (One)no.	31-03-2010	8.753	0.000	8.753	0.000	0.000	0.000	5%	Mawkyrwat
6	Regeneration of Nongktieh Wahbamon combined WSS	Sustainability	Checked Dams	4 (Four)nos	31-03-2010	9.410	0.000	9.410	0.000	0.000	0.000	5%	Mawkyrwat
7	Regeneration of Mawthawpdah combined WSS	Sustainability	Checked Dams	2 (Two)nos	31-03-2010	7.666	0.000	7.666	0.000	0.000	0.000	25%	Mawkyrwat
								63.908	0.067				

Executive Engineer, (PHE)
Mawkyrwat Division,
Mawkyrwat .