

**ON-GOING SCHEMES AS ON 01 - 04 - 2011 under ARWSP (NRDWP)  
PHE NONGSTOIN DIVISION, NONGSTOIN**

**(ARP).**

**(Rs. In lakhs)**

Sl. No	Name of Scheme	Name of Block	Type of Scheme	Name of Habitation under the scheme.	Status of hab. as on 1.4.11. as per	Date of Sanction.	Estimate Cost.	Population		Commulative expenditure up to 31/3/11	Over all physical progress in %.	Balance fund required. for completion	Amount required during 2011-12	Date of		Delay in years	Reason for delay.	Remarks funded under RIDF
								Present	Ultimate					Originaly envisage	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	Mawribah W.s.	Mawshynrut	Gravity	Mawribah	FC	25/3/04	10.594	232	325	10.394	100%	0.200	0.200	31/3/06	31/3/11	4	Land Dispute	
2	Nongriangkang Wss	Mawshynrut	Gravity	Nongriangkang	FC	31/3/05	16.290	545	763	11.698	60%	4.592	4.592	31/3/07	31/3/11	3	Land Dispute	
3	Ktihthawiar WSS.	Mawshynrut	Gravity	Ktihthawiar.	FC	30/03/06	31.400	415	582	28.898	100%	2.502	2.502	31/3/08	31/3/11	2	Late received of pipes	
4	Mawkhrang WSS.	Mawshynrut	Gravity	Mawkhrang.	FC	30/03/06	8.830	148	207	7.300	100%	1.530	1.530	31/3/07	31/3/11	3	Delayed by Contractor	
5	Umwahlang WSS.	Mawshynrut	Gravity	Umwahlang.	FC	30/03/06	19.400	355	497	20.967	100%	-1.567		31/3/08	31/3/11	2	Delayed by Contractor	
6	Kyndongngei WSS	Mawshynrut	Gravity	Kyndongngei.	FC	29/03/06	7.300	153	214	7.121	100%	0.179	0.179	31/3/07	31/3/11	3	Financial liabilities	
7	Laitkseh W.s.s	Mawthadraishan	Gravity	1. Laitkseh - A 2.Laitkseh - B	FC FC	31/3/07	130.450	2012	2817	121.273	100%	9.177	9.177	31/3/10	31/3/11	-	-	
8	Pormawthaw Comb wss	Mawshynrut	Gravity	1. Pormawthaw 2.Porshih 3.Mawlaidong 4.Banglapluh 5.Mawpun	NC FC FC FC FC	31/3/07	181.460	2905	4068	129.250	70%	52.210	42.000	31/3/10	31/3/11	-	-	
9	Riangchi WSS.	Mawshynrut	STC	Riangchi	FC	17/11/06	0.280	42	60	0.622	100%	-0.342		31/3/08	31/3/11	-	-	
10	Riangkha WSS	Mawshynrut	STC	Riangkha	FC	17/11/06	0.350	68	98		100%	0.350	0.350	31/3/08	31/3/11	-	-	
11	Langpih WSS	Mawshynrut	STC	Langpih	FC	18/03/08	1.982	310	450		100%	1.982	1.982	31/3/09	31/3/11	-	-	
12	Mawkapiah WSS	Mawshynrut	STC	Mawkapiah	FC	31/03/08	1.811	257	373	1.160	100%	0.651	0.651	31/3/09	31/3/11	-	-	
13	Mawkohram WSS	Nongstoin	STC	Mawkohram	FC	31/03/08	1.532	215	312	0.973	100%	0.559	0.559	31/3/09	31/3/11	-	-	

**ON-GOING SCHEMES AS ON 01 - 04 - 2011 under ARWSP (NRDWP)  
PHE NONGSTOIN DIVISION, NONGSTOIN**

**(ARP).**

**(Rs. In lakhs)**

Sl. No	Name of Scheme	Name of Block	Type of Scheme	Name of Habitation under the scheme.	Status of hab. as on 1.4.11. as per	Date of Sanction.	Estimate Cost.	Population		Commulative expenditure up to 31/3/11	Over all physical progress in %.	Balance fund required. for completion	Amount required during 2011-12	Date of		Delay in years	Reason for delay.	Remarks funded under RIDF
								Present	Ultimate					Originaly envisage	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
14	Nawak WSS	Mawshynrut	STC	Nawak	FC	16/8/07	0.157	31	44	0.046	100%	0.110	0.110	31/3/09	31/3/11	-	-	
15	Nirang WSS	Mawshynrut	STC	Nirang	FC	16/8/07	0.783	116	168	0.230	100%	0.553	0.553	31/3/09	31/3/11	-	-	
16	Nongumbah WSS	Nongstoin	STC	Nongumbah	FC	16/8/07	0.504	71	103	0.391	100%	0.114	0.114	31/3/09	31/3/11	-	-	
17	Riangud WSS	Mawshynrut	STC	Riangud	FC	16/8/07	0.940	160	232	0.276	100%	0.663	0.663	31/3/09	31/3/11	-	-	
18	Talimasa WSS	Mawshynrut	STC	Talimasa	FC	16/8/07	0.695	104	151	0.391	100%	0.305	0.305	31/3/09	31/3/11	-	-	
19	Umbyrsit WSS	Mawshynrut	STC	Umbyrsit	FC	10-3-08	1.062	156	226	0.690	100%	0.372	0.372	31/3/09	31/3/11	-	-	
20	Bangjeng WSS	Mawshynrut	Gravity	Bangjong	FC	10-3-08	14.161	209	303	9.971	90%	4.190	4.190	31/3/10	31/3/11	-	-	
21	Dalbot Ager-B WSS	Mawshynrut	Gravity	Dalbot Ager-B	FC	14/12/07	14.764	214	311	9.828	70%	4.936	4.936	31/3/10	31/3/11	-	-	
22	Damut Daong WSS	Mawshynrut	Gravity	Damut Daong	FC	10-3-08	18.048	268	389	16.709	100%	1.340	1.340	31/3/10	31/3/11	-	-	
23	Dorangre WSS	Mawshynrut	Gravity	Dorangre	PC	31/03/08	27.435	358	519	22.854	50%	4.581	4.581	31/3/10	31/3/11	-	-	
24	Goreng-B WSS	Mawshynrut	Gravity	Goreng-B	FC	31/03/08	10.183	137	199	8.516	100%	1.667	1.667	31/3/10	31/3/11	-	-	
25	Guhanimara WSS	Mawshynrut	Gravity	Guhanimara	NC	18/03/08	34.328	508	737	19.099	50%	15.229	15.229	31/3/10	31/3/11	-	-	
26	Hahuapara WSS	Mawshynrut	Gravity	Hahuapara	NC	18/03/08	21.503	287	479	11.055	60%	10.448	10.448	31/3/10	31/3/11	-	-	
27	Jynruniangbrak WSS	Mawshynrut	Gravity	Jynruniangbrak	FC	31/03/08	37.306	530	769	31.911	100%	5.395	5.395	31/3/10	31/3/11	-	-	
28	Kampholduli WSS	Mawshynrut	Gravity	Kampholduli	NC	31/03/08	38.999	667	968	17.236	60%	21.763	21.763	31/3/10	31/3/11	-	-	

**ON-GOING SCHEMES AS ON 01 - 04 - 2011 under ARWSP (NRDWP)  
PHE NONGSTOIN DIVISION, NONGSTOIN**

**(ARP).**

**(Rs. In lakhs)**

Sl. No	Name of Scheme	Name of Block	Type of Scheme	Name of Habitation under the scheme.	Status of hab. as on 1.4.11. as per	Date of Sanction.	Estimate Cost.	Population		Commulative expenditure up to 31/3/11	Over all physical progress in %.	Balance fund required. for completion	Amount required during 2011-12	Date of		Delay in years	Reason for delay.	Remarks funded under RIDF
								Present	Ultimate					Originaly envisage	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
29	Khasisalbari WSS	Mawshynrut	Gravity	Khasisalbari	FC	10-3-08	5.804	88	128	5.230	100%	0.574	0.574	31/3/10	31/3/11	-	-	
30	Khyrnin WSS	Nongstoin	Gravity	Khyrnin	FC	10-3-08	14.396	236	342	13.210	100%	1.185	1.185	31/3/10	31/3/11	-	-	
31	Kiewjynrong WSS	Nongstoin	Gravity	Kiewjynrong	FC	31/03/08	7.480	103	149	6.979	100%	0.501	0.501	31/3/10	31/3/11	-	-	
32	Klangrin WSS	Mawshynrut	Gravity	Klangrin	FC	10-3-08	20.913	333	483	23.776	100%	-2.863		31/3/10	31/3/11	-	-	
33	Langdongdai WSS	Mawshynrut	Gravity	Langdongdai	FC	14/12/07	26.864	585	849	19.006	100%	7.858	7.858	31/3/10	31/3/11	-	-	
34	Langja WSS	Mawshynrut	Gravity	Langja	FC	10-3-08	30.694	421	611	26.242	100%	4.452	4.452	31/3/10	31/3/11	-	-	
35	Madanjira WSS	Mawshynrut	Gravity	Madanjira	FC	14/12/07	4.718	68	99	3.920	100%	0.798	0.798	31/3/10	31/3/11	-	-	
36	Malapara WSS	Mawshynrut	Gravity	Malapara	PC	18/03/08	16.054	235	341	7.894	60%	8.160	8.160	31/3/10	31/3/11	-	-	
37	Maspara WSS	Mawshynrut	Gravity	Maspara	FC	14/12/07	27.132	352	510	22.421	100%	4.711	4.711	31/3/10	31/3/11	-	-	
38	Mawbon Agar WSS	Mawshynrut	Gravity	Mawbon Agar	FC	31/03/08	25.030	325	472	21.541	100%	3.490	3.490	31/3/10	31/3/11	-	-	
39	Mawdoh Comb. WSS	Nongstoin	Gravity	Mawdoh	PC	31/03/08	66.334	1011	1466	53.556	80%	12.778	12.778	31/3/11	31/3/11	-	-	
40	Mawjari WSS	Mawshynrut	Gravity	Mawjari	FC	10-3-08	3.182	46	67	1.542	100%	1.640	1.640	31/3/10	31/3/11	-	-	
41	Mawkhandombah WSS	Mawthadraishan	Gravity	Mawkhandombah	FC	14/12/07	19.071	360	522	16.322	100%	2.749	2.749	31/3/10	31/3/11	-	-	
42	Mawkhumkha WSS	Mawshynrut	Gravity	Mawkhumkha	FC	14/12/07	17.686	287	417	9.686	60%	8.000	8.000	31/3/10	31/3/11	-	-	
43	Mawkohrang WSS	Nongstoin	Gravity	Mawkohrang	FC	14/12/07	7.545	88	127	6.299	100%	1.246	1.246	31/3/10	31/3/11	-	-	

**ON-GOING SCHEMES AS ON 01 - 04 - 2011 under ARWSP (NRDWP)  
PHE NONGSTOIN DIVISION, NONGSTOIN**

**(ARP).**

**(Rs. In lakhs)**

Sl. No	Name of Scheme	Name of Block	Type of Scheme	Name of Habitation under the scheme.	Status of hab. as on 1.4.11. as per	Date of Sanction.	Estimate Cost.	Population		Commulative expenditure up to 31/3/11	Over all physical progress in %.	Balance fund required. for completion	Amount required during 2011-12	Date of		Delay in years	Reason for delay.	Remarks funded under RIDF
								Present	Ultimate					Originaly envisage	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
44	Mawkyllon WSS	Mawshynrut	Gravity	Mawkyllon	FC	14/12/07	11.915	181	263	9.571	100%	2.344	2.344	31/3/10	31/3/11	-	-	
45	Mawlan A&B Com WSS	Mawshynrut	Gravity	Mawlan A&B	FC	18/03/08	16.887	238	345	15.447	100%	1.440	1.440	31/3/10	31/3/11	-	-	
46	Mawlangkynriang WSS	Mawthadraishan	Gravity	Mawlangkynriang	FC	10-3-08	8.403	228	331	5.822	100%	2.581	2.581	31/3/10	31/3/11	-	-	
47	Mawliwai Comb. WSS	Mawthadraishan	Gravity	1).Mwaliwai 2).Sdohrynjah 3).Mawkaton.	FC FC FC	31/03/08	43.533	563	816	38.206	90%	5.327	5.327	31/3/11	-	-	-	
48	Mawmihdur WSS	Nongstoin	Gravity	Mawmihdur	FC	31/03/08	8.507	110	160	6.738	100%	1.769	1.769	31/3/10	31/3/11	-	-	
49	Mawmluh-A WSS	Nongstoin	Gravity	Mawmluh-A	FC	14/12/07	26.401	423	614	24.601	100%	1.800	1.800	31/3/10	31/3/11	-	-	
50	Mawram WSS	Mawshynrut	Gravity	Mawram	FC	10-3-08	26.164	391	567	18.489	90%	7.675	7.675	31/3/10	31/3/11	-	-	
51	Mawthawir WSS (RWH)	Mawthadraishan	RWH	Mawthawir	FC	31/03/08	8.147	83	120	4.956	100%	3.191	3.191	31/3/10	31/3/11	-	-	
52	Mawthawkrah WS	Mawshynrut	Gravity	1).Mawthohkrah 2).Mawmareh	FC FC	14/12/07	31.159	433	628	28.975	85%	2.184	2.184	31/3/10	31/3/11	-	-	
53	Mawthylliang WSS	Mawshynrut	Gravity	Mawthylliang	FC	31/03/08	22.243	292	424	21.543	100%	0.700	0.700	31/3/10	31/3/11	-	-	
54	Moipara WSS	Mawshynrut	Gravity	Moipara	PC	10-3-08	19.720	290	420	12.621	100%	7.099	7.099	31/3/10	31/3/11	-	-	
55	Niangchigre Awiak WSS	Mawshynrut	Gravity	Niangchigre Awiak	FC	31/03/08	12.710	147	213	12.748	100%	-0.038		31/3/10	31/3/11	-	-	
56	Noapara WSS	Mawshynrut	Gravity	Noapara	FC	18/03/08	18.910	298	432	9.412	40%	9.498	9.498	31/3/10	31/3/11	-	-	
57	Nongbudum WSS	Mawthadraishan	Gravity	Nongbudum	FC	10-3-08	11.443	152	255	11.473	100%	-0.030		31/3/10	31/3/11	-	-	

**ON-GOING SCHEMES AS ON 01 - 04 - 2011 under ARWSP (NRDWP)  
PHE NONGSTOIN DIVISION, NONGSTOIN**

**(ARP).**

**(Rs. In lakhs)**

Sl. No	Name of Scheme	Name of Block	Type of Scheme	Name of Habitation under the scheme.	Status of hab. as on 1.4.11. as per	Date of Sanction.	Estimate Cost.	Population		Commulative expenditure up to 31/3/11	Over all physical progress in %.	Balance fund required. for completion	Amount required during 2011-12	Date of		Delay in years	Reason for delay.	Remarks funded under RIDF
								Present	Ultimate					Originaly envisage	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
58	Nongjaiaw WSS	Mawshynrut	Gravity	Nongjaiaw	FC	31/03/08	20.656	271	393	22.866	100%	-2.210		31/3/10	31/3/11	-	-	
59	Nongkyndang WSS	Mawshynrut	Gravity	Nongkyndang	FC	31/03/08	14.027	189	274	7.351	80%	6.676	6.676	31/3/10	31/3/11	-	-	
60	Nonglang WSS	Mawshynrut	Gravity	Nonglang	NC	18/03/08	74.645	1131	1585	44.133	50%	30.512	20.000	31/3/11	-	-	-	
61	Nongmise WSS	Mawshynrut	Gravity	Nongmise	FC	31/03/08	19.198	280	406	13.377	100%	5.821	5.821	31/3/10	31/3/11	-	-	
62	Nongpathar WSS	Nongstoin	Gravity	Nongpathar	FC	31/03/08	9.111	119	173	6.061	100%	3.050	3.050	31/3/10	31/3/11	-	-	
63	Nongporiu WSS	Mawshynrut	Gravity	Nongporiu	PC	31/03/08	11.178	149	216	6.935	100%	4.243	4.243	31/3/10	31/3/11	-	-	
64	Nongrangei WSS	Nongstoin	Gravity	Nongrangei	FC	10-3-08	10.657	170	247	8.570	100%	2.086	2.086	31/3/10	31/3/11	-	-	
65	Nongrathaw WSS	Mawshynrut	Gravity	Nongrathaw	FC	10-3-08	27.145	457	663	22.826	100%	4.319	4.319	31/3/10	31/3/11	-	-	
66	Nongshillong WSS	Mawthadraishan	Gravity	Nongshillong	FC	14/12/07	35.211	610	885	35.270	100%	-0.059		31/3/11	31/3/11	-	-	
67	Phudumbah WSS	Mawthadraishan	Gravity	Phudumbah	FC	18/03/08	43.390	650	942	43.200	90%	0.190	0.190	31/3/11	-	-	-	
68	Porla A & B Comb WSS	Mawshynrut	Gravity	Porla A & B	PC	18/03/08	26.539	361	524	25.379	60%	1.160	1.160	31/3/10	31/3/11	-	-	
69	Porla Nongtraï WSS	Mawshynrut	Gravity	Porla Nongtraï	FC	14/12/07	14.667	285	414	10.554	90%	4.113	4.113	31/3/10	31/3/11	-	-	
70	Proin WSS	Mawshynrut	Gravity	Proin	PC	10-3-08	21.811	279	405	16.323	80%	5.488	5.488	31/3/10	31/3/11	-	-	
71	Ramsngiwar WSS	Nongstoin	Gravity	Ramsngiwar	FC	10-3-08	23.696	418	606	21.671	100%	2.025	2.025	31/3/10	31/3/11	-	-	
72	Rangseng WSS	Mawshynrut	Gravity	Rangseng	PC	31/03/08	24.961	326	473	11.621	60%	13.340	13.340	31/3/10	31/3/11	-	-	

**ON-GOING SCHEMES AS ON 01 - 04 - 2011 under ARWSP (NRDWP)  
PHE NONGSTOIN DIVISION, NONGSTOIN**

**(ARP).**

**(Rs. In lakhs)**

Sl. No	Name of Scheme	Name of Block	Type of Scheme	Name of Habitation under the scheme.	Status of hab. as on 1.4.11. as per	Date of Sanction.	Estimate Cost.	Population		Commulative expenditure up to 31/3/11	Over all physical progress in %.	Balance fund required. for completion	Amount required during 2011-12	Date of		Delay in years	Reason for delay.	Remarks funded under RIDF
								Present	Ultimate					Originaly envisage	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
73	Ranighat WSS	Mawshynrut	Gravity	Ranighat	FC	31/03/08	24.595	339	492	14.127	90%	10.468	10.468	31/3/10	31/3/11	-	-	
74	Risiang Comb. WSS	Nongstoin	Gravity	1).Risiang 2).Mawlangriang	FC FC	14/12/07	24.816	377	528	25.904	100%	-1.088		31/3/10	31/3/11	-	-	
75	Ronghugre Comb WSS	Mawshynrut	Gravity	1).Ronghugra A 2).Ronghugre-B 3).Songsak -B	NC NC NC	31/03/08	142.937	1928	2796	111.770	65%	31.167	24.000	31/3/11	-	-	-	
76	Rongkhua WSS	Mawshynrut	Gravity	Rongkhua	FC	18/03/08	12.914	177	257	9.737	100%	3.177	3.177	31/3/10	31/3/11	-	-	
77	Shongbiang WSS	Mawshynrut	Gravity	Shongbiang	FC	31/03/08	16.141	221	321	18.159	100%	-2.018		31/3/10	31/3/11	-	-	
78	Tum Tum WSS	Mawshynrut	Gravity	Tum Tum	FC	31/03/08	16.150	220	319	15.262	100%	0.888	0.888	31/3/10	31/3/11	-	-	
79	Umthli WSS	Nongstoin	Gravity	Umthli	FC	31/03/08	13.699	182	264	15.039	100%	-1.340		31/3/10	31/3/11	-	-	
80	Wahlyngdoh WSS	Nongstoin	Gravity	Wahlyngdoh	FC	14/12/07	17.942	268	375	15.860	100%	2.082	2.082	31/3/10	31/3/11	-	-	
81	Laitphlang WSS	Nongstoin	STC	Laitphlang	FC	30/1/09	0.996	202	292	0.606	100%	0.390	0.390	31/3/10	31/3/11	-	-	
82	Mawdonglang WSS	Mawshynrut	STC	Mawdonglang	FC	31/3/09	1.480	138	200		100%	1.480	1.480	31/3/10	31/3/11	-	-	
	<b>TOTAL</b>						<b>1840.152</b>	<b>29587</b>	<b>42585</b>	<b>1469.687</b>		<b>370.46</b>	<b>354.134</b>					

Executive Engineer (PHE) RWS  
Nongstoin Division, Nongstoin