

## ON-GOING SCHEMES AS ON 01 - 04 - 2011 under MNP.

## PHE NONGSTOIN DIVISION, NONGSTOIN

(MNP).

(Rs. In lakhs)

Sl. No	Name of Scheme	Name of Block	Type of Scheme	Name of Habitation under the scheme.	Status of hab. as on 1.4.11. as per	Date of Sanction.	Estimate Cost.	Population		Commulative expenditure	Over all physical progress	Balance fund required.	Amount required during 2011-	Date of completion as		Delay in years	Reason for delay.	Remarks funded under
								Present	Ultimate					Originally envisage	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	Madanjaiaw WSS	Mawshynrut	STC	Madanjaiaw	FC	31/10/07	0.56	85	124	0.195	100%	0.363	0.363	31/3/09	31/3/11	-	-	
2	Pyndengmawlieh WSS	Mawshynrut	STC	Pyndengmawlieh	FC	31/10/07	0.84	104	151		100%	0.837	0.837	31/3/09	31/3/11	-	-	
3	Bokchung WSS	Mawshynrut	Gravity	Bokchung	NC	23/3/09	17.66	223	324	10.841	-	6.819	6.819	31/3/11	-	-	-	
4	Hakishak WSS	Mawshynrut	Gravity	Hakishak	NC	27/11/08	23.17	290	421	11.962	20%	11.208	11.208	31/3/11	-	-	-	
5	Khalu - A WSS	Mawshynrut	Gravity	Khalu - A	PC	27/11/08	11.85	146	212	11.013	100%	0.837	0.837	31/3/11	-	-	-	
6	Khmering WSS	Mawshynrut	Gravity	Khmering	NC	1-10-08	14.21	187	272	6.777	-	7.433	7.433	31/3/11	-	-	-	
7	Kyllonmathei WSS	Mawshynrut	Gravity	Kyllonmathei	FC	14/10/08	19.74	247	359	17.358	90%	2.382	2.382	31/3/11	-	-	-	
8	Kyrdum WSS	Mawshynrut	Gravity	Kyrdum	FC	22/12/08	72.14			50.912	90%	21.228	21.228	31/3/11	-	-	-	
9	Marngor Comb. WSS	Mawthadraishan	Pumping	1)Marngor 2)Mawblei Mawjnoin 3)Langlew 4)Phyllut 5)Mawkhan Pambeh 6) Mawkhan Wahkwang	NC NC NC NC NC NC	28/3/09	232.68	2560	3713	96.679	30%	136.001	93.320	31/3/12	-	-	-	Funded under RIDF
10	Masar WSS	Mawthadraishan	Gravity	Masar	FC	4-2-09	69.99	884	1282	63.592	100%	6.398	6.398	31/3/11	-	-	-	
11	Mawkhmahrang WSS	Mawthadraishan	Gravity	Mawkhmahrang	PC	28/11/08	37.71	493	715	19.758	40%	17.952	17.952	31/3/11	-	-	-	
12	Mawsyrpat Comb WSS	Mawshynrut	Gravity	1) Mawsyrpat 2) Mawsaw 3)Tynrongmawsaw	NC FC NC	26/2/09	104.03	1310	1900	68.279	75%	35.751	39.220	31/3/12	-	-	-	Funded under RIDF
13	Mawtyriong Comb. WSS	Mawshynrut	Gravity	1)Mawtyriong 2)Tynrongriangkho n 3)Tynrongumkrem	NC NC NC	28/3/09	165.45	2080	3016	105.848	65%	59.602	56.370	31/3/12	-	-	-	Funded under RIDF
14	Nginiong WSS	Mawthadraishan	Gravity	Nginiong	FC	27/11/08	41.62	523	758	37.059	100%	4.561	4.561	31/3/11	-	-	-	
15	Nongdaju Comb. WSS	Mawshynrut	Gravity	1) Nongdaju 2)Riangkhain	NC NC	4-2-09	109.08	1371	1988	69.028	65%	40.052	38.000	31/3/12	-	-	-	Funded under RIDF
16	Nongeit Thamah WSS	Mawthadraishan	Gravity	1) Nongeitthamah 2)Mawkohlur	NC NC	18/2/09	49.43	621	900	31.779	50%	17.651	17.651	31/3/11	-	-	-	
17	Nonglangtur WSS	Mawshynrut	Gravity	Nonglangtur	PC	27/11/08	13.21	168	244	8.860	50%	4.350	4.350	31/3/11	-	-	-	
18	Nongthymmai Comb. WSS	Nongstoin	Gravity	1) Nongthymmai 2)Synia	PC PC	28/11/08	49.907	649	941	34.527	75%	15.380	15.380	31/3/11	-	-	-	
19	Porsohsan Comb WSS	Mawshynrut	Gravity	1) Porsohsan 2)Porkrong	FC FC	26/3/09	28.90	363	526	20.801	80%	8.099	8.099	31/3/11	-	-	-	
20	Pyndengkirit WSS	Mawshynrut	Gravity	Pyndengkirit	NC	4-2-09	25.26	320	464	14.535	50%	10.725	10.725	31/3/11	-	-	-	
21	Riangdo WSS	Mawshynrut	Gravity	1)Riangdo 2)Lumpynggad	NC NC	2-3-09	193.61	2431	3525	118.591	60%	75.019	30.000	31/3/11	-	-	-	
22	Riangshiang WSS	Mawshynrut	Gravity	Riangshiang	PC	27/11/08	26.33	330	479	13.307	20%	13.023	13.023	31/3/11	-	-	-	
23	Songsak - A WSS	Mawshynrut	Gravity	Songsak - A	PC	27/1/09	59.07	741	1075	32.405	60%	26.665	18.500	31/3/11	-	-	-	
24	Taprampara WSS	Mawshynrut	Gravity	Taprampara	FC	27/11/08	27.90	356	516	17.081	90%	10.819	10.819	31/3/11	-	-	-	
25	Umdang WSS	Mawshynrut	Gravity	Umdang	PC	27/11/08	96.114	1203	1745	75.747	75%	20.367	20.367	31/3/11	-	-	-	
26	Umjakoit WSS	Mawthadraishan	Gravity	Umjakoit	PC	4-2-09	108.784	1364	1978	57.549	90%	51.235	45.000	31/3/11	-	-	-	
27	Urkhli WSS	Nongstoin	Gravity	Urkhli	FC	29/3/10	15.507	198	283	0.240	30%	15.267	15.267	31/3/12	-	-	-	
28	Aug.of Nongkasen WSS	Mawthadraishan	Gravity	Nongkasen	FC	20/12/10	37.437	902	1308	23.034	100%	14.403	14.403	31/3/12				

ON-GOING SCHEMES AS ON 01 - 04 - 2011 under MNP.

PHE NONGSTOIN DIVISION, NONGSTOIN

(MNP).

(Rs. In lakhs)

Sl. No	Name of Scheme	Name of Block	Type of Scheme	Name of Habitation under the scheme.	Status of hab. as on 1.4.11. as per	Date of Sanction.	Estimate Cost.	Population		Commulative expenditure	Over all physical progress	Balance fund required.	Amount required during 2011-	Date of completion as		Delay in years	Reason for delay.	Remarks funded under
								Present	Ultimate					Originally envisage	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
29	Mawshynrut WSS	Mawshynrut	STC	Mawshynrut	FC	4-11-10	0.462	60	86		100%	0.462	0.462	31/3/12				
30	New- Nongtnger WSS	Nongstoin	STC	New- Nongtnger	FC	4-11-10	0.742	85	124		100%	0.742	0.742	31/3/12				
31	Lumpynggad WSS	Nongstoin	STC	Lumpynggad	FC	4-11-10	0.208	32	46	0.124	100%	0.084	0.084	31/3/12				
32	KJP Synod at Nongkasen	Mawthadraishan	Gravity	-		23/9/10	4.858			3.584	100%	1.274	1.274	31/3/12				
33	Mawthadraishan C &RD Block Nongshillong WSS	Mawthadraishan	Gravity	Mawthadraishan C &RD Block Nongshillong			10.194			2.179	75%	8.015	8.015	31/3/12				
	<b>TOTAL</b>						<b>1668.648</b>	<b>20326</b>	<b>29475</b>	<b>1023.645</b>		<b>645.003</b>	<b>541.089</b>					

Executive Engineer (PHE)RWS  
Nongstoin Division, Nongstoin.