

ONGOING SCHEMES AS ON 1.4.2011-12 UNDER MNP

Sl.No	Name of Scheme	Name of Block	Type of cheme	Name of Habitation under the Scheme	Status of Habitation as on 1.4.2011 as per Data Realignment	Date of sanction in (dd.mm.yy)	Estimated Cost	Population benefited		Comulative expenditure incurred upto 31.3.2011	Overall physical progress in %	Balance fund required for completion	Amount required during 2011-12	Date of completion		Delay in years	Reason for delay
								Present	Ultimate					Originally envisaged	Revised		
								9	10					15	16		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
B	SCHEMES FUNDED UNDER RIDF-XVI																
1	Dalbinggiri wss	Resubelpara	Gravity	Thapa Dajonggate	100%	23-09-09	79.13	203	268	39.629	90%	39.501	39.501	31-3-12			
				Dalbinggre	100%			293	315								
				Thapa Darenchi	100%			234	298								
2	Thapa Dangre wss	Resubelpara	Gravity	Thapa Dangre	100%	10-05-09	53.5	576	760	18.859	90%	34.641	34.641	31-3-12			
3	Dobakol,Moamari,Berubari Combined wss	Resubelpara	Gravity	Berubari	100%	23-09-09	217.08	585	755	46.757	80%	170.322	170.322	31-3-12			
				Dobakol	100%			385	478								
				Kosichora	100%			914	1245								
				Moamari	100%			329	459								
4	Upper Bolmedang wss	Kharkutta	Gravity	Bolmedang Khamagandim	100%	05-10-09	67.369	93	123	6.986	70%	60.383	60.383	31-3-12			
				Bolmedang Songittal													
				Upper Bolmedang	100%			209	276								
					100%			440	581								
	TOTAL						417.079			112.232		304.847	304.847				