

ON GOING AS ON 01-04-2011 - 12 UNDER ARWSP (NRDWP)

(Rs. In Lakhs)

Sl. No.	Name of Scheme	Name of Block	Type of Scheme	Name of Habitation under the Scheme	Status of Habitations as on 01-04-10 as per Data Realignment	Date of Sanction as in (dd-mm-yyyy format)	Estimated cost (Rs. In Lakhs)	Population benifitted		Cummulative expenditure upto 31-03-2011	Overall Physical progress in %	Balance Fund required for completion	Amount required during 2011-12	Date of Completion as dd.mm.yy		Delay in years	Reason for delay
								Present	Ultimate					Originally envisaged	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	Lyngngar Mawlong w.s.s.	do	Gravity	Lyngngar Mawlong	100%	12.11.2007	4.43	35	49	2.98	90%	1.45	1.45	31.03.2011	31.03.2012	2 years	Due to Technical Revised
2	Sohdeit w.s.s.	do	Gravity	Sohdiet	100%	12.11.2007	5.35	65	91	2.57	85%	2.78	2.78	31.03.2011	31.03.2012	2 years	do
3	Thangtim w.s.s.	do	Gravity	Thangtim	100%	31.03.2009	5.55	77	108	3.77	95%	1.78	1.78	31.03.2011	31.03.2012	1 year	Due to remoteness of area and unfavourable weather condition
4	Maweitksar w.s.s.	12-Shnong	Gravity	Maweitksar	0-25%	10.02.2011	4.05	53	74	-	-	4.05	4.05	31.03.2013			Sanction during February 2011
5	Diengkain (Tyllap) w.s.s.	Shella Bholaganj	Gravity	Diengkain	0-25%	10.02.2011	7.31	95	133	-	-	7.31	7.31	31.03.2013			do
6	Dum Dum Mawsawa w.s.s.	do	Gravity	Dum Dum Mawsawa	0-25%	10.02.2011	10.06	131	183	-	-	10.06	10.06	31.03.2013			do
7	Khahkangi w.s.s.	do	Gravity	Khahkangi	0-25%	10.02.2011	10.15	147	206	-	-	10.15	10.15	31.03.2013			do
8	Lad Ryngud w.s.s.	do	Gravity	Lad Ryngud	0-25%	10.02.2011	13.84	180	252	-	-	13.84	13.84	31.03.2013			do
9	Tluh Sohkhylung w.s.s.	do	Gravity	Tluh Sohkhylung	0-25%	10.02.2011	14.96	194	272	-	-	14.96	14.96	31.03.2013			do

ON GOING AS ON 01-04-2011 - 12 UNDER ARWSP (NRDWP)

(Rs. In Lakhs)

Sl. No.	Name of Scheme	Name of Block	Type of Scheme	Name of Habitation under the Scheme	Status of Habitations as on 01-04-10 as per Data Realignment	Date of Sanction as in (dd-mm-yyyy format)	Estimated cost (Rs. In Lakhs)	Population benifitted		Cummulative expenditure upto 31-03-2011	Overall Physical progress in %	Balance Fund required for completion	Amount required during 2011-12	Date of Completion as dd.mm.yy		Delay in years	Reason for delay
								Present	Ultimate					Originally envisaged	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
10	Khahsyndha w.s.s.	do	Ring Well	Khahsyndha	0-25%	10.02.2011	4.93	293	410	-	-	4.93	4.93	31.03.2013			do
11	Laitmawsiang RWH w.s.s.	12-Shnong	RWH	Laimawsiang		31.03.2011	61.20	699	1117	-	-	61.20	43.86	31.03.2013			Sanction during March 2011
12	Khahumrim Comb. w.s.s.	Shella Bholaganj	Gravity	Khahumrin Khalumin	25-50%	31.03.2011	34.26	446	624	-	-	34.26	29.32	31.03.2013			do
13	Kalibari w.s.s.	do	Sanitary Well	Kalibari	0-25%	31.03.2011	11.22	466	652	-	-	11.22	11.22	31.03.2013			do
14	Khrang Primary Health Centre w.s.s.	12-Shnong	Gravity	Khrang		31.03.2011	5.45	150	210	-	-	5.45	5.45	31.03.,2013			do
15	Khaskandi w.s.s.	Shella Bholaganj	Sanitary Well	Khaskandi	0-25%	31.03.2011	1.23	79	111	-	-	1.23	1.23	31.03.2013			do
16	Dalia w.s.s.	do	Sanitary Well	Dalia	0-25%	31.03.2011	14.80	867	1214	-	-	14.80	14.80	31.03.2013			do
17	Siejiong w.s.s.	do	Sanitary Well	Siejiong	0-25%	31.03.2011	2.46	111	155	-	-	2.46	2.46	31.03.2013			do

211.25

179.65

Executive Engineer P H E,
Sohra Division, Sohra.