

ON GOING SCHEMES AS ON 01-04-2011 - 12 UNDER MNP

(In Lakhs)

| Sl. No | Name of Scheme | Name of Block | Type of Scheme | Name of Habitation under the Scheme | Status of Habitations as on 01-04-10 as per Data Realignm ent | Date of Sanction as in (dd-mm-yyyy format) | Estimated cost (Rs. In Lakhs) | Population benifitted | | Cummulative expenditure upto 31-03-2011 | Overall Physical progress in % | Balance Fund required for completion | Amount required during 2011-12 | Date of Completion as dd.mm.yy | | Delay in years | Reason for delay |
|--------|----------------|------------------|----------------|-------------------------------------|---|--|-------------------------------|-----------------------|----------|---|--------------------------------|--------------------------------------|--------------------------------|--------------------------------|---------|----------------|----------------------------|
| | | | | | | | | Present | Ultimate | | | | | Originally envisaged | Revised | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 |
| | | | | Mawsohmad | | | | 206 | 289 | | | | | | | | |
| 11 | Wahkrem w.s.s. | Shella Bholaganj | Gravity | Wahkrem | 25-50% | 31.03.2011 | 10.93 | 142 | 199 | - | - | 10.93 | 7.7 | 31.03.2013 | | | Sanction during March 2011 |
| | | | | | | | | | | | | | | | | | |

Executive Engineer P H E,
Sohra Division, Sohra.