

## ONGOING SCHEME AS ON 1.4.2011-12 UNDER RIDF

(` in lakhs)

Sl No	Name of Scheme	Name of Block	Type of Scheme	Name of habitation under the scheme	Status of habitations as on	Date of sanction in (dd.mm.yy)	Estimated Cost	Population		Cumulative expenditure incurred	Overall physical progress	Balance fund required	Amount required during	Date of completion		Delay in Years	Reason for Year	Remarks funded under
								Present	Ultimate					Originally envisaged	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
	i) Quality Impl. Of Rongsaigiri w.s.s.					25-10-02	137.29	-	-	79.42	0.55	57.87	57.87					

Executive Engineer (PHE)  
Tura North Division, Tura