

Annexure-VI

ONGOING SCHEME AS ON 1.4.2011-12 UNDER SUSTAINABILITY

(in lakhs)

SI No	Name of Scheme	Name of Block	Type of Scheme	Name of habitation under the scheme	Status of habitations as on 1.4.2011 as per Data Realignment	Date of sanction in (dd.mm.yy)	Estimated Cost	Population benefited		Cumulative expenditure incurred upto 31.3.2011	Overall physical progress in %	Balance fund required for completion	Amount required during 2011-12	Date of completion as dd.mm.yy		Delay in Years	Reason for Year	Remarks funded under RIDF
								Present	Ultimate					Originally envisaged	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
	B. SUSTAINABILITY																	
1	Const.of Impounding Dam & Regeneration of Sustainability of the View source under																	
	i) Chisikgiri w.s.s.	Tikrikilla	Impl.of Dam	i) Chisikgiri		31-03-10	9.43	-	-	8.71	-	0.72	0.72					
	ii) Taironggiri w.s.s.	Tikrikilla	Impl.of Dam	ii) Taironggiri		31-03-10	9.43	-	-	9.43	-	-	-					
	iii) Romegiri w.s.s.	Selsella	Impl.of Dam	iii) Romegiri		31-03-10	9.43	-	-	9.41	-	0.02	0.02					
	iV) Dalchengkona w.s.s	Tikrikilla	Impl.of Dam	iV) Dalchengkona		31-03-10	9.43	-	-	5.91	-	3.52	3.52					
	v) Rongsaigiri w.s.s	Selsella	Impl.of Dam	v) Rongsaigiri		31-03-10	28.27	-	-	-	-	28.27	28.27					
	vi) Lower Egopara w.s.s.	Dadenggiri	Impl.of Dam	vi) Lower Egopara		31-03-10	9.01	-	-	9.01	-	-	-					
	viii) Kurung w.s.s.	Tikrikilla	Impl.of Dam	viii) Kurung		31-03-10	9.32	-	-	9.26	-	0.06	0.06					
	ix) Ravagiri w.s.s.	Tikrikilla	Impl.of Dam	ix) Ravagiri		31-03-10	9.17	-	-	9.17	-	-	-					

Tura North Division, Tura