

## Ongoing schemes as on 1.4.2011 for School/ICDS water Supply

ICDS

( . In Lakhs)

Sl. No	Name of Schemes	Date of Sanction As dd.mm.yy	Estimated Cost(Rs. in Lakhs)			Cummulative expd. Upto 31.3.10			Physical achievement upto 31.3.2010	Type(School/ICDS)	Block	Division	Wheher reported as covered online. Yes/No
			Central	State	Total =Central+ State	Central	State	Total =Central+ State					
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	I.C.D.S												
1	Nongsangu ICDS	19.12.06	0.81	0.81	1.62	0.787	0.787	1.574	0	I.C.D.S			
2	Nongkadait ICDS	14.07.08	0.561		0.561	0.33		0.33	0	I.C.D.S			
3	Nongtraw Village	16.3.10	0.3141	0.0349	0.349	0.07488		0.07488	1	I.C.D.S			Yes
4	Mynsain Village	16.3.10	0.5211	0.0579	0.579				1	I.C.D.S			Yes
5	Kyrdem 'B' Village	16.3.10	0.4113	0.0457	0.457				0	I.C.D.S			
6	Mawbsein 'B' Village	16.3.10	0.4347	0.0483	0.483	0.4		0.4	1	I.C.D.S			Yes
7	Nonglakhait Village	16.3.10	0.5472	0.0608	0.608				1	I.C.D.S			Yes
8	Umden-I Village	16.3.10	0.3141	0.0349	0.349				0	I.C.D.S			
9	Umden-II Village	16.3.10	0.3033	0.0337	0.337				0	I.C.D.S			
10	Umralleng Village	16.3.10	0.522	0.058	0.58	0.208		0.208	1	I.C.D.S			Yes
11	Umsawlum 'A' Village	16.3.10	0.2421	0.0269	0.269				1	I.C.D.S			Yes
12	Umsawlum 'B' Village	16.3.10	0.2736	0.0304	0.304				1	I.C.D.S			Yes
13	Mawlein Village	16.3.10	0.4293	0.0477	0.477				1	I.C.D.S			Yes
14	Lawbyrwa Village	16.3.10	0.4806	0.0534	0.534				1	I.C.D.S			Yes
15	Nongmahir Village	16.3.10	0.5337	0.0593	0.593				0	I.C.D.S			
16	Mawker Village	16.3.10	0.5337	0.0593	0.593				0	I.C.D.S			
17	Mawshut Village	16.3.10	0.3267	0.0363	0.363	0.2083		0.2083	1	I.C.D.S			Yes
18	Mawtneng Village	16.3.10	0.5544	0.0616	0.616	0.21		0.21	1	I.C.D.S			Yes
19	Khyndewso Village	16.3.10	0.5499	0.0611	0.611				1	I.C.D.S			Yes
20	Tyrso Nongkhyllap Village	16.3.10	0.5499	0.0611	0.611				0	I.C.D.S			
21	Umsohlang Village	16.3.10	0.8019	0.0891	0.891	0.57		0.57	0	I.C.D.S			
22	Umwiehsnieh Village	16.3.10	0.7587	0.0843	0.843				0	I.C.D.S			
23	Raitong - I Village	16.3.10	0.3726	0.0414	0.414				0	I.C.D.S			
24	Raitong - II Village	16.3.10	0.3177	0.0353	0.353				1	I.C.D.S			Yes

## Ongoing schemes as on 1.4.2011 for School/ICDS water Supply

ICDS

( . In Lakhs)

Sl. No	Name of Schemes	Date of Sanction As dd.mm.yy	Estimated Cost(Rs. in Lakhs)			Cumulative expd. Upto 31.3.10			Physical achievement upto 31.3.2010	Type(School/ICDS)	Block	Division	Wheher reported as covered online. Yes/No
			Central	State	Total =Central+ State	Central	State	Total =Central+ State					
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	I.C.D.S												
25	Umshiw Village	16.3.10	0.3906	0.0434	0.434				1	I.C.D.S			Yes
26	Umlaiteng Village	16.3.10	0.4014	0.0446	0.446				0	I.C.D.S			
27	Sohpdok Village	16.3.10	0.1008	0.0112	0.112				0	I.C.D.S			
28	Tyrsaw Village	16.3.10	0.4122	0.0458	0.458				0	I.C.D.S			
29	Banbudai Village	16.3.10	0.4923	0.0547	0.547				0	I.C.D.S	Umsning	Umsning	
		Total =`	13.2609	2.1311	15.392	2.78818	0.787	3.57518					

Executive Engineer ( PHE)  
Umsning Division, Umsning