

DETAILS OF ONGOING SCHEMES AS ON 1.4.2011 UNDER NRDWP

NRDWP:STATE PLAN 90:10%																			(. In Lakhs)	
Sl. No.	Name of scheme	Name of Block	Type of Scheme	Name of Habitation under the scheme	Status of habitations as on 1.4.11 as per Data Alignment	Date of Sanctioned	Estt. Cost (Rs in Lakhs)			Population benefitted		Commulative achievement upto the qtr.			Over all Physical Progress in %	Balance fund Required for Completion	Amount required during 2011-12	Date of completion as		
							Total Estd Cost =100%	Central Share =90%	State Share =10%	Present	Ultimate	Central	State	TOTAL				Originaly envisaged	Revised	
1	2	3	4	5	6	7	8	9	10	21	22	23	24	25	26	27	28	29	30	
1	Syngku WSS	Umsning	Gravity	1.Syngku 2. Lumwahswlid 3. Pungkrung 4. Umdep	0-25 % 0-25 % 0-25 % 75-100%	No. PHE.55/2010/Pt/63 Date 31/3/2010	52.67	47.403	5.267	514 61 104 86	561 66 113 94	11.6826		11.683	0.05	40.98741	16.974	2012		
2	Mawlyndep WSS		Gravity	Mawlyndep	50-75 %	No. PHE.55/2010/Pt/66 Date 31/3/2010	11.732	10.5588	1.1732	362	395.38	0.025		0.025	0.15	11.707	11.7068	2012		
3	Liarshluid WSS		Gravity	Liarshluid		1 No. PHE.55/2010/Pt/73 Date 31/3/2010	10.0569	9.05121	1.00569	131	143.08	3.92549		3.9255	0.1	6.13141	6.436326	2012		
4	Thadnongia WSS		Gravity	Thadnongia		1 No. PHE.55/2010/Pt/64 Date 31/3/2010	15.4476	13.9028	1.54476	517	564.67	2.3164		2.3164	0.2	13.1312	13.13114	2012		
5	Mynri Umsning WSS		Gravity	Mynri Umsning		1 No. PHE.55/2010/Pt/65 Date 31/3/2010	31.042	27.9378	3.1042	542	591.97	11.5738		11.574	0.3	19.46817	19.86668	2012		
6	Rongmen Comb WSS		Gravity	1.Rongmen 2. ICAR 3.Mawpunkshaid 4.Lumdiengsai	0-25 % 0-25 % 0-25 % 0-25 %	No. PHE.55/2010/Pt/62 Date 31/3/2010	228.755	205.88	22.8755	869 817 352 123	949 892 384 134	112.175		112.18	0.05	116.5798	116.5793	2012		
7	Umden Umroi WSSs		Gravity	1.Umden Umroi 2. Umsaitprah 3. Umden Arka 4. Umden Mission	0-25 % 0-25 % 0-25 % 0-25 %	No. PHE.55/2010/Pt/65 Date 31/3/2010	103.924	93.5316	10.3924	506 524 841	- 552 572 918	26.5235		26.523	0.02	77.40052	77.40012	2012		
8	Mawlin WSS		Gravity	Mawlin		1 No. PHE.191/2010/84 Date 31/1/2011	3.23	2.907	0.323	42	45.872	1.52395		1.524	0	1.70605	2.37585	2012		
9	Umkra WSS		Gravity	Umkra	0-25 %	No. PHE.191/2010/90 Date 31/1/2011	9.928	8.9352	0.9928	129	140.89				0	9.928	6.461276	2012		
10	Khisier WSS		Gravity	Khisier	0-25 %	No. PHE.191/2010/91 Date 31/1/2011	8.321	7.4889	0.8321	178	194.41				0	8.321	7.499207	2012		

DETAILS OF ONGOING SCHEMES AS ON 1.4.2011 UNDER NRDWP

NRDWP:STATE PLAN 90:10%																			(. In Lakhs)	
Sl. No.	Name of scheme	Name of Block	Type of Scheme	Name of Habitation under the scheme	Status of habitations as on 1.4.11 as per Data Alignment	Date of Sanctioned	Estt. Cost (Rs in Lakhs)			Population benefitted		Commulative achievement upto the qtr.			Over all Physical Progress in %	Balance fund Required for Completion	Amount required during 2011-12	Date of completion as		
							Total Estd Cost =100%	Central Share =90%	State Share =10%	Present	Ultimate	Central	State	TOTAL				Originaly envisaged	Revised	
1	2	3	4	5	6	7	8	9	10	21	22	23	24	25	26	27	28	29	30	
11	Tyrso Nongkhyllep WSS		Gravity	Tyrso Nongkhyllep	0-25 %	No. PHE.191/2010/92 Date 31/1/2011	27.812	25.0308	2.7812	468	511.15				0	27.812	18.6551	2012		
12	Sohriewblei WSS		Gravity	Sohriewblei	0-25 %	No. PHE.191/2010/93 Date 31/1/2011	28.857	25.9713	2.8857	390	425.96				0	28.857	17.49512	2012		
13	Mawkhap mawiong WSS		Gravity	1. Mawkhap 2.mawiong	0-25 % 0-25 %	No. PHE.191/2010/94 Date 31/1/2011	11.332	10.1988	1.1332	124 55	135 60				0	11.332	13.57424	2012		
14	Tdohumsiang Khliehumtrew WSS		Gravity	1.Tdohumsiang 2.Khliehumtrew	0	No. PHE.191/2010/83 Date 31/1/2011	71.49	64.341	7.149	456 438	498 478				0	71.49	40.85783	2012		
15	Nongsangu WSS		Gravity	Nongsangu	0	No. PHE.191/2010/85 Date 31/1/2011	27.05	24.345	2.705	352	384.45				0	27.05	18.04235	2012		
16	Umru WSS		Gravity	Umru	0-25 %	No. PHE.191/2010/86 Date 31/1/2011	14.45	13.005	1.445	188	205.33				0	14.45	9.63815	2012		
17	Laru WSS		Gravity	Laru	0-25 %	No. PHE.191/2010/87 Date 31/1/2011	7.19	6.471	0.719	91	99.39				0	7.19	4.79573	2012		
18	Tyrsha WSS		Gravity	Tyrsha	0-25 %	No. PHE.191/2010/88 Date 31/1/2011	10.21	9.189	1.021	129	140.89				0	10.21	6.81007	2012		
19	Umlamphlang WSS		Gravity	Umlamphlang	1	No. PHE.191/2010/89 Date 31/1/2011	5.718	5.1462	0.5718	74	80.823				0	5.718	5.718	2012		
20	Lad Nongtraw WSS		SW	Lad Nongtraw	0-25 %	No. PHE.304/2010/8. Date 31/3/2011	2.47	2.223	0.247	110	120.14				0	2.47	2.468	2012		

DETAILS OF ONGOING SCHEMES AS ON 1.4.2011 UNDER NRDWP

NRDWP:STATE PLAN 90:10%																			(. In Lakhs)	
Sl. No.	Name of scheme	Name of Block	Type of Scheme	Name of Habitation under the scheme	Status of habitations as on 1.4.11 as per Data Alignment	Date of Sanctioned	Estt. Cost (Rs in Lakhs)			Population benefitted		Commulative achievement upto the qtr.			Over all Physical Progress in %	Balance fund Required for Completion	Amount required during 2011-12	Date of completion as		
							Total Estd Cost =100%	Central Share =90%	State Share =10%	Present	Ultimate	Central	State	TOTAL				Originaly envisaged	Revised	
1	2	3	4	5	6	7	8	9	10	21	22	23	24	25	26	27	28	29	30	
21	Umjaproh WSS		Gravity	Umjaproh	0-25 %	No. PHE.304/2010/Pt-I/8. Date 31/3/2011	8.09	7.281	0.809	123	134.34				0	8.09	5.39603	2012		
22	Klew WSS		Gravity	Klew	0-25 %	No.PHE.68/2011/81, dtd.31/3/2011	73.429	66.0861	7.3429	1026	1120.6				0	73.429	48.97714	2012		
23	Pahamdiengsier WSS		SW	Pahamdiengsier	0-25 %	No. PHE.191/2010/Pt/21, dtd. 31/1/2011	3.855	3.4695	0.3855	172	187.86				0	3.855	3.855	2012		
24	Kyntoit Bhoi WSS		SW	Kyntoit Bhoi	0-25 %	No. PHE.191/2010/Pt/22, dtd. 31/1/2011	1.234	1.1106	0.1234	42	45.872				0	1.234	1.234	2012		
25	Umweisngi WSS		SW	Umweisngi	0-25 %	No. PHE.191/2010/Pt/23, dtd. 31/1/2011	1.234	1.1106	0.1234	26	28.397				0	1.234	1.234	2012		
26	Umjuda WSS		SW	Umjuda	0-25 %	No. PHE.191/2010/Pt/24, dtd. 31/1/2011	1.769	1.5921	0.1769	122	133.25				0	1.769	1.769	2012		
<b>Total =`.</b>							771.297	694.167	77.1297			169.746	0	169.75		601.5506	478.9505			

Executive Engineer (PHE)  
Umsning Division, Umsning.