A3 PRIME MINISTER PACKAGE :- DETAILS OF ON-GOING SCHEMES AS ON 1.4.2005 ANNEXURE -I																
SI. no	Name of scheme	Type of scheme	Name of habitation under the schemes	No. of habitation	Date of sanction		Population benefited present ultimate		Cumulative expenditure incurred upto 31.3.2004.	Overall physical	Balance fund required for completion	Amount required during 2004- 2005	Date of completion		Delay in years	Reason for delay
										70			ORIGINAL	REVISED		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Revival of traditional source at Rongopgre	S.T.C.	1) Rongopgre	1(one)	14.2.05	13367.00	-	200	Nil	Nil	0.134	0.134	31.3.05	31.3.05	1 year	work could not be completed because of dispute in selection of site.