

DETAILS OF ONGOING SCHEMES AS ON 1.4.2006 UNDER BAGHMARA (PHE) DIVISION UNDER SUBMISSION PROGRAMME AND SUSTAINABILITY.

Sl. No.	Name of schemes	Type of schemes	Name of habitation under the schemes	Nos. of habs.	Date of sanction as dd.mm.yy	Estimated cost			Cummulative expenditure incurred upto 31.3.2006			Physical achieve-ment upto 31.3.06	Amount required for completion		Balance required during 2006-2007		Date of completion as dd.mm.yy		Delay in years	Reason for delay.
						Central	State	Total= Central+ State	Central	State	Total= Central+ State		Central	State	Central	State	Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21

(Rs. In lac)

(Rs. In lac)

(Rs. In lac)

1	Qty. Imp. Of Barengapara wss.	I.R.P	1. Barengapara 2. Koinadubi	2	31.3.03	34.109	11.37	45.479	42.03	-	42.03	98%	-	3.45	-	3.45	31.3.05	31.3.06	-	Completed, except clearance of financial liability
2	-do- Dimapara w.s.s.	I.R.P	1. Dimapara 2. Bamonpara 3. Sonagiri 4. Chadapara	4	31.3.03	23.969	7.99	31.959	24.04	-	24.04	95%	-	7.99	-	7.99	31.3.05	31.3.07	-	Works in progress
						58.078	19.36		66.07	0			0	11.44	0	11.44				

Executive Engineer(PHE),  
RWS Division, Baghmara.